

## Dave Jones

---

**From:** Dave Jones  
**Sent:** Thursday, January 12, 2017 10:40 AM  
**To:** 'Tim Hoyman'  
**Cc:** Bridget Leonhard  
**Subject:** Mann Lake Aeration System Summary

Tim

Below is a recap of the Aeration System Progress.

Received our Approved Lake Protection Grant April of 2016

Proceeded with Application for Electricity to site.

Met with Aeration Installation Contractor at the site to go over install area, early May.

Met with Susan Knight, Trout Lake to discuss receiving unused borrowed equipment to work with our system, Early June.

Ordered Aeration Equipment Building and supplies for the system install, the end of June.

Erected equipment building July 3, 2016 with Lake Association Members

Electrician installed meter socket for WPS to run underground power to it, July 20,2016

Electric power ran to building by WPS in August.

August 1,2016 discover in conversation with our Installer that the Application for the permit to place a structure on the bed of Mann Lake had not been applied for as I was informed in May that it was taken care of, proceeded to play catch up with process.

Could be a 90 day process to receive approval, Received approval Oct 31,2016

Installed the system on Nov 3,2016 and tested it out.

Turned the system on in early December at ice up time and has been running great ever since.

Thank You

Dave Jones

Friends of Man Lake Inc.

1-11-2017