



**WISCONSIN AIR NATIONAL GUARD  
HEADQUARTERS 115<sup>TH</sup> FIGHTER WING (ACC) (ANG)  
3110 MITCHELL STREET  
MADISON WISCONSIN 53704-2529**

11 April 2021

MEMORANDUM FOR WISCONSIN DEPARTMENT OF NATURAL RESOURCES

FROM: 115 CES/CC

SUBJECT: XGFG139001 Medical Readiness Facility – Materials Management Plan  
BRRTS #: 02-13-585319

1. Pursuant to Wisconsin Administrative Code NR 700 a materials management plan is required for materials that could/will be removed that contain contaminants of concern. On 10 April 2020, WI DNR provided to the 115 FW a Site Characterization Sampling Plan for contaminated material management purposes for the subject project. This memorandum serves as the material management plan that the 115 FW plans to follow while constructing the subject project. This material management plan will detail plans for water and soil that have the potential to contain contaminants of concern.

2. **Site Soil Results** – From eight sample locations at four sites, one sample location had a concentration of perfluorinated compounds. The sample location had a PFOS concentration of 2.2 µg/kg. A concentration of Toluene was detected at one site as a result of VOC sampling. The concentration of 39.3 µg/kg is above the LOD but below the LOQ. A complete summary of all data is found within Attachment 1, Medical Readiness Sampling Report 18 August 2020.

3. **Site Soil Handling and Disposition** – All soil excavated and removed as a condition of this project for the installation of foundations, utilities, grading, etc. will be removed and managed as a solid waste by placement in a Subtitle D solid waste landfill. Over-excavation backfill will be accomplished using existing soils removed during excavation. All excess material will be landfilled and not allowed to be sold/used on other construction sites. The construction site will be provided with clean topsoil and seeded at the end of construction. For the areas not being seeded, the remainder of the site will be covered w/ an impervious surface (i.e. concrete, asphalt, etc.).

4. **Site Water Results** – A review of the four sample locations indicate that perfluorinated compounds are present at each of the groundwater sample locations. Ten different perfluorinated compounds were detected of the thirty-six investigated in varying amounts across the site. The largest contributors, and most likely to be regulated in the future, PFOS amounts ranged from 41 ng/L to 110 ng/L (average 76 ng/L). PFOA amounts ranged from 11 to 17 ng/L (average 13 ng/L). There were no detected levels of VOCs found that any of the sample sites. A complete summary of all data is found within Attachment 1, Medical Readiness Sampling Report 18 August 2020.

5. **Site Water Handling and Disposition -**

For the subject project site, dewatering of the project is not anticipated to be required based upon site investigation, boring logs, PFOS testing, and project drawings. There does remain the potential

that dewatering could become necessary while installing utilities to the site. Given the level of the water table and known construction elevations, a dewatering permit to allow discharge of PFOS containing water will not be obtained. If during construction it becomes clear that constructing around the infiltrating groundwater is not possible, the water will be removed, placed in a container and not discharged until either a) a proper WPDES dewatering permit can be obtained or b) is allowed to be discharged to the Madison Metropolitan Sewer District (in which case WINR 200.03 (3) (a) would apply).

6. The above and attached is the 115<sup>th</sup> Fighter Wing's approach to material management for construction project: XGFG139001 Medical Readiness Facility, BRRTS #: 02-13-585319 at Truax. If you have any additional questions, please feel free to contact me at 608-286-0010 or [michael.dunlap@us.af.mil](mailto:michael.dunlap@us.af.mil) at any time. Thank you in advance for your review of this material management plan.

MICHAEL J. DUNLAP, Lt Col, WI ANG  
Commander, 115th Civil Engineer Squadron  
Base Civil Engineer

Attachment:

1. Medical Readiness Sampling Report 18 August 2020