

Wisconsin Department of Natural Resources SWIMS Project Summary

General Project Information

Project ID: GLRI-00E00876-sub5

Name: Wildwood Island Restoration

Type: Great Lakes Restoration Initiative

Subtype: Habitat

Status: ACTIVE

Start Date: 07/26/2011

End Date: 12/31/2099

Purpose: The purpose of the project is to improve stabilize the banks to reduce loss of riparian habitat and sedimentation, control invasive species, and to improve fish and wildlife habitat within the riparian floodplain. The project includes using bioengineered bank stabilization techniques to stabilize approximately 1,500 linear feet of eroding banks. Approximately 15 acres of invasive species (phragmites, buckthorn, and purple loosestrife) will be managed removed using herbicide treatment. Undesireable tree species (box elder, willow, and cottonwood) will be cut and stumps treated with herbicide to control regrowth. Treated areas will be replanted by seeding native wetland to mesic plant species and planting areas with native fruiting tree and shrubs. An approximate 3 acre backwater complex will be enhanced for waterfowl and northern pike spawning habitat. Currently this area lacks emergent vegetation. Native emergent plants will be planted on the periphery of this area to provide food and cover for fish and wildlife and suitable aquatic vegetation to increase northern pike spawning success.

Additional three years of monitoring and management is proposed to promote establishment of the desired plant communities. Management is expected to include 1-year replacement of planted materials and spot herbicide treatment of the target invasive species.

- Objective:**
- Stabilize approximately 1,500 linear feet sloughing banks on and adjacent to the island to protect existing riparian habitats.
 - Remove target invasive species (phragmites, purple loosestrife, and buckthorn) from approximately 15 acres to improve wildlife habitat.
 - Establish approximately 3 acres of emergent vegetation to enhance northern pike spawning habitat.
 - Improve habitat for resident and migratory birds including waterfowl, terns, black-crowned night heron, green heron, songbirds and raptors.

Comments: \$785,000 USGS Hydrology assessment will support design

- Outcome:**
- Managing invasive species and restoring 15 acres of wildlife habitat on Wildwood Island and surrounding riparian areas.
 - Establishing three acres of emergent vegetation suitable for fish spawning habitat.
 - Stabilizing 1500 feet of riparian and island shoreline.

People

Name	Role	Status	Start Date	End Date	Organization	Comments
HRON, STACY L	COORDINATOR	ACTIVE	09/26/2011		Wisconsin DNR	
Nickel, Adam	TEAM_MEMBER	ACTIVE	10/14/2013			

Project Statuses

Date	Reported By	Status	Comments
12/31/2011	LAUREL LAST	Progress: 0-25% Cor	This work is being completed in partnership with the City of Sheboygan and Sheboygan County under a sub-award aid agreement. The agreement with these partners has been completed for the design phase of the project. A contractor has been hired to complete project design (along with 2 other projects) and the design is in progress. The QAPP is in progress as well. The USGS has been retained to collect and analyze hydrology and hydraulic data to support these restoration projects (see separate report). Approx. 20% complete Problems encountered: None.
03/31/2012	STACY HRON	Progress: 25-50% C	Site design is underway and a QAPP was completed. Designs will be completed by the City of Sheboygan's contractor along with

Wisconsin Department of Natural Resources SWIMS Project Summary

Date	Reported By	Status	Comments
06/30/2012	STACY HRON	Progress: 25-50% C	those for the Kiwanis Park, Taylor Drive/Indiana Ave. and Shoreline Stabilization projects. Construction of these projects will be bid, contracts awarded and construction will begin in the next quarter.
09/30/2012	STACY HRON	Progress: 50-75% C	Design plans were completed, bidding was completed and a contract is now being negotiated with the contractor for the City of Sheboygan. Construction of the habitat improvements will begin in July.
12/31/2012	STACY HRON	Progress: 75-100% C	Construction of the habitat improvements is underway.
03/31/2013	STACY HRON	Progress: 75-100% C	Construction of the habitat improvements was completed. Sites will be monitored to ensure establishment of vegetation. Repairs will be made if necessary.
06/30/2013	STACY HRON	Progress: 75-100% C	Installation of landscaping not completed last fall will be carried out as weather permits. Sites will be monitored to ensure establishment of vegetation. Repairs will be made if necessary.
09/30/2013	Adam Nickel	Progress: 75-100% C	Remaining landscaping tasks and some repair work were completed by the contractor. Sites will be monitored to ensure establishment of vegetation. Repairs will be made if necessary.
12/31/2013	Adam Nickel	Progress: 75-100% C	Site monitoring will continue next quarter. Management will resume in 2014.
			Site monitoring and targeted invasive species treatment continued. Management will continue in 2014.

Project Status Detail

Answer Set: DEFAULT

Question	Answer
1. Reporting Timeframe (Q1) (Q2) (Q3) (Q4):	Q2 ; October 1 to December 31, 2013
2. Amount expended this reporting period:	see parent project for details
3. Subcontracts or subgrants awarded this reporting period:	none
4. QAPP (Project Plan) status:	QAPP approved 2-25-12
5. Local services and/or products purchased this reporting period:	none
6. Number of jobs created this reporting period:	none
7. Work accomplished this reporting period:	Monitoring of landscaping and invasive species continued. The contractor performed targeted invasive species management according to the management plan. Targeted invasive plants included phragmites and reed canary grass.
8. Work goals for coming reporting period:	Site monitoring will continue to assess the establishment of vegetation and control of invasive species. Winter flooding will also be monitored and repairs will be made if necessary.

Actions

Action	Detailed Description	Start	End Date	Status
Habitat Restoration - Instream	The purpose of the project is to improve stabilize the banks to reduce loss of riparian habitat and sedimentation, control invasive species, and to improve fish and wildlife habitat within the riparian floodplain.	*****	12/31/2099	IN_PROGRESS

Monitoring Stations

Wisconsin Department of Natural Resources SWIMS Project Summary

Station ID	Name	Comments
------------	------	----------

Assessment Units

WBIC	Segment	Local Name	Official Name
------	---------	------------	---------------

Lab Account Codes

Account Code	Description	Start Date	End Date
--------------	-------------	------------	----------

Forms

Form Code	Form Name
-----------	-----------

Methods

Method Code	Description
-------------	-------------

Fieldwork Events

Start Date	Status	Field ID	Station ID	Station Name
------------	--------	----------	------------	--------------

Documents

Title	Description	Author	Published	Comments
QAPP for Wildwood Island PCB Assessment for Disposal	QAPP with signatures	Jim Killian	04/30/2012	
Quarterly Progress Report (Wildwood Island) - Apr-June 2013		Stacy Hron	06/30/2013	
Quarterly Progress Report (Wildwood Island) - July-September 2013		Adam Nickel	09/30/2013	
Quarterly Progress Report (Wildwood Island) - Oct-Dec 2012		Stacy Hron	12/31/2012	
Quarterly Progress Report (Wildwood) - July-Sept 2012		Stacy Hron	09/30/2012	
Quarterly Progress Report - Jan-Mar 2012			03/31/2012	
Quarterly Report (Wildwood) - Jan-Mar 2013			03/31/2013	
SWIMS project summary GLRI-00E00876-sub5 wildwood island restoration Q1-2 Wildwood Habitat Design Signatures Page	SWIMS project summary for GLRI-00E00876-sub5 Wildwood Island area restoration in the Sheboygan River AOC (Q1-2 report).	SWIMS	02/06/2012	

Budget

Combined Budgets:

Combined SLOH:

Funding

Organization	Source	Type	Amount	Start Date	End Date
--------------	--------	------	--------	------------	----------