

Our ref: 11222418-LTR-90

January 19, 2023

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight, December 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of December 2022 for the Penta Wood Products Superfund Site (Site) and remedial action oversight (wetland excavation and surface debris mitigation). The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Phase 04-Task 01 Remedial Action Oversight

- Preliminary submittals provided by Rock Leaf Water Environmental, LLC (RLW) were reviewed.
- Progress meetings were held between USEPA, WDNR, RLW and GHD to discuss the remedial action on December 6 and 20, 2022, and progress meeting minutes were issued on December 8 and 20, 2022, respectively.
- Conference calls were held on between USEPA, WDNR, and GHD to discuss the remedial action, Construction Quality Assurance Plan, and Quality Assurance Project Plan on December 7, 16, and 21, 2022.
- A conference call was held between WDNR and GHD to discuss contract administration requirements on December 13, 2022.
- USEPA issued approval of the Construction Quality Assurance Plan on December 13, 2022.
- Remedial action construction activities were performed in December 2022. Primary activities included stormwater controls installation, clearing and grubbing, and the preliminary Site survey.
- Onsite remedial action oversight was performed and documented in December 2022. This invoice includes lodging, meals, and travel expenses related to the remedial action oversight.
- The Monthly Status Update – November 2022 was submitted on December 29, 2022.
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,

A handwritten signature in blue ink, appearing to read "Tim Ree".

Tim Ree

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/lg/LTR-90

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Action Oversight Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Phase 04 - Remedial Action Oversight

Task	Description	Unit	Scope of Work and Budget			Project Costs			
			Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 12/17/2022	Previous Invoiced Cost (through 11/26/2022)	Total Invoiced Cost (through 12/17/2022)	Budget Remaining (through 12/17/2022)
1	Remedial Action Oversight	Lump Sum	1	\$ 240,848.00	\$ 240,848.00	\$ 21,659.55	\$ 53,068.45	\$ 74,728.00	\$ 166,120.00