

Table 8-1  
 Project Uptime Evaluation  
 LFR OU1 2006 RA Summary Report

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
01-May-06	3.75	16.00	23%	2,277 ft.	POG3	1	3.75	16.00	23%	2,200 ft.	CD2S	3D2S	5.45	16	34%
02-May-06	5.75	16.00	36%	1,578 sqft.	POG3	1	5.75	16.00	36%	6,377 sqft.	CD2S	3D2S			
03-May-06	14.00	16.00	88%	6,847 sqft.	POG3	1	12.25	16.00	76%	8,695 sqft.	CD2S	3D2S	14.75	16	92%
04-May-06	16.00	17.00	94%	8,549 sqft.	POG3	1	16.50	17.00	103%	11,968 sqft.	CD2S	3D2S	16.25	17	96%
05-May-06	22.25	24.00	93%	9,983 sqft.	POG3	1	22.50	24.00	140%	18,309 sqft.	CD2S	5D2S	21.25	24	89%
06-May-06	6.00	7.00	86%	2,374 sqft.	POG3	1	6.00	7.00	37%	2,776 sqft.	CD2S	3D2S	6.00	7	86%
08-May-06	15.00	17.00	88%	5,971 sqft.	POG3	1	14.75	17.00	92%	9,035 sqft.	CD2S	4D2S	16.25	17.00	96%
09-May-06	22.00	24.00	92%	6,950 sqft.	POG3	1	21.75	24.00	135%	11,031 sqft.	CD2S	4D2S	23.75	24.00	99%
10-May-06	0.00	24.00	0%	0 sqft.	POG3	1	22.00	24.00	136%	14,079 sqft.	CD2S	4D2S	23.50	24.00	98%
11-May-06	15.25	24.00	64%	10,842 sqft.	POG3	1	21.75	24.00	135%	14,193 sqft.	CD2S	5D2S	24.00	24.00	100%
12-May-06	9.00	24.00	38%	4,951 sqft.	POG3	1	22.00	24.00	136%	13,303 sqft.	CD2S	5D2S	23.50	24.00	98%
13-May-06	0.00	7.00	0%	0 sqft.	POG3	1	7.00	7.00	43%	1,423 sqft.	CD2S	4D2S	7.00	7.00	100%
15-May-06	16.25	17.00	96%	14,372 sqft.	POG3	1	15.75	17.00	97%	10,555 sqft.	CD2S	4D2S	16.50	17.00	97%
16-May-06	23.50	24.00	98%	21,053 sqft.	POG3	2	21.50	24.00	133%	22,538 sqft.	CD2S	6D2S	24.00	24.00	100%
17-May-06	14.00	24.00	58%	13,535 sqft.	POG3	2	21.50	24.00	132%	26,034 sqft.	CD2S	6D2S	23.75	24.00	99%
18-May-06	0.00	24.00	0%	0 sqft.	POG3	2	22.50	24.00	138%	24,819 sqft.	CD2S	7D2S	24.00	24.00	100%
19-May-06	3.50	24.00	15%	4,894 sqft.	POG3	2	13.50	24.00	83%	14,517 sqft.	CD2S	12C	17.00	24.00	71%
20-May-06	0.00	7.00	0%	0 sqft.	POG3	2	0.00	7.00	0%	0 sqft.	CD2S	12C	0.00	7.00	0%
22-May-06	16.25	17.00	96%	17,599 sqft.	POG3	2	16.25	17.00	100%	18,879 sqft.	CD2S	7D2S	17.00	17.00	100%
23-May-06	23.00	24.00	96%	20,950 sqft.	POG3	3	23.75	24.00	146%	19,695 sqft.	CD2S	12C	24.00	24.00	100%
24-May-06	22.00	24.00	92%	17,419 sqft.	POG3	5	18.00	24.00	110%	18,894 sqft.	CD2S	11C	22.25	24.00	93%
25-May-06	22.50	24.00	94%	16,298 sqft.	POG3	4	23.00	24.00	141%	25,100 sqft.	CD2S	12C	23.00	24.00	96%
26-May-06	23.50	24.00	98%	15,008 sqft.	POG3	5	23.75	24.00	145%	13,841 sqft.	CD2S	13C	24.00	24.00	100%
27-May-06	5.50	7.00	79%	1,794 sqft.	POG3	5	5.50	7.00	34%	3,230 sqft.	CD2S	13C	5.50	7.00	79%
30-May-06	7.50	9.00	83%	3,735 sqft.	POG3	5	8.00	9.00	49%	6,920 sqft.	CD2S	13C	8.50	9.00	94%
31-May-06	24.00	24.00	100%	14,357 sqft.	POG3	5	23.75	24.00	145%	14,825 sqft.	CD2S	13C	24.00	24.00	100%
	331	489	68%	221,336 sqft.			413	489	84%	333,236 sqft.			435	473	92%

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
01-Jun-06	21.75	24.00	91%	16,392 sqft.	POG3	4	21.00	24.00	88%	19,350 sqft.	CD2S	11C	24.00	24.00	100%
02-Jun-06	23.50	24.00	98%	21,297 sqft.	POG3	4	17.50	24.00	73%	19,221 sqft.	CD2S	14C	24.00	24.00	100%
03-Jun-06	6.25	7.00	89%	5,146 sqft.	POG3	4	0.00	0.00					6.50	7.00	93%
05-Jun-06	14.75	17.00	87%	7,681 sqft.	POG3	4	0.00	0.00					15.50	17.00	91%
06-Jun-06	22.50	24.00	94%	15,044 sqft.	POG3	6	12.50	13.25	52%	14,821 sqft.	CD2S	7D2S	24.00	24.00	100%
07-Jun-06	21.00	24.00	88%	16,408 sqft.	POG3	6	10.75	17.00	45%	14,600 sqft.	CD2S	7	21.50	24.00	90%
08-Jun-06	23.25	24.00	97%	12,656 sqft.	POG3	6	0.00	0.00					24.00	24.00	100%
09-Jun-06	24.00	24.00	100%	16,562 sqft.	POG3	9	0.00	0.00					24.00	24.00	100%
10-Jun-06	6.00	7.00	86%	4,225 sqft.	POG3	8	0.00	0.00					6.00	7.00	86%
12-Jun-06	11.75	17.00	69%	12,908 sqft.	POG3	9	0.00	0.00					13.75	17.00	81%
13-Jun-06	19.00	24.00	79%	17,466 sqft.	POG3	19	3.50	5.00	14%	2,373 sqft.	POG3	11	23.25	24.00	97%
14-Jun-06	22.00	24.00	92%	20,576 sqft.	POG3	19	17.75	24.00	73%	14,389 sqft.	POG3	11	23.75	24.00	99%
15-Jun-06	23.75	24.00	99%	20,595 sqft.	POG3	19	21.75	24.00	90%	23,948 sqft.	POG3	11	24.00	24.00	100%
16-Jun-06	20.75	24.00	86%	18,881 sqft.	POG3	20	21.50	24.00	89%	22,296 sqft.	POG3	11	24.00	24.00	100%
17-Jun-06	6.50	7.00	93%	4,118 sqft.	POG3	20	6.25	7.00	26%	6,905 sqft.	POG3	4	6.00	7.00	86%
19-Jun-06	15.75	17.00	93%	16,549 sqft.	POG3	20	16.00	17.00	66%	17,733 sqft.	POG3	7	16.50	17.00	97%
20-Jun-06	23.00	24.00	96%	25,639 sqft.	POG3	20	44.25	48.00	92%	21,879 sqft.	POG3	7	24.00	24.00	100%
21-Jun-06	21.75	24.00	91%	23,597 sqft.	POG3	21	0.00	0.00	91%	21,123 sqft.	POG3	7	23.50	24.00	98%
22-Jun-06	23.25	24.00	97%	20,860 sqft.	POG3	21	16.25	24.00	67%	21,780 sqft.	POG3	7	23.50	24.00	98%
23-Jun-06	23.50	24.00	98%	23,210 sqft.	POG3	21 & 23	20.75	24.00	85%	13,257 sqft.	POG3	7	24.00	24.00	100%
24-Jun-06	6.50	7.00	93%	5,286 sqft.	POG3	23&24	3.25	7.00	13%	1,713 sqft.	POG3	9&10	6.25	7.00	89%
26-Jun-06	13.00	17.00	76%	11,443 sqft.	POG3	28	11.25	17.00	46%	5,225 sqft.	POG3	26	14.50	17.00	85%
27-Jun-06	18.50	24.00	77%	13,281 sqft.	POG3	28	21.25	24.00	87%	28,482 sqft.	POG3	26	23.00	24.00	96%
28-Jun-06	23.50	24.00	98%	13,436 sqft.	POG3	28	17.25	24.00	71%	18,040 sqft.	POG3	27	24.00	24.00	100%
29-Jun-06	22.25	24.00	93%	15,240 sqft.	POG3	28	14.75	24.00	60%	17,689 sqft.	POG3	27	24.00	24.00	100%
30-Jun-06	21.50	24.00	90%	19,407 sqft.	POG3	29	4.50	24.00	18%	5,453 sqft.	POG3	27	23.75	24.00	99%
	479	528	91%	397,903 sqft.			302	395	76%	310,277 sqft.			511	528	97%

Table 8-1  
 Project Uptime Evaluation  
 LFR OU1 2006 RA Summary Report

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
01-Jul-06	4.25	7.00	18%	6,076 sqft.	POG3	29	0.00	7.00		0 sqft.	POG3	27	6.00	7.00	86%
10-Jul-06	15.25	17.00	63%	15,489 sqft.	POG3	29	12.75	17.00	182%	14,597 sqft.	POG3	9	16.75	17.00	99%
11-Jul-06	22.00	24.00	92%	14,341 sqft.	POG3	29	22.25	24.00	316%	24,284 sqft.	POG3	8	24.00	24.00	100%
12-Jul-06	21.75	24.00	90%	14,222 sqft.	POG3	23	20.25	24.00	287%	27,335 sqft.	POG3	11	23.25	24.00	97%
13-Jul-06	21.75	24.00	90%	17,245 ft.	POG3	23	22.25	24.00	315%	18,662 ft.	POG3	17	24.00	24.00	100%
14-Jul-06	22.75	24.00	94%	15,987 sqft.	POG3	24	23.25	24.00	328%	16,722 sqft.	POG3	17	24.00	24.00	100%
15-Jul-06	5.75	7.00	24%	3,554 sqft.	POG3	24	6.00	7.00	85%	3,822 sqft.	POG3	17	6.25	7.00	89%
17-Jul-06	14.50	17.00	60%	13,698 sqft.	POG3	29	15.50	17.00	218%	10,504 sqft.	POG3	13	16.50	17.00	97%
18-Jul-06	14.25	24.00	59%	16,619 sqft.	POG3	29	19.75	24.00	277%	12,422 sqft.	POG3	13	24.00	24.00	100%
19-Jul-06	0.00	24.00	0%	0 sqft.	POG3	29	17.50	24.00	245%	10,397 sqft.	POG3	22	18.25	24.00	76%
20-Jul-06	0.00	24.00	0%	0 sqft.	POG3	29	23.75	24.00	331%	15,433 sqft.	POG3	22	24.00	24.00	100%
21-Jul-06	0.00	24.00	0%	0 sqft.	POG3	29	19.75	24.00	275%	12,574 sqft.	POG3	22	20.75	24.00	86%
22-Jul-06	0.00	0.00	0%	0 sqft.	POG3	29	10.25	11.50	142%	7,141 sqft.	POG3	22	10.50	10.50	100%
24-Jul-06	7.75	17.00	32%	6,087 sqft.	POG4	1	14.00	17.00	194%	9,425 sqft.	POG3	21	15.25	17.00	90%
25-Jul-06	16.00	24.00	66%	8,468 sqft.	POG4	1	21.25	24.00	294%	16,388 sqft.	POG3	20	21.50	24.00	90%
26-Jul-06	10.00	24.00	41%	5,817 sqft.	POG4	1	22.25	24.00	307%	17,663 sqft.	POG3	13	23.50	24.00	98%
27-Jul-06	19.00	24.00	78%	14,663 sqft.	POG4	2	23.25	24.00	320%	17,523 sqft.	POG3	11	23.75	24.00	99%
28-Jul-06	22.50	24.00	93%	18,286 sqft.	POG4	2	22.00	24.00	302%	17,139 sqft.	POG3	11	24.00	24.00	100%
29-Jul-06	5.25	7.00	22%	4,554 sqft.	POG4	2	6.00	7.00	82%	2,713 sqft.	POG3	10	6.25	7.00	89%
31-Jul-06	20.50	25.00	84%	20,239 sqft.	POG4	3	21.75	25.00	297%	19,760 sqft.	POG3	10	23.75	24.00	99%
	243.25	385.00	63%	195,345 sqft.			343.75	396.50	87%	274,504 sqft.			376.25	394.50	95%

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
01-Aug-06	22.25	24.00	93%	19,706 sqft.	POG4	3	22.00	24.00	301%	19,346 sqft.	POG3	10	24.00	24.00	100%
02-Aug-06	19.00	24.00	79%	20,232 sqft.	POG4	3	21.50	24.00	293%	17,207 sqft.	POG3	10 and 14	24.00	24.00	100%
03-Aug-06	23.00	24.00	96%	22,490 sqft.	POG4	4	23.25	24.00	316%	19,614 sqft.	POG3	14	24.00	24.00	100%
04-Aug-06	20.50	22.00	85%	17,754 sqft.	POG4	4	20.25	22.00	275%	17,754 sqft.	POG3	14	21.50	22.00	98%
07-Aug-06	15.50	17.00	64%	15,408 sqft.	POG4	4	16.50	17.00	223%	12,969 sqft.	POG3	14	16.50	17.00	97%
08-Aug-06	20.25	24.00	84%	19,859 sqft.	POG4	5	22.50	24.00	304%	18,876 sqft.	POG3	15	23.50	24.00	98%
09-Aug-06	20.00	24.00	83%	13,343 sqft.	POG4	5	12.25	24.00	165%	9,902 sqft.	POG3	15	22.75	24.00	95%
10-Aug-06	23.75	24.00	98%	13,381 sqft.	POG3	24	22.75	24.00	306%	20,926 sqft.	POG4	5	24.00	24.00	100%
11-Aug-06	23.00	24.00	95%	16,845 sqft.	POG3	24	23.00	24.00	309%	22,923 sqft.	POG4	5	23.75	24.00	99%
12-Aug-06	5.75	7.00	24%	4,305 sqft.	POG3	24	6.00	7.00	80%	5,266 sqft.	POG4	5	6.00	6.00	100%
14-Aug-06	0.00	17.00	0%	0 sqft.	POG4	24	16.00	17.00	214%	21,175 sqft.	POG4	4	15.25	17.00	90%
15-Aug-06	5.75	24.00	24%	6,302 sqft.	POG3	15	21.75	24.00	290%	25,370 sqft.	POG4	4	23.00	24.00	96%
16-Aug-06	9.50	24.00	39%	9,202 sqft.	POG3	15	9.50	24.00	126%	22,056 sqft.	POG4	4	16.25	24.00	68%
17-Aug-06	18.25	24.00	75%	17,719 sqft.	POG3	12	18.25	24.00	242%	22,354 sqft.	POG4	3	22.75	24.00	95%
18-Aug-06	20.00	24.00	83%	25,144 sqft.	POG3	12	21.25	24.00	281%	17,271 sqft.	POG4	5	23.25	24.00	97%
19-Aug-06	5.75	7.00	24%	8,434 sqft.	POG3	18	5.50	7.00	73%	4,727 sqft.	POG4	3	5.75	7.00	82%
21-Aug-06	14.75	17.00	61%	18,484 sqft.	POG3	18	14.75	17.00	195%	18,793 sqft.	POG4	3	16.50	17.00	97%
22-Aug-06	21.75	24.00	90%	21,831 sqft.	POG3	18	23.00	24.00	303%	21,067 sqft.	POG4	2	23.50	24.00	98%
23-Aug-06	21.75	24.00	90%	21,831 sqft.	POG3	24	18.75	24.00	246%	21,067 sqft.	POG4	2	23.75	24.00	99%
24-Aug-06	16.00	24.00	66%	23,945 sqft.	POG3	25	18.25	24.00	239%	22,794 sqft.	POG4	1	22.50	24.00	94%
25-Aug-06	22.50	24.00	92%	21,513 sqft.	POG3	25	23.25	24.00	304%	11,247 sqft.	POG2	1	23.75	24.00	99%
26-Aug-06	5.25	7.00	22%	4,897 sqft.	POG3	25	5.50	7.00	72%	1,949 sqft.	POG2	1	5.50	5.50	100%
28-Aug-06	14.00	17.00	57%	14,055 sqft.	POG3	7	16.50	17.00	215%	8,916 sqft.	POG2	2	16.50	17.00	97%
29-Aug-06	20.45	23.60	88%	20,158 sqft.	POG3	7	22.75	24.00	295%	9,925 sqft.	POG2	3	23.75	24.00	99%
30-Aug-06	21.75	24.00	89%	20,679 sqft.	POG3	16	22.50	24.00	288%	13,707 sqft.	POG2	3	24.00	24.00	100%
31-Aug-06	22.50	24.00	92%	22,805 sqft.	POG3	16	23.25	24.00	301%	21,193 sqft.	POG2	3	24.00	24.00	100%
	432.95	542.60	80%	420,322 sqft.			470.75	543.00	87%	428,394 sqft.			520.00	540.50	96%

Table 8-1  
 Project Uptime Evaluation  
 LFR OU1 2006 RA Summary Report

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
01-Sep-06	20.20	24.00	85%	21,762 sqft.	POG3	16,24	19.00	24.00	77%	12,870 sqft.	POG2	3	22.00	24.00	92%
02-Sep-06	4.50	5.00	19%	2,026 sqft.	POG3	24,9	5.00	5.00	21%	2,549 sqft.	POG2	4	5.00	5.00	100%
05-Sep-06	15.00	17.00	62%	7,141 sqft.	POG3	9,6	13.25	17.00	55%	6,153 sqft.	POG2	4	16.50	17.00	97%
06-Sep-06	21.25	24.00	88%	15,797 sqft.	POG3	9,6,8	22.25	24.00	93%	13,552 sqft.	POG2	4	22.25	24.00	93%
07-Sep-06	22.25	24.00	92%	21,566 sqft.	POG3	6,8,23,19,11	22.50	24.00	93%	8,519 sqft.	POG2	4	24.00	24.00	100%
08-Sep-06	22.75	24.00	94%	3,808 sqft.	POG3	8,11	10.25	24.00	43%	3,808 sqft.	POG2	4	24.00	24.00	100%
09-Sep-06	5.75	6.00	24%	1,561 sqft.	POG3	8,11	0.00	7.00	0%	0 sqft.	POG2	4	5.75	7.00	82%
11-Sep-06	17.00	17.00	70%	8,964 sqft.	POG3	17	14.25	17.00	59%	6,206 sqft.	POG2	4	16.50	17.00	97%
12-Sep-06	22.25	24.00	92%	13,227 sqft.	POG3	17	23.75	24.00	98%	11,844 sqft.	POG2	5	24.00	24.00	100%
13-Sep-06	22.25	24.00	92%	10,979 sqft.	POG2	1	23.25	24.00	96%	9,316 sqft.	POG2	5	24.00	24.00	100%
14-Sep-06	22.50	24.00	93%	11,366 sqft.	POG2	1	22.75	24.00	94%	10,816 sqft.	POG2	5	23.25	23.25	100%
15-Sep-06	21.75	24.00	90%	14,041 sqft.	POG2	1	23.25	24.00	96%	13,103 sqft.	POG2	5	24.00	24.00	100%
16-Sep-06	4.75	7.00	20%	4,429 sqft.	POG2	1	5.50	7.00	23%	6,108 sqft.	POG2	5	5.00	7.00	71%
18-Sep-06	15.50	17.00	64%	6,112 sqft.	POG2	10	15.00	17.00	62%	18,679 sqft.	POG2	4	17.00	17.00	100%
19-Sep-06	22.50	24.00	93%	13,190 sqft.	POG2	10	22.25	24.00	92%	24,436 sqft.	POG2	5	24.00	24.00	100%
20-Sep-06	22.50	24.00	93%	13,057 sqft.	POG2	5	23.25	24.00	96%	10,504 sqft.	POG2	2	24.00	24.00	100%
21-Sep-06	21.50	24.00	89%	12,914 sqft.	POG2	5	22.75	24.00	94%	12,079 sqft.	POG2	2	23.00	24.00	96%
22-Sep-06	22.50	24.00	93%	12,759 sqft.	POG3	18	22.50	24.00	93%	13,425 sqft.	POG2	2	24.00	24.00	100%
23-Sep-06	5.75	7.00	24%	2,678 sqft.	POG3	18	5.75	7.00	24%	3,068 sqft.	POG2	2	5.50	7.00	79%
25-Sep-06	16.25	17.00	67%	11,637 sqft.	POG3	18	16.50	17.00	68%	7,098 sqft.	POG2	6	16.50	17.00	97%
26-Sep-06	22.50	24.00	92%	15,732 sqft.	POG3	20	23.25	24.00	96%	14,682 sqft.	POG2	6	24.00	24.00	100%
27-Sep-06	22.75	24.00	93%	12,139 sqft.	POG3	2	23.75	24.00	98%	14,727 sqft.	POG2	6	24.00	24.00	100%
28-Sep-06	16.75	24.00	69%	7,847 sqft.	POG3	2	16.75	24.00	69%	9,683 sqft.	POG2	6	16.75	24.00	70%
29-Sep-06	23.25	24.00	95%	13,055 sqft.	POG3	2	22.25	24.00	91%	16,114 sqft.	POG2	6	24.00	24.00	100%
30-Sep-06	4.75	7.00	19%	3,076 sqft.	POG3	24	4.75	7.00	19%	2,817 sqft.	POG2	7	5.00	5.00	100%
	438.70	484.00	91%	260,862 sqft.			423.75	485.00	87%	252,156 sqft.			464.00	482.25	96%

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
02-Oct-06	14.25	17.00	84%	9,297 sqft.	POG3	24	14.75	17.00	87%	12,321 sqft.	POG2	7	14.50	17.00	85%
03-Oct-06	23.50	24.00	138%	9,138 sqft.	POG3	25	22.75	24.00	134%	15,023 sqft.	POG2	7	24.00	24.00	100%
04-Oct-06	17.75	24.00	104%	8,970 sqft.	POG2	10	22.00	24.00	129%	16,546 sqft.	POG2	2	23.25	24.00	97%
05-Oct-06	20.00	24.00	117%	8,155 sqft.	POG2	10	19.00	24.00	111%	11,715 sqft.	POG2	2	24.00	24.00	100%
06-Oct-06	19.00	24.00	111%	11,428 sqft.	POG2	10	22.50	24.00	132%	15,155 sqft.	POG2	8	24.00	24.00	100%
07-Oct-06	5.50	7.00	32%	3,495 sqft.	POG2	9	5.75	7.00	34%	4,338 sqft.	POG2	8	6.00	7.00	86%
09-Oct-06	13.50	17.00	79%	11,807 sqft.	POG3N	30	15.50	17.00	91%	11,604 sqft.	POG2	8	15.50	17.00	91%
10-Oct-06	21.75	24.00	127%	15,444 sqft.	POG3N	30	23.75	24.00	139%	16,000 sqft.	POG2	8	24.00	24.00	100%
11-Oct-06	22.75	24.00	133%	16,264 sqft.	POG3N	30	22.75	24.00	133%	13,219 sqft.	POG2	8	23.25	24.00	97%
12-Oct-06	23.50	24.00	137%	19,320 sqft.	POG3N	30	23.75	24.00	138%	15,463 sqft.	POG2	9	24.00	24.00	100%
13-Oct-06	23.25	24.00	135%	20,362 sqft.	POG3N	31	22.75	24.00	133%	14,278 sqft.	POG2	9	24.00	24.00	100%
14-Oct-06	5.25	7.00	31%	3,488 sqft.	POG3N	31	5.50	7.00	32%	3,642 sqft.	POG2	8	6.00	7.00	86%
16-Oct-06	15.00	17.00	87%	11,768 sqft.	POG3N	31	14.50	17.00	84%	13,053 sqft.	POG2	9	16.50	17.00	97%
17-Oct-06	23.50	24.00	136%	18,904 sqft.	POG3N	32	23.25	24.00	135%	20,681 sqft.	POG2	11	24.00	24.00	100%
18-Oct-06	23.75	24.00	138%	20,314 sqft.	POG3N	32	23.25	24.00	135%	16,298 sqft.	POG2	11	24.00	24.00	100%
19-Oct-06	21.75	24.00	126%	12,574 sqft.	POG3N	32	21.50	24.00	125%	20,247 sqft.	POG2	12	22.25	24.00	93%
20-Oct-06	23.25	24.00	135%	23,644 sqft.	POG3N	32	23.25	24.00	135%	24,171 sqft.	POG2	12	24.00	24.00	100%
21-Oct-06	5.25	7.00	30%	5,570 sqft.	POG3N	33	5.25	7.00	30%	5,219 sqft.	POG2	E1	6.00	7.00	86%
23-Oct-06	15.75	17.00	91%	17,234 sqft.	POG3N	33	16.00	17.00	92%	15,174 sqft.	POG2	E1	16.50	17.00	97%
24-Oct-06	13.50	24.00	78%	12,085 sqft.	POG3N	34	12.75	24.00	74%	12,535 sqft.	POG2	E1	13.75	24.00	57%
25-Oct-06	22.50	24.00	130%	21,214 sqft.	POG3N	34	22.50	24.00	130%	20,318 sqft.	POG2	E1	24.00	24.00	100%
26-Oct-06	16.50	24.00	95%	14,614 sqft.	POG3N	34	23.75	24.00	137%	21,131 sqft.	POG2	9	24.00	24.00	100%
27-Oct-06	21.25	24.00	122%	15,215 sqft.	POG2	7	20.75	24.00	119%	16,628 sqft.	POG2	8	24.00	24.00	100%
30-Oct-06	13.75	16.00	79%	10,800 sqft.	POG2	2	14.00	16.00	81%	14,361 sqft.	POG2	8	15.00	16.00	94%
31-Oct-06	15.75	17.00	91%	12,336 sqft.	POG2	6	15.50	17.00	89%	17,458 sqft.	POG2	12	16.50	17.00	97%
	441.50	506.00	87%	333,440 sqft.			457.00	506.00	90%	366,578 sqft.			483.00	506.00	95%

Table 8-1  
 Project Uptime Evaluation  
 LFR OU1 2006 RA Summary Report

Date	Dredge Fox River						Dredge Grand Calumet						Dewatering Pad		
	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency	SF Covered	Area	DMU	NOH	GOH	Efficiency
01-Nov-06	23.50	24.00	98%	21,364 sqft.	POG2	8	23.25	24.00	97%	23,763 sqft.	POG2	12	24.00	24.00	100%
02-Nov-06	21.25	24.00	88%	27,223 sqft.	POG2	9	21.75	24.00	91%	23,546 sqft.	POG2	E-1	22.45	24.00	94%
03-Nov-06	17.50	22.00	73%	9,009 sqft.	POG3N	33	19.75	22.00	82%	28,322 sqft.	POG2	E1	21.15	22.00	96%
06-Nov-06	16.25	17.00	68%	14,713 sqft.	POG3N	34	15.75	17.00	65%	20,174 sqft.	POG2	E1	16.45	17.00	97%
07-Nov-06	23.00	24.00	96%	18,547 sqft.	POG3	2	23.50	24.00	89%	25,686 sqft.	POG2	E1	24.00	24.00	100%
08-Nov-06	23.25	24.00	97%	23,957 sqft.	POG3	2	21.00	24.00	87%	23,369 sqft.	POG2	11	24.00	24.00	100%
09-Nov-06	21.75	24.00	90%	23,176 sqft.	POG2	9	22.00	24.00	91%	18,136 sqft.	POG2	11	24.00	24.00	100%
10-Nov-06	8.00	8.25	33%	2,831 sqft.	POG3N	34	9.75	11.00	40%	14,791 sqft.	POG2	11	11.00	11.25	98%
14-Nov-06	16.50	17.00	68%	11,368 sqft.	POG2	9	15.25	17.00	63%	16,619 sqft.	POG2	10	16.30	17.00	96%
15-Nov-06	0.00	0.00					3.75	4.00	16%	2,874 sqft.	POG2	10	3.30	4.00	83%
16-Nov-06	6.00	8.75	25%	3,116 sqft.	POG2	7							8.00	8.75	91%
	177.00	193.00	92%	155,304 sqft.			175.75	191.00	92%	197,280 sqft.			194.65	200.00	97%
<b>Totals</b>	2,543	3,128	81%	1,984,513			2,585.75	3,009	86%	2,162,425			2,984	3,124	96%