

Table 8-1  
Project Uptime Evaluation

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
02-Apr-07	10.75	16	67%	7,994 sqft.	A/CD2S	1
03-Apr-07	6.25	16	39%	3,030 sqft.	A/CD2S	1
04-Apr-07	13.00	17	76%	11,465 sqft.	A/CD2S	1
05-Apr-07	9.00	24	38%	10,287 sqft.	A/CD2S	1
06-Apr-07	0.00	24	0%	0 sqft.	A/CD2S	1
07-Apr-07	0.00	7	0%	0 sqft.	A/CD2S	1
09-Apr-07	0.00	0	0%	0 sqft.	A/CD2s	1
10-Apr-07	5.50	10	55%	3,686 sqft.	A/CD2s	1
11-Apr-07	6.50	8	81%	6,617 sqft.	A/CD2s	1
12-Apr-07	8.25	10	83%	7,639 sqft.	A/CD2s	2
13-Apr-07	1.00	2	50%	1,376 sqft.	A/CD2S	2
14-Apr-07	0.00	0	0%	0 sqft.	A/CD2S	2
16-Apr-07	15.00	17	88%	15,191 sqft.	A/CD2S	2
17-Apr-07	23.25	24	97%	18,952 sqft.	A/CD2S	2
18-Apr-07	21.75	24	91%	15,384 sqft.	A/CD2S	3
19-Apr-07	22.25	24	93%	19,539 sqft.	A/CD2S	3
20-Apr-07	22.00	24	92%	22,843 sqft.	A/CD2S	3
21-Apr-07	5.75	7	82%	4,600 sqft.	A/CD2S	4
23-Apr-07	14.50	17	85%	15,944 sqft.	A/CD2S	4
24-Apr-07	22.25	24	93%	22,539 sqft.	A/CD2S	4
25-Apr-07	20.75	24	86%	21,045 sqft.	A/CD2S	6
26-Apr-07	23.50	24	98%	18,066 sqft.	A/CD2S	6
27-Apr-07	23.75	24	99%	17,945 sqft.	A/CD2S	7
28-Apr-07	5.50	7	79%	3,364 sqft.	A/CD2S	7
30-Apr-07	10.50	17	62%	8,230 sqft.	A/CD2S	7
<b>291.00</b>	<b>391.00</b>	<b>74%</b>	<b>255,736 sqft.</b>			

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
11.00	16	69%	2,160 sqft.	D1	1	
9.75	16	61%	3,572 sqft.	D1	2	
13.50	17	79%	6,931 sqft.	D1	1	
18.75	24	78%	14,635 sqft.	D1	2	
1.75	24	7%	465 sqft.	D1	2	
0.00	7	0%	0 sqft.	D1	2	
5.50	9	61%	2,131 sqft.	D1	1	
8.00	10	80%	5,525 sqft.	D1	1	
7.25	8	91%	2,559 sqft.	D1	2	
8.75	10	88%	4,446 sqft.	D1	2	
6.50	8	81%	3,660 sqft.	D1	2	
0.00	0	0%	0 sqft.	D1	2	
14.25	17	84%	5,977 sqft.	D1	2	
15.50	24	65%	2,941 sqft.	D1	2	
22.50	24	94%	22,283 sqft.	D1	2	
22.75	24	95%	19,062 sqft.	D1	6	
22.00	24	92%	19,118 sqft.	D1	6	
4.50	7	64%	2,918 sqft.	D1	3	
15.00	17	88%	13,398 sqft.	D1	3	
16.50	24	69%	17,234 sqft.	D1	3	
20.50	24	85%	23,013 sqft.	D1	4	
23.75	24	99%	20,983 sqft.	D1	4	
22.50	24	94%	22,365 sqft.	D1	5	
6.75	7	96%	3,240 sqft.	D1	5	
10.50	17	62%	12,106 sqft.	D1	5	
<b>307.75</b>	<b>406.00</b>	<b>76%</b>	<b>230,722 sqft.</b>			

Date	Dewatering Pad		
	NOH	GOH	Efficiency
13.50	16.00	84%	
11.00	16.00	69%	
15.25	17.00	90%	
22.50	24.00	94%	
6.50	24.00	27%	
0.00	0.00	0%	
8.00	8.50	94%	
8.00	10.00	80%	
7.00	8.00	88%	
8.75	10.00	88%	
7.00	8.00	88%	
0.00	0.00	0%	
16.75	17.00	99%	
24.00	24.00	100%	
23.00	24.00	96%	
23.25	24.00	97%	
23.50	24.00	98%	
6.75	7.00	96%	
16.50	17.00	97%	
24.00	24.00	100%	
24.00	24.00	100%	
24.00	24.00	100%	
23.50	24.00	98%	
6.75	7.00	96%	
12.00	17.00	71%	
<b>355.50</b>	<b>398.50</b>	<b>89%</b>	

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-May-07	20.75	24	86%	15,797 sqft.	A/CD2S	6
02-May-07	22.00	24	92%	15,234 sqft.	A/CD2S	5
03-May-07	22.75	24	95%	24,163 sqft.	A/CD2S	8
04-May-07	22.75	24	95%	27,289 sqft.	A/CD2S	8
05-May-07	6.75	7	96%	6,655 sqft.	A/CD2S	8
07-May-07	14.25	17	84%	13,259 sqft.	A/CD2S	9
08-May-07	21.50	24	90%	17,927 sqft.	A/CD2S	9
09-May-07	19.75	24	82%	14,089 sqft.	A/CD2S	9
10-May-07	18.50	24	77%	16,995 sqft.	A/CD2S	9
11-May-07	21.50	24	90%	25,949 sqft.	A/CD2S	10
12-May-07	6.75	7	96%	5,190 sqft.	A/CD2S	6
14-May-07	11.00	17	65%	9,360 sqft.	A/CD2S	5B
15-May-07	23.25	24	97%	20,451 sqft.	A/CD2S	5B
16-May-07	19.75	24	82%	18,460 sqft.	A/CD2S	5B
17-May-07	22.75	24	95%	19,539 sqft.	A/CD2S	4
18-May-07	23.00	24	96%	11,632 sqft.	A/CD2S	1
19-May-07	6.00	7	86%	4,260 sqft.	A/CD2S	1
21-May-07	14.75	17	87%	18,241 sqft.	A/CD2S	3
22-May-07	22.25	24	93%	23,821 sqft.	A/CD2S	3
23-May-07	22.25	24	93%	14,644 sqft.	A/CD2S	2
24-May-07	18.50	21	88%	12,202 sqft.	A/CD2S	2
25-May-07	0.00	0	0%	0 sqft.	A/CD2S	2
26-May-07	0.00	0	0%	0 sqft.	A/CD2S	2
28-May-07	0.00	0	0%	0 sqft.	A/CD2S	2
29-May-07	0.00	0	0%	0 sqft.	A/CD2S	2
30-May-07	0.00	0	0%	0 sqft.	A/CD2S	2
31-May-07	0.75	1	75%	374 sqft.	D1	18
<b>381.50</b>	<b>430.00</b>	<b>89%</b>	<b>335,531 sqft.</b>			

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
18.75	24	78%	14,731 sqft.	D1	8	
20.50	24	85%	22,508 sqft.	D1	7	
22.00	24	92%	17,745 sqft.	D1	7	
23.25	24	97%	22,244 sqft.	D1	7	
6.50	7	93%	5,869 sqft.	D1	8	
8.00	17	47%	3,146 sqft.	POG	1	
23.00	24	96%	6,715 sqft.	POG	1	
21.25	24	89%	10,332 sqft.	POG	1	
20.25	24	84%	7,538 sqft.	POG	1	
22.25	24	93%	8,409 sqft.	POG	1	
6.50	7	93%	2,364 sqft.	POG	2	
12.00	17	71%	6,337 sqft.	POG	2	
23.75	24	99%	20,106 sqft.	POG	3	
21.75	24	91%	19,565 sqft.	POG	3	
19.50	24	81%	12,817 sqft.	POG	3	
22.25	24	93%	15,116 sqft.	POG	4	
6.25	7	89%	3,654 sqft.	POG	4	
15.75	17	93%	10,719 sqft.	POG	4	
20.75	24	86%	10,030 sqft.	POG	1	
23.25	24	97%	10,311 sqft.	POG	1	
22.75	24	95%	13,683 sqft.	POG	1	
22.50	24	94%	17,585 sqft.	POG	35	
6.50	7	93%	4,229 sqft.	POG	35	
0.00	0	0%	0 sqft.	POG	35	
15.75	17	93%	14,027 sqft.	POG	35	
21.25	24	89%	18,983 sqft.	POG	36	
22.25	24	93%	21,178 sqft.	POG	36	
<b>468.50</b>	<b>528.00</b>	<b>89%</b>	<b>319,941 sqft.</b>			

Date	Dewatering Pad		
	NOH	GOH	Efficiency
23.25	24.00	97%	
23.00	24.00	96%	
23.50	24.00	98%	
23.50	24.00	98%	
6.75	7.00	96%	
15.50	17.00	91%	
23.25	24.00	97%	
23.25	24.00	97%	
23.75	24.00	99%	
23.50	24.00	98%	
6.75	7.00	96%	
11.50	17.00	68%	
24.00	24.00	100%	
23.50	24.00	98%	
24.00	24.00	100%	
24.00	24.00	100%	
6.75	7.00	96%	
16.50	17.00	97%	
23.25	24.00	97%	
23.50	24.00	98%	
23.50	24.00	98%	
23.00	24.00	96%	
6.75	7.00	96%	
0.00	0.00	0%	
15.50	17.00	91%	
21.00	24.00	88%	
23.75	24.00	99%	
<b>506.50</b>	<b>528.00</b>	<b>96%</b>	

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-Jun-07	23.25	24	97%	17,765 sqft.	D1	18
02-Jun-07	6.50	7	93%	5,359 sqft.	D1	17
04-Jun-07	15.50	17	91%	10,696 sqft.	D1	19
05-Jun-07	23.75	24	99%	22,778 sqft.	D1	19
06-Jun-07	23.25	24	97%	14,486 sqft.	D1	19
07-Jun-07	23.50	24	98%	17,974 sqft.	D1	19
08-Jun-07	23.00	24	96%	15,107 sqft.	D1	20
09-Jun-07	5.25	7	75%	3,298 sqft.	D1	20
11-Jun-07	15.75	17	93%	10,737 sqft.	D1	20
12-Jun-07	23.25	24	97%	19,245 sqft.	D1	21
13-Jun-07	23.25	24	97%	19,462 sqft.	D1	21
14-Jun-07	23.00	24	96%	18,921 sqft.	D1	21
15-Jun-07	23.75	24	99%	20,766 sqft.	E	1
16-Jun-07	6.75	7	96%	6,020 sqft.	E	1
18-Jun-07	16.00	17	94%	10,460 sqft.	D1	25
19-Jun-07	22.00	24	92%	14,222 sqft.	D1	25
20-Jun-07	20.00	24	83%	13,163 sqft.	D1	25
21-Jun-07	21.75	24	91%	15,840 sqft.	D1	25
22-Jun-07	23.75	24	99%	20,999 sqft.	E	3
23-Jun-07	6.75	7	96%	3,983 sqft.	E	3
25-Jun-07	16.00	17	94%	17,423 sqft.	E	3
26-Jun-07	23.25	24	97%	20,808 sqft.	E	3
27-Jun-07	22.25	24	93%	18,256 sqft.	E	4
28-Jun-07	23.25	24	97%	19,026 sqft.	E	4
29-Jun-07	23.00	24	96%	18,509 sqft.	E	4
30-Jun-07	7.00	7	100%	1,414 sqft.	E	4
	484.75	511.00	95%	376,717 sqft.		

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
23.25	24	97%	23,294 sqft.	POG	36	
6.50	7	93%	5,212 sqft.	POG	37	
13.50	17	79%	9,386 sqft.	POG	2	
23.00	24	96%	16,985 sqft.	POG	2	
23.50	24	98%	17,468 sqft.	POG	2	
23.50	24	98%	20,004 sqft.	POG	2	
23.25	24	97%	20,329 sqft.	POG	37	
6.50	7	93%	2,232 sqft.	POG	38	
15.75	17	93%	12,761 sqft.	POG	38	
23.25	24	97%	19,770 sqft.	POG	38	
21.00	24	88%	34,656 sqft.	POG	37	
22.00	24	92%	16,816 sqft.	POG	29	
22.75	24	95%	19,949 sqft.	POG	39	
7.00	7	100%	6,344 sqft.	POG	39	
16.50	17	97%	17,375 sqft.	POG	39	
9.25	24	39%	10,819 sqft.	POG	40	
5.25	24	22%	5,878 sqft.	POG	40	
22.25	24	93%	28,897 sqft.	POG	40	
23.50	24	98%	23,019 sqft.	POG	41	
6.75	7	96%	7,331 sqft.	POG	41	
14.75	17	87%	16,794 sqft.	POG	41	
22.00	24	92%	26,577 sqft.	POG	41	
22.75	24	95%	23,027 sqft.	D1	17	
21.50	24	90%	22,753 sqft.	D1	4	
19.75	24	82%	15,992 sqft.	D1	4	
7.00	7	100%	4,985 sqft.	D1	8	
	446.00	511.00	87%	428,653 sqft.		

Date	Dewatering Pad		
	NOH	GOH	Efficiency
23.50	24.00	98%	
6.75	7.00	96%	
16.50	17.00	97%	
24.00	24.00	100%	
23.50	24.00	98%	
24.00	24.00	100%	
23.00	24.00	96%	
6.75	7.00	96%	
16.50	17.00	97%	
23.50	24.00	98%	
24.00	24.00	100%	
23.50	24.00	98%	
7.00	7.00	100%	
16.50	17.00	97%	
24.00	24.00	100%	
20.50	24.00	85%	
24.00	24.00	100%	
24.00	24.00	100%	
6.75	7.00	96%	
16.50	17.00	97%	
24.00	24.00	100%	
23.50	24.00	98%	
24.00	24.00	100%	
23.25	24.00	97%	
5.50	7.00	79%	
	498.50	511.00	98%

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
09-Jul-07	13.50	17	79%	19,333 sqft.	E	1
10-Jul-07	22.25	24	93%	16,298 sqft.	E	1
11-Jul-07	22.75	24	95%	25,520 sqft.	E	4
12-Jul-07	23.25	24	97%	31,826 sqft.	E	4
13-Jul-07	22.75	24	95%	26,270 sqft.	E	1
14-Jul-07	6.75	7	96%	0 sqft.	E	2
16-Jul-07	14.00	17	82%	15,515 sqft.	E	2
17-Jul-07	23.75	24	99%	28,133 sqft.	E	3
18-Jul-07	20.25	24	84%	25,331 sqft.	E	3
19-Jul-07	22.25	24	93%	36,494 sqft.	E	4
20-Jul-07	16.50	24	69%	13,266 sqft.	E	2
21-Jul-07	5.00	7	71%	0 sqft.	E	2
23-Jul-07	16.75	17	99%	11,220 sqft.	E	2
24-Jul-07	23.25	24	97%	22,449 sqft.	E	2
25-Jul-07	5.25	24	22%	7,696 sqft.	E	2
26-Jul-07	0.00	24	0%	0 sqft.	E	2
27-Jul-07	3.50	24	15%	2,890 sqft.	E	1
28-Jul-07	6.75	7	96%	4,505 sqft.	E	1
30-Jul-07	13.25	17	78%	14,775 sqft.	E	1
31-Jul-07	23.25	24	97%	19,888 sqft.	E	1
	305.00	401.00	76%	321,409 sqft.		

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
16.25	17	96%	16,059 sqft.	D1	8	
22.75	24	95%	18,946 sqft.	D1	8	
23.50	24	98%	11,478 sqft.	D1	9	
23.75	24	99%	20,983 sqft.	D1	9	
23.25	24	97%	20,271 sqft.	D1	10	
7.00	7	100%	2,165 sqft.	D1	10	
16.75	17	99%	14,791 sqft.	D1	10	
20.75	24	86%	17,964 sqft.	D1	8	
22.00	24	92%	25,599 sqft.	D1	8	
22.75	24	95%	22,287 sqft.	D1	23	
22.00	24	92%	20,877 sqft.	D1	23	
6.75	7	96%	5,549 sqft.	D1	24	
16.25	17	96%	15,949 sqft.	D1	11	
23.75	24	99%	19,116 sqft.	D1	11	
23.75	24	99%	18,774 sqft.	D1	11	
22.00	24	92%	16,892 sqft.	D1	11	
22.25	24	93%	20,755 sqft.	D1	11	
6.75	7	96%	3,988 sqft.	D1	17	
16.25	17	96%	17,796 sqft.	D1	12	
23.25	24	97%	18,799 sqft.	D1	12	
	381.75	401.00	95%	329,038 sqft.		

Date	Dewatering Pad		
	NOH	GOH	Efficiency
16.00	17.00	94%	
23.50	24.00	98%	
23.50	24.00	98%	
24.00	24.00	100%	
23.25	24.00	97%	
7.00	7.00	100%	
16.50	17.00	97%	
24.00	24.00	100%	
24.00	24.00	100%	
23.50	24.00	98%	
7.00	7.00	100%	
16.50	17.00	97%	
24.00	24.00	100%	
23.25	24.00	97%	
6.25	7.00	89%	
17.00	17.00	100%	
24.00	24.00	100%	
	394.50	401.00	98%

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-Aug-07	23.25	24	97%	20,765 sqft.	E	1
02-Aug-07	16.50	24	69%	11,532 sqft.	E	2
03-Aug-07	20.25	24	84%	13,165 sqft.	E	5
04-Aug-07	6.00	7	86%	1,972 sqft.	E	2
06-Aug-07	13.00	17	76%	7,302 sqft.	E	2
07-Aug-07	21.25	24	89%	15,650 sqft.	E	2
08-Aug-07	23.50	24	98%	13,140 sqft.	E	2
09-Aug-07	23.75	24	99%	14,947 sqft.	E	2
10-Aug-07	21.25	24	89%	17,794 sqft.	E	2
11-Aug-07	6.50	7	93%	4,099 sqft.	E	2
13-Aug-07	15.50	17	91%	13,850 sqft.	E	2
14-Aug-07	14.75	24	61%	10,636 sqft.	E	1
15-Aug-07	22.50	24	94%	16,575 sqft.	E	1
16-Aug-07	22.25	24	93%	25,658 sqft.	E	1
17-Aug-07	18.50	24	77%	12,018 sqft.	E	2
18-Aug-07	7.00	7	100%	3,401 sqft.	E	2
20-Aug-07	16.25	17	96%	13,866 sqft.	E	3
21-Aug-07	23.00	24	96%	17,712 sqft.	E	2
22-Aug-07	23.25	24	97%	23,259 sqft.	E	2
23-Aug-07	23.00	24	96%	20,981 sqft.	E	3
24-Aug-07	23.50	24	98%	18,839 sqft.	E	3
25-Aug-07	6.50	7	93%	3,579 sqft.	E	2
27-Aug-07	16.25	17	96%	10,245 sqft.	E	2
28-Aug-07	13.50	24	56%	12,299 sqft.	E	2
29-Aug-07	18.75	24	78%	23,492 sqft.	E	3
30-Aug-07	22.25	24	93%	22,983 sqft.	E	3
31-Aug-07	22.00	24	92%	16,149 sqft.	E	4
	<b>484.00</b>	<b>552.00</b>	<b>88%</b>	<b>385,908 sqft.</b>		

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
21.00	24	88%	17,113 sqft.	D1	12	
23.75	24	99%	20,143 sqft.	D1	13	
24.00	24	100%	20,146 sqft.	D1	13	
7.00	7	100%	3,536 sqft.	D1	13	
16.50	17	97%	14,303 sqft.	D1	15	
22.00	24	92%	12,972 sqft.	D1	15	
23.50	24	98%	17,940 sqft.	D1	15	
23.00	24	96%	17,771 sqft.	D1	14	
23.75	24	99%	16,687 sqft.	D1	14	
7.00	7	100%	3,112 sqft.	D1	16	
16.75	17	99%	10,755 sqft.	D1	16	
23.75	24	99%	16,604 sqft.	D1	16	
22.50	24	94%	20,479 sqft.	D1	16	
23.50	24	98%	19,202 sqft.	D1	16	
23.75	24	99%	27,751 sqft.	D1	27	
6.75	7	96%	5,222 sqft.	D1	27	
16.50	17	97%	22,356 sqft.	D1	27	
23.75	24	99%	32,716 sqft.	D1	31	
23.25	24	97%	25,451 sqft.	D1	31	
21.75	24	91%	25,118 sqft.	D1	32	
23.25	24	97%	22,679 sqft.	D1	31	
6.75	7	96%	4,176 sqft.	D1	30	
16.25	17	96%	17,642 sqft.	D1	31	
23.25	24	97%	26,717 sqft.	D1	30	
23.50	24	98%	18,420 sqft.	D1	30	
23.50	24	98%	20,908 sqft.	D1	30	
23.75	24	99%	19,259 sqft.	D1	30	
	<b>534.00</b>	<b>552.00</b>	<b>97%</b>	<b>479,178 sqft.</b>		

Date	Dewatering Pad		
	NOH	GOH	Efficiency
23.50	24.00	98%	
24.00	24.00	100%	
24.00	24.00	100%	
6.75	7.00	96%	
16.75	17.00	99%	
23.00	24.00	96%	
23.50	24.00	98%	
24.00	24.00	100%	
24.00	24.00	100%	
7.00	7.00	100%	
16.50	17.00	97%	
23.50	24.00	98%	
23.75	24.00	99%	
23.25	24.00	97%	
23.50	24.00	98%	
5.50	7.00	79%	
16.75	17.00	99%	
23.50	24.00	98%	
23.50	24.00	98%	
23.75	24.00	99%	
24.00	24.00	100%	
24.00	24.00	100%	
16.50	17.00	97%	
23.50	24.00	98%	
23.50	24.00	98%	
23.75	24.00	99%	
23.50	24.00	98%	
	<b>558.75</b>	<b>569.00</b>	<b>98%</b>

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-Sep-07	6.50	7	93%	5,099 sqft.	E	4
03-Sep-07	0.00	0	0%	0 sqft.	E	4
04-Sep-07	15.50	17	91%	13,334 sqft.	E	4
05-Sep-07	22.50	24	94%	13,373 sqft.	E	4
06-Sep-07	22.50	24	94%	20,956 sqft.	E	4
07-Sep-07	22.50	24	94%	24,312 sqft.	E	4
08-Sep-07	6.50	7	93%	7,194 sqft.	E	4
10-Sep-07	14.00	17	82%	20,008 sqft.	E	4
11-Sep-07	22.50	24	94%	21,484 sqft.	E	1
12-Sep-07	21.50	24	90%	32,302 sqft.	E	1
13-Sep-07	22.75	24	95%	25,234 sqft.	E	1
14-Sep-07	18.00	24	75%	19,660 sqft.	E	35
15-Sep-07	6.25	7	89%	3,741 sqft.	E	35
17-Sep-07	16.75	17	99%	17,584 sqft.	E	35
18-Sep-07	24.00	24	100%	28,345 sqft.	E	35
19-Sep-07	22.25	24	93%	33,022 sqft.	E	36
20-Sep-07	23.25	24	97%	23,860 sqft.	E	36
21-Sep-07	23.00	24	96%	21,562 sqft.	E	33
22-Sep-07	6.75	7	96%	5,736 sqft.	E	34
24-Sep-07	16.75	17	99%	14,961 sqft.	E	33
25-Sep-07	22.25	24	93%	22,230 sqft.	E	34
26-Sep-07	1.75	24	7%	1,497 sqft.	E	33
27-Sep-07	24.00	24	100%	22,910 sqft.	E	33
28-Sep-07	23.00	24	96%	21,464 sqft.	E	31
29-Sep-07	6.75	7	96%	4,352 sqft.	E	31
	<b>411.50</b>	<b>463.00</b>	<b>89%</b>	<b>424,220 sqft.</b>		

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
6.75	7	96%	4,173 sqft.	D1	30	
0.00	0	0%	0 sqft.	D1	30	
15.25	17	90%	9,707 sqft.	D1	29	
21.50	24	90%	18,006 sqft.	D1	1	
20.25	24	84%	17,780 sqft.	D1	28	
23.75	24	99%	16,665 sqft.	D1	28	
6.75	7	96%	3,854 sqft.	E	8	
16.25	17	96%	11,280 sqft.	E	8	
23.00	24	96%	19,460 sqft.	E	8	
23.25	24	97%	18,571 sqft.	E	8	
23.25	24	97%	13,780 sqft.	E	7	
23.50	24	98%	13,747 sqft.	E	7	
6.25	7	89%	3,426 sqft.	E	7	
16.75	17	99%	12,304 sqft.	E	7	
21.00	24	88%	19,484 sqft.	E	7	
23.25	24	97%	16,629 sqft.	E	6	
23.25	24	97%	16,482 sqft.	E	6	
23.75	24	99%	15,277 sqft.	E	10	
6.50	7	93%	3,770 sqft.	E	10	
17.00	17	100%	12,464 sqft.	E	10	
21.75	24	91%	15,809 sqft.	E	12	
2.00	24	8%	972 sqft.	E	12	
23.50	24	98%	18,892 sqft.	E	12	
23.50	24	98%	13,192 sqft.	E	11	
6.50	7	93%	3,697 sqft.	E	11	
	<b>418.50</b>	<b>463.00</b>	<b>90%</b>	<b>299,421 sqft.</b>		

Date	Dewatering Pad		
	NOH	GOH	Efficiency
6.75	7.00	96%	
0.00	0.00	0%	
16.75	17.00	99%	
23.25	24.00	97%	
24.00	24.00	100%	
24.00	24.00	100%	
6.75	7.00	96%	
17.00	17.00	100%	
23.75	24.00	99%	
23.00	24.00	96%	
23.50	24.00	98%	
24.00	24.00	100%	
6.75	7.00	96%	
17.00	17.00	100%	
24.00	24.00	100%	
24.00	24.00	100%	
24.00	24.00	100%	
23.25	24.00	97%	
6.75	7.00	96%	
17.00	17.00	100%	
23.25	24.00	97%	
1.75	24.00	7%	
24.00	24.00	100%	
23.50	24.00	98%	
6.75	7.00	96%	
	<b>434.75</b>	<b>463.00</b>	<b>94%</b>

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-Oct-07	15.25	17	90%	14,701 sqft.	E	37
02-Oct-07	21.00	24	88%	17,966 sqft.	E	37
03-Oct-07	23.25	24	97%	21,570 sqft.	E	37
04-Oct-07	22.50	24	94%	22,855 sqft.	E	32
05-Oct-07	23.50	24	98%	22,587 sqft.	E	32
06-Oct-07	6.50	7	93%	4,542 sqft.	E	31
08-Oct-07	16.75	17	99%	13,604 sqft.	E	31
09-Oct-07	21.75	24	91%	22,628 sqft.	E	32
10-Oct-07	21.25	24	89%	23,697 sqft.	E	30
11-Oct-07	23.00	24	96%	23,522 sqft.	E	30
12-Oct-07	23.50	24	98%	21,869 sqft.	E	29
13-Oct-07	6.75	7	96%	4,405 sqft.	E	30
15-Oct-07	15.25	17	90%	14,479 sqft.	E	30
16-Oct-07	20.00	24	83%	19,568 sqft.	E	27
17-Oct-07	13.50	24	56%	14,972 sqft.	E	28
18-Oct-07	21.25	24	89%	19,009 sqft.	E	28
19-Oct-07	21.75	24	91%	25,964 sqft.	E	2
20-Oct-07	6.25	7	89%	5,148 sqft.	E	33
22-Oct-07	15.75	17	93%	17,155 sqft.	E	33
23-Oct-07	22.25	24	93%	23,693 sqft.	E	13
24-Oct-07	21.75	24	91%	36,453 sqft.	E	14
25-Oct-07	17.75	24	74%	22,990 sqft.	E	18
26-Oct-07	22.50	24	94%	28,724 sqft.	E	18
27-Oct-07	6.75	7	96%	4,871 sqft.	E	13
29-Oct-07	13.75	17	81%	16,552 sqft.	E	30
30-Oct-07	22.75	24	95%	22,514 sqft.	E	28
31-Oct-07	23.50	24	98%	17,093 sqft.	E	27
	489.75	545.00	90%	503,131 sqft.		

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-Oct-07	16.50	17	97%	11,750 sqft.	E	11
02-Oct-07	22.50	24	94%	14,834 sqft.	E	11
03-Oct-07	23.25	24	97%	16,632 sqft.	E	13
04-Oct-07	23.50	24	98%	15,177 sqft.	E	15
05-Oct-07	23.00	24	96%	15,011 sqft.	E	15
06-Oct-07	6.50	7	93%	3,139 sqft.	E	15
08-Oct-07	17.00	17	100%	10,849 sqft.	E	
09-Oct-07	23.50	24	98%	16,291 sqft.	E	
10-Oct-07	23.50	24	98%	18,793 sqft.	E	16
11-Oct-07	23.00	24	96%	18,099 sqft.	E	16
12-Oct-07	23.75	24	99%	19,090 sqft.	E	13
13-Oct-07	6.75	7	96%	4,951 sqft.	E	13
15-Oct-07	16.25	17	96%	13,743 sqft.	E	14
16-Oct-07	23.00	24	96%	21,523 sqft.	E	13
17-Oct-07	21.50	24	90%	17,496 sqft.	E	18
18-Oct-07	22.25	24	93%	19,557 sqft.	E	18
19-Oct-07	23.25	24	97%	18,774 sqft.	E	18
20-Oct-07	6.75	7	96%	3,169 sqft.	E	18
	The dredge, Fox River, was swapped with the dredge, Palm Beach, over the weekend					
	345.75	360.00	96%	258,878 sqft.		

Date	Dewatering Pad		
	NOH	GOH	Efficiency
01-Oct-07	16.75	17.00	99%
02-Oct-07	23.00	24.00	96%
03-Oct-07	23.50	24.00	98%
04-Oct-07	24.00	24.00	100%
05-Oct-07	23.50	24.00	98%
06-Oct-07	6.75	7.00	96%
08-Oct-07	17.00	17.00	100%
09-Oct-07	23.50	24.00	98%
10-Oct-07	23.25	24.00	97%
11-Oct-07	23.50	24.00	98%
12-Oct-07	24.00	24.00	100%
13-Oct-07	6.75	7.00	96%
15-Oct-07	16.50	17.00	97%
16-Oct-07	24.00	24.00	100%
17-Oct-07	22.50	24.00	94%
18-Oct-07	24.00	24.00	100%
19-Oct-07	23.50	24.00	98%
20-Oct-07	6.75	7.00	96%
22-Oct-07	16.25	17.00	96%
23-Oct-07	23.50	24.00	98%
24-Oct-07	24.00	24.00	100%
25-Oct-07	22.50	24.00	94%
26-Oct-07	24.00	24.00	100%
27-Oct-07	24.00	24.00	100%
29-Oct-07	15.00	17.00	88%
30-Oct-07	23.50	24.00	98%
31-Oct-07	23.50	24.00	98%
	509.25	521.00	98%

Date	Dredge Palm Beach				
	NOH	GOH	SF Covered	Area	DMU
15-Oct-07	15.00	17	20,533 sqft.	E	12
22-Oct-07	22.00	24	26,800 sqft.	E	31
22-Oct-07	22.25	24	37,974 sqft.	E	2
22-Oct-07	22.25	24	26,140 sqft.	E	3
22-Oct-07	22.75	24	23,905 sqft.	E	3
27-Oct-07	6.25	7	6,854 sqft.	E	30
29-Oct-07	13.50	17	35,356 sqft.	E	30
30-Oct-07	21.25	24	46,494 sqft.	E	29
31-Oct-07	23.00	24	30,691 sqft.	E	27
	168.25	185.00	254,747 sqft.		

Date	Dredge Grand Calumet					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
01-Nov-07	20.75	24	86%	14,989 sqft.	E	27
02-Nov-07	23.00	24	96%	28,488 sqft.	E	28
	43.75	48.00	91%	43,477 sqft.		

Date	Dredge Fox River					
	NOH	GOH	Efficiency	SF Covered	Area	DMU
	0.00	0.00	0%	0 sqft.		

Date	Dewatering Pad		
	NOH	GOH	Efficiency
01-Nov-07	20.75	24.00	86%
02-Nov-07	23.50	24.00	98%
	944.50	970.00	97%

Date	Dredge Palm Beach				
	NOH	GOH	SF Covered	Area	DMU
01-Nov-07	19.25	24	33,695 sqft.	E	28
02-Nov-07	22.50	24	43,888 sqft.	E	27
	41.75	48.00	77,583 sqft.		

Prepared by: TRL  
Checked by: GMS