

October 31, 2023

Ms. Jennifer Meyer  
Remediation and Redevelopment Program  
Wisconsin Department of Natural Resources  
1027 West St. Paul Ave.  
Milwaukee, WI 53233

**Project # 40443A**

Subject: **Third Round of Commissioning for Community Within the Corridor – West Block – Buildings 4 and 5 – Final Report**  
**3212 W. Center St., 2727 N. 32nd St., and 2758 N. 33rd St., Milwaukee, WI 53210**  
**BRRTS #: 02-41-587376, FID #: 341333190**

Dear Ms. Meyer:

On behalf of the Community Within the Corridor Limited Partnership, K. Singh & Associates, Inc. (KSingh) is pleased to submit the final results of third round of Commissioning of the Vapor Mitigation System for Buildings 4 and 5 for the Community Within the Corridor – West Block project. The first round of Commissioning for Buildings 4 and 5 was performed in January / February 2023 while the second round was performed in July/August 2023. The third round of Commissioning was performed in accordance with the Commissioning Plan that was approved by WDNR on October 6, 2023, incorporating the suggestions to add more indoor air sampling locations and modifying the placement of the passive samplers. A technical assistance fee of \$700 is submitted to review this report and confirm that another round of commissioning is not required.

### **Sub-slab Depressurization System Vacuum Measurements**

The sub-slab depressurization system installed in Buildings 4 and 5 was tested on 10/09/2023. The outdoor air temperature was about 54 degrees F while readings were performed. A digital manometer was utilized to take measurements of vacuum below the slab after the previously installed vapor points passed a water dam test. Seventeen locations, which are identified as SVP-17 to SVP-33, were chosen to take measurements to get an accurate model of sub-slab depressurization from each suction point.

In accordance with a vapor mitigation system commissioning plan submitted by KSingh on April 21, 2022, a reading of -0.004 inches water was utilized to determine whether the system was adequately operating. Recorded measurements range from -0.019 to -0.331 inches of water, all of which are greater than the required vacuum.

The locations and results of October 2023 sub-slab depressurization measurements are depicted in Figure 1 and summarized in Table 1. The greatest vacuum measurement was observed in the southeastern portion of Building 5 (SVP – 19). The vapor pins near 32<sup>nd</sup> street (SVP – 23 and SVP – 26) demonstrated the least vacuum readings. All the readings were significantly higher than the readings from the 1<sup>st</sup> Round of Commissioning while many of them being higher than the readings from the 2<sup>nd</sup> Round of Commissioning. Based on the buildings extents and the measured vacuum readings, the sub-slab depressurization system has met its depressurization requirements to date.

### **Sub-slab TCE Measurements**

The vapor pins installed for the measurement of vacuum were utilized to obtain sub-slab soil vapor samples from the seventeen locations shown on Figure 1. The air samples were analyzed using a portable Gas Chromatograph (GC) System provided by Hartman Environmental Geoscience (HEG). The sample analysis was performed by Sameer Neve, Ph.D. ENV SP and Samuel Ramirez who have been trained to operate the instrument by Dr. Blayne Hartman and Clint Hartman of HEG. The results of the GC analysis are shown alongside the vacuum measurements in Table 2. The greatest TCE reading at 20.8 ug/m<sup>3</sup> was observed at SVP – 28 located in the southwest corner of Building 4. All the readings were less than the Vapor Risk Screening Level (VRSL) of 70 µg/m<sup>3</sup>.

### **Passive Indoor Air Sampling**

Following documentation of adequate sub-slab depressurization, passive air sampling was performed in accordance with the approved Commissioning Plan. A total of 10 passive air samplers were set up and will be sampled over a 1-week period from October 10, 2023, until October 16, 2023. The locations of the passive air samplers are included in Attachment A with red circles. Out of the ten (10) passive samplers that were installed, one was placed outside building 5 to represent background outdoor concentration while one was placed in the basement to represent a sample from confined space. A passive sampler was placed at the children's breathing zone in the Play Area while the others were placed in adult breathing zones by suspending them using string to keep at least 6 inches away from walls per WDNR comments.

On October 16, 2023, the passive air samplers were sent to Eurofins Air Toxics, LLC Folsom, CA for analysis for chlorinated solvents including Trichloroethylene (TCE), Tetrachloroethylene (PCE), cis-1,2-Dichloroethylene (cis-DCE), and trans-1,2-Dichloroethylene (trans-DCE). The Passive Sampler installation and retrieval record is displayed in Table 3. The results are included in Attachment D and summarized in Table 4.

No samples reported any exceedances of chlorinated solvents based on the most recent guidelines published by WDNR in August 2023.

### **Indoor Air Gas Chromatograph Sampling**

Indoor Air samples were collected similar to the exhaust samples and analyzed using the portable GC. The values were then compared to the VALs of 2.1 µg/m<sup>3</sup>. The locations of the samples are shown in Attachment A in blue circles (eg. GC-5-01A) and the results of the sampling are documented in Table 5. Thirteen (13) sample locations were added throughout Building 4 on the recommendation of WDNR in and around the area where historically, high sub-slab vapor concentrations were detected. No samples exceeded VAL with almost all the samples were below the TCE reporting limit of 0.6 ug/m<sup>3</sup>.

### **Exhaust Sampling**

Eleven Radonaway RP 265 fans were installed on the roof of buildings 4 and 5 as part of the vapor mitigation system. As part of commissioning, glass syringes were utilized to gather air quality samples from exhaust of the roof fans on October 10, 2023, and analyzed using the portable GC.

The results of the October 2023 exhaust fan air quality sampling are summarized in Table 6 and the locations of sampled fans are included in Figure 2. Based on the concentrations of TCE in the exhaust, it is concluded that TCE is being removed from the soil at a minimal rate.

### Conclusions and Recommendations

The following conclusions were reached based on the commissioning:

- Based on the results of sub-slab vacuum measurements, the vapor mitigation system installed on the subject site adequately creates vacuum beneath the building slab for buildings 4 and 5.
- The sub-slab TCE results demonstrate improvement from the previous rounds of commissioning and compliance with the VRSL levels.
- The Passive Sampler data suggests that no samples reported any exceedances of chlorinated solvents based on the most recent guidelines published by WDNR in August 2023.
- The indoor air samples, collected via syringe sampling and analyzed using the portable GC, are in compliance with the VALs.
- Exhaust Fan emission sampling indicates that TCE is still present in the sub-slab and that minimal mass reduction is taking place.
- Based on the results from the third round of commissioning, the system is operating as intended.

We have the following recommendations:

- We recommend that there is no further requirement of commissioning and hence a Construction Documentation Report including an Operation, Maintenance & Monitoring Manual will be submitted to WDNR.
- Regular inspection and maintenance of the exhaust system is recommended.

Please contact us if you have any questions or seek clarification regarding this information.

Sincerely,


**K. SINGH & ASSOCIATES, INC.**



Sameer Neve, Ph.D. ENV SP  
Staff Environmental Engineer



Robert T. Reineke, P.E.  
Senior Engineer



Pratap N. Singh, Ph.D., P.E.  
Principal Engineer


cc: Shane LaFave / Roers Companies  
Que El-Amin / Scott Crawford, Inc.

Attachments:


Figure 1	Sub-Slab Depressurization Locations and Results
Figure 2	Exhaust Fan Locations
Table 1	Differential Pressure Measurements
Table 2	Sub-Slab TCE Measurements
Table 3	Passive Sampler Record
Table 4	Passive Sampler Results
Table 5	Indoor Air TCE Measurements
Table 6	Exhaust TCE Measurements
Attachment A	Passive Air and Indoor Air Sampling Locations
Attachment B	Pictures
Attachment C	Passive Air Sampler Test Results

## FIGURES






SCALE IN FEET  
0 50'



**LEGEND**

- Previous Boring and Temporary Well Locations
- Known Elevator Shaft
- Planned Underground Plumbing
- ▭ Underground Tunnel
- ▨ Basement Area(s)
- Extraction Point Location
- 3" sch. 40 PVC pipe (may be modified)
- ⊙ Exterior Fan Location
- Zone of Influence
- ⊞ Approximate WI Residential VRSL Exceedance Extents
- ⊞ Approximate WI Small Commercial VRSL Exceedance Extents
- Sub-slab Vapor Pin (SVP-xx)



**KEY PLAN**

**NOTES:**

1. MINIMUM OF 3.5" SLAB PENETRATION
2. 10-15 "GALL" SOIL REMOVED BENEATH SLAB TO ACT AS SUCTION PIT
3. SEE TABLE FOR RADII FOOTAGE
4. 3" SCH. 40 PVC
5. BALL VALVES FOR EACH EXTRACTION POINT TO REGULATE FLOW
6. MANOMETER AND VELOCITY PORTS FOR EACH EXTRACTION POINT TO MEASURE FLOW AND NEGATIVE PRESSURE
7. MANOMETER POINT AT EACH FAN INLET FOR NEGATIVE PRESSURE
8. EXHAUST VENTING 2 FT ABOVE ROOF AND/OR 12 FT FROM WINDOWS
9. MIN 1.5% SLOPE TOWARD EXTRACTION POINTS
10. ELECTRICAL DISCONNECT AND OWN CIRCUIT FOR EACH FAN
11. 2" EXHAUST PIPING FOR HS FANS, 3" FOR GP501C
12. SEAL ALL CRACKS IN FLOORS
13. PLANS UNDERWAY TO REVISE WD-SV TO SC-1 UNDERLAIN BY 50-MIL SUB-MEMBRANE.

**PROJECT TITLE:** SITE INVESTIGATION REPORT  
3212 W. CENTER ST., 2727 N. 32ND ST., 2758 N. 33RD ST.  
COMMUNITY WITHIN THE CORRIDOR - WEST BLOCK  
MILWAUKEE, WI 53210  
PROJECT NUMBER: 40443

**CLIENT:** COMMUNITY WITHIN THE CORRIDOR LIMITED PARTNERSHIP

REVISIONS	DATE	DESCRIPTION


DRAWN BY: JPB DATE: 06/02/2022  
CHECKED BY: RTR DATE: 06/02/2022

SHEET TITLE  
Sub-slab Depressurization  
Location and Results


**FIGURE 1**

SHEET 6 of SHEET 6






SCALE IN FEET  
0 50'



**LEGEND**

- Previous Boring and Temporary Well Locations
- Known Elevator Shaft
- Planned Underground Plumbing
- ▭ Underground Tunnel
- ▨ Basement Area(s)
- Extraction Point Location
- 3" sch. 40 PVC pipe (may be modified)
- ⊙ Exterior Fan Location
- Zone of Influence
- ⊞ Approximate WI Residential VRSL Exceedance Extents
- ⊞ Approximate WI Small Commercial VRSL Exceedance Extents
- Sub-slab Vapor Pin (SVP-xx)



**KEY PLAN**

**NOTES:**

1. MINIMUM OF 3.5" SLAB PENETRATION
2. 10-15 "GALL" SOIL REMOVED BENEATH SLAB TO ACT AS SUCTION PIT
3. SEE TABLE FOR RADII FOOTAGE
4. 3" SCH. 40 PVC
5. BALL VALVES FOR EACH EXTRACTION POINT TO REGULATE FLOW
6. MANOMETER AND VELOCITY PORTS FOR EACH EXTRACTION POINT TO MEASURE FLOW AND NEGATIVE PRESSURE
7. MANOMETER POINT AT EACH FAN INLET FOR NEGATIVE PRESSURE
8. EXHAUST VENTING 2 FT ABOVE ROOF AND/OR 12 FT FROM WINDOWS
9. MIN 1.5% SLOPE TOWARD EXTRACTION POINTS
10. ELECTRICAL DISCONNECT AND OWN CIRCUIT FOR EACH FAN
11. 2" EXHAUST PIPING FOR HS FANS, 3" FOR GP501C
12. SEAL ALL CRACKS IN FLOORS
13. PLANS UNDERWAY TO REVISE WD-SV TO SC-1 UNDERLAIN BY 50-MIL SUB-MEMBRANE.

**PROJECT TITLE:** SITE INVESTIGATION REPORT  
3212 W. CENTER ST., 2727 N. 32ND ST., 2758 N. 33RD ST.  
COMMUNITY WITHIN THE CORRIDOR - WEST BLOCK  
MILWAUKEE, WI 53210  
PROJECT NUMBER: 40443

**CLIENT:** COMMUNITY WITHIN THE CORRIDOR LIMITED PARTNERSHIP

REVISIONS	DATE	DESCRIPTION

DRAWN BY: JPB DATE: 06/02/2022  
CHECKED BY: RTR DATE: 06/02/2022

SHEET TITLE  
Exhaust Fan Locations

**FIGURE 2**

## TABLES



CWC West Block 3<sup>rd</sup> Round Commissioning

Table 1 - Differential Pressure Measurements

DATE: 10/09/2023

Measurer: Sameer Neve, Ph.D., ENV SP

Vapor Pin	Vacuum (inches H <sub>2</sub> O)		
	1 <sup>st</sup> Round	2 <sup>nd</sup> Round	3 <sup>rd</sup> Round
SVP – 17	-0.005	-0.013	-0.040
SVP – 18	-0.009	-0.016	-0.019
SVP – 19	-0.009	-0.506	-0.331
SVP – 20	-0.028	-0.135	-0.091
SVP – 21	-0.117	-0.211	-0.180
SVP – 22	-0.299	-0.069	-0.070
SVP – 23	-0.006	-0.011	-0.020
SVP – 24	-0.026	-0.091	-0.084
SVP – 25	-0.031	-0.272	-0.247
SVP – 26	NA	-0.008	-0.019
SVP – 27	-0.038	-0.123	-0.111
SVP – 28	-0.048	-0.103	-0.109
SVP – 29	-0.039	-0.046	-0.050
SVP – 30	-0.061	-0.086	-0.094
SVP – 31	-0.184	-0.219	-0.223
SVP – 32	-0.143	-0.205	-0.200
SVP – 33	-0.004	-0.067	-0.065

CWC West Block 3<sup>rd</sup> Round Commissioning

Table 2 - Sub-Slab TCE Measurements

DATE: 10/10/2023

Measurer: Samuel Ramirez

Vapor Pin	Sub slab Vapor TCE ( $\mu\text{g}/\text{m}^3$ )	
	2 <sup>nd</sup> Round	3 <sup>rd</sup> Round
Calibration		14.6 ppbv (Std. 15 ppbv)
SVP – 17	< 0.6	< 0.6
SVP – 18	11.2	< 0.6
SVP – 19	< 0.6	< 0.6
SVP – 20	< 0.6	< 0.6
SVP – 21	1.04	7.61
SVP – 22	8.49	< 0.6
SVP – 23	< 0.6	< 0.6
SVP – 24	< 0.6	< 0.6
SVP – 25	2.22	3.22
SVP – 26	< 0.6	< 0.6
SVP – 27	8.79	5.05
SVP – 28	64.8	20.8
SVP – 29	11	0.91
SVP – 30	< 0.6	< 0.6
SVP – 31	< 0.6	< 0.6
SVP – 32	11	5.25
SVP – 33	< 0.6	3.83

CWC West Block 3<sup>rd</sup> Round Commissioning

Table 3 - Passive Sampler Record

Location	Sample ID	Date Deployed	Time Deployed	Date Retrieved	Time Retrieved
IA-4-01-A	TP597	10/10/2023	10:00	10/17/2023	10:35
IA-4-01-B	TP600	10/10/2023	10:20	10/17/2023	10:50
IA-4-01-C	TP595	10/10/2023	9:50	10/17/2023	10:25
IA-4-01-D	TP599	10/10/2023	10:30	10/17/2023	10:45
IA-4-01-E	TP598	10/10/2023	10:05	10/17/2023	10:40
IA-4-01-F	TP596	10/10/2023	9:55	10/17/2023	10:30
IA-5-01-A	TP602	10/10/2023	10:15	10/17/2023	11:20
IA-5-01-B	TP601	10/10/2023	10:10	10/17/2023	10:55
IA-4-BSMT	TP592	10/10/2023	9:45	10/17/2023	10:20
OA-4/5	TP603	10/10/2023	10:18	10/17/2023	11:40

**TABLE 4**  
 Passive Air Sampling Results  
 Community Within the Corridor - West Block - Buildings 4 and 5

Sample ID	Units	Residential Indoor Air VAL*	IA-4-1A	IA-4-1B	IA-4-1C	IA-4-1D	IA-4-1E	IA-4-1F	IA-4-BS	IA-5-1A	IA-5-1B	OA-4/5
Date	---	---	10/17/2023	10/17/2023	10/17/2023	10/17/2023	10/17/2023	10/17/2023	10/17/2023	10/17/2023	10/17/2023	10/17/2023
Trichloroethene	µg/m <sup>3</sup>	2.1	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14
Tetrachloroethene	µg/m <sup>3</sup>	42	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17
cis-1,2-Dichloroethene	µg/m <sup>3</sup>	42	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16
trans-1,2-Dichloroethene	µg/m <sup>3</sup>	42	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33

\*Based on WDNR Quick Look-Up Table dated August 2023

Sample ID	Units	Residential Indoor Air VAL*	IA-4-1A	IA-4-1B	IA-4-1C	IA-4-1D	IA-4-1E	IA-4-1F	IA-4-BS	IA-5-1A	IA-5-1B	OA-4/5	IA-6-Basement	IA-8-1D
Date	---	---	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023	7/28/2023
Trichloroethene	µg/m <sup>3</sup>	2.1	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11	<0.11
Tetrachloroethene	µg/m <sup>3</sup>	42	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	0.17	0.23	0.30	<0.13	<0.13
cis-1,2-Dichloroethene	µg/m <sup>3</sup>	42	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14
trans-1,2-Dichloroethene	µg/m <sup>3</sup>	42	0.58	<0.26	0.62	0.48	0.53	0.57	0.35	0.43	0.66	0.47	0.23	0.51

\*Based on WDNR Quick Look-Up Table dated May 2023

Sample ID	Units	Residential Indoor Air VAL*	IA-4-01C	IA-4-01F	IA-4-01A	IA-4-01E	IA-5-01A	IA-5-01B	IA-4-01B	IA-4-01D	OA-4/5-Background	IA-4-Basement
Date	---	---	2/6/2023	2/6/2023	2/6/2023	2/6/2023	2/6/2023	2/6/2023	2/6/2023	2/6/2023	2/6/2023	2/6/2023
Trichloroethene	ug/m <sup>3</sup>	2.1	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14	<0.14
Tetrachloroethene	ug/m <sup>3</sup>	42	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	0.1	<0.17
cis-1,2-Dichloroethene	ug/m <sup>3</sup>	--	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16	<0.16
trans-1,2-Dichloroethene	ug/m <sup>3</sup>	42	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	<0.33	1.1	<0.33

\*Based on WDNR Quick Look-Up Table dated February 2022



CWC West Block 3<sup>rd</sup> Round Commissioning

Table 5 - Indoor Air TCE Measurements

DATE: 10/09/2023 & 10/10/2023

Measurer: Sameer Neve, Ph.D., ENV SP

Location	Date	Time	TCE ( $\mu\text{g}/\text{m}^3$ )
Calibration	10/09/2023	11:55	11.75 ppbv (Std: 10 ppbv)
GC-4-01A	10/09/2023	12:13	1.26
GC-4-01B	10/09/2023	12:24	< 0.6
GC-4-01C	10/09/2023	12:29	< 0.6
GC-4-01D	10/09/2023	12:34	< 0.6
GC-4-01E	10/09/2023	13:29	< 0.6
GC-4-01F	10/09/2023	13:33	< 0.6
GC-4-01G	10/09/2023	13:55	< 0.6
GC-4-01H	10/09/2023	14:02	< 0.6
GC-4-01I	10/09/2023	16:38	< 0.6
GC-4-01J	10/09/2023	15:34	< 0.6
GC-4-01K	10/09/2023	15:29	< 0.6
GC-4-01L	10/09/2023	16:06	< 0.6
GC-4-01M	10/09/2023	16:49	0.76
GC-4-01N	10/09/2023	16:54	0.71
GC-4-01O	10/09/2023	15:20	< 0.6
GC-4-01P	10/10/2023	8:06	< 0.6
GC-4-01Q	10/09/2023	15:40	< 0.6
GC-4-01R	10/10/2023	8:15	< 0.6
GC-4-01S	10/10/2023	8:25	< 0.6
GC-4-01T	10/10/2023	8:44	< 0.6
GC-4-01U	10/10/2023	8:30	< 0.6
GC-4-01V	10/10/2023	8:50	< 0.6
GC-4-01W	10/10/2023	8:58	< 0.6
GC-4-01X	10/10/2023	9:04	< 0.6
GC-4-01Y	10/09/2023	16:23	< 0.6
GC-4-01Z	10/09/2023	16:18	< 0.6
GC-4-02A	10/09/2023	16:11	< 0.6
GC-4-02B	10/09/2023	16:44	< 0.6
GC-5-01A	10/10/2023	9:19	< 0.6
GC-5-01B	10/09/2023	14:06	< 0.6
GC-5-01C	10/09/2023	14:10	< 0.6
GC-5-01D	10/10/2023	9:24	< 0.6
GC-4-01A	10/10/2023	9:29	< 0.6
GC-4-01M	10/10/2023	9:34	< 0.6

CWC West Block 3<sup>rd</sup> Round Commissioning

Table 6 - Exhaust TCE Measurements

DATE: 10/10/2023

Measurer: Sameer Neve, Ph.D., ENV SP


GC TCE Measurements of Blower Effluent and Removal Quantities						
Date: October 10, 2023						
Blower No.	Pipe Diameter	Exhaust Velocity	Flow Rate	TCE Concentration	TCE Removal Rate	TCE Removal (07/23 – 10/23)
	inches	fpm	cfm	ug/m3	lbs/day	lbs
EP-1	3	886	43	3	0.000012	0.000927
EP-2	3	906	44	2.82	0.000011	0.000891
EP-3	3	965	47	2.26	0.000010	0.000760
EP-4	3	472	23	11.25	0.000023	0.001851
EP-5	3	1220	60	4.12	0.000022	0.001752
EP-6	3	1280	63	3.07	0.000017	0.001370
EP-7	3	236	12	2.76	0.000003	0.000227
EP-8	3	1142	56	1.89	0.000010	0.000752
EP-9	3	217	11	5.65	0.000005	0.000427
EP-10	3	453	22	13.3	0.000027	0.002100
EP-11	3	1634	80	10.8	0.000078	0.006152
			<b>462</b>		<b>Total</b>	<b>0.02</b>

## ATTACHMENTS


## **ATTACHMENT A**

Passive Air and Indoor Air Sampling Locations





**2 NEW WORK PLAN - BASEMENT - BUILDING 6**  
Scale: 1/8" = 1'-0"



**1 NEW WORK PLAN - BASEMENT - BUILDING 4**  
Scale: 1/8" = 1'-0"

- NEW WORK PLAN KEY NOTES - 1/8" PLANS**
- SEE PROJECT GENERAL CONDITIONS, GENERAL INFORMATION ON SHEET A001W AND SELECTIVE DEMOLITION, CUTTING AND PATCHING SPECIFICATIONS THAT ARE USED IN ASSOCIATION WITH THESE NOTES.
- NEW WORK PLAN KEY NOTES APPLY TO ALL 1/8" NEW WORK DRAWINGS AND MAY NOT BE USED ON EVERY SHEET.
- 001 SEE UNIT 137 ENLARGED PLAN.
  - 002 SEE UNIT 105 ENLARGED PLAN.
  - 003 SEE UNIT 113 ENLARGED PLAN.
  - 004 SEE UNIT 138 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
  - 005 SEE UNIT 149 ENLARGED PLAN.
  - 006 SEE UNIT 131 ENLARGED PLAN.
  - 007 SEE UNIT 122 ENLARGED PLAN.
  - 008 SEE UNIT 202 ENLARGED PLAN.
  - 009 SEE UNIT 251 ENLARGED PLAN.
  - 010 SEE UNIT 146 ENLARGED PLAN.
  - 011 SEE UNIT 151 ENLARGED PLAN.
  - 012 SEE UNIT 203 ENLARGED PLAN.
  - 013 SEE UNIT 242 ENLARGED PLAN.
  - 014 SEE UNIT 128 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
  - 015 SEE UNIT 224 ENLARGED PLAN.
  - 016 SEE UNIT 227 ENLARGED PLAN.
  - 017 SEE UNIT 111 ENLARGED PLAN.
  - 018 SEE UNIT 217 ENLARGED PLAN.
  - 019 SEE UNIT 124 ENLARGED PLAN.
  - 020 SEE UNIT 224 ENLARGED PLAN.
  - 021 SEE UNIT 203 ENLARGED PLAN.
  - 022 SEE UNIT 189 ENLARGED PLAN.
  - 023 SEE UNIT 115 ENLARGED PLAN.
  - 024 SEE UNIT 130 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
  - 025 SEE UNIT 210 ENLARGED PLAN.
  - 026 SEE UNIT 206 ENLARGED PLAN.
  - 027 SEE UNIT 314 ENLARGED PLAN.
  - 028 SEE UNIT 139 ENLARGED PLAN.
  - 029 SEE UNIT 140 ENLARGED PLAN.
  - 030 SEE UNIT 207 ENLARGED PLAN.
  - 031 SEE UNIT 213 ENLARGED PLAN. UNIT TO INCLUDE AUDIO AND VISUAL ALARM DEVICES FOR THE HEARING AND VISUALLY IMPAIRED. COORDINATE LOCATION WITH ELECTRICAL DRAWINGS.
  - 032 SEE UNIT 147 ENLARGED PLAN.
  - 033 SEE UNIT 122 ENLARGED PLAN.
  - 034 SEE UNIT 206 ENLARGED PLAN.
  - 035 NEW CONCRETE ON METAL DECK INFILL WITH SPRAY-APPLIED FIRE RESISTIVE MATERIAL AT NEW STEEL BEAMS AND ANGLES TO MAINTAIN FLOOR ASSEMBLY FIRE RATING. SEE OVERVIEW FLOOR PLANS FOR REQUIRED FLOOR ASSEMBLY FIRE RATINGS. SEE STRUCTURAL FOR DETAIL.
  - 036 NEW CONCRETE INFILL AT EXISTING METAL DECK FLOOR OPENING. FINISH AND SURFACE TO MATCH ADJACENT FLOOR FINISH AND SURFACE TEXTURE.
  - 037 PATCH AND REPAIR DAMAGED CONCRETE SLAB TO MATCH ADJACENT FLOOR LEVEL, FINISH AND SURFACE TEXTURE.
  - 038 NEW TIMBER FLOOR DECK INFILL TO MATCH EXISTING. SEE STRUCTURAL.
  - 039 NEW CONCRETE INFILL SLAB AT EXISTING SUNKEN STAR PIT. MATCH ADJACENT FLOOR LEVEL, FINISH AND SURFACE TEXTURE.
  - 040 PATCH & REPAIR CONCRETE SLAB WHERE EMBEDDED METAL PLATES AND/OR METAL TRENCH COVERS WERE REMOVED. FILL AND LEVEL WITH NEW CONCRETE TO MATCH ADJACENT SURFACE LEVEL AND FINISH TEXTURE. FEATHER CONCRETE TO LEVEL AT EXISTING METAL FLOOR OPENING FRAMES IF PRESENT.
  - 041 NEW INFILL WALL & PRECAST SILL TO REBUILD WINDOW OPENING. SEE ELEVATIONS. TOOTH IN SALVAGED BRICK WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY.
  - 042 NEW INFILL WALL TO REBUILD WINDOW & DOOR OPENING. TOOTH IN SALVAGED MASONRY WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY. PARGE SURFACES TO MATCH ADJACENT HISTORIC PARGE IF PRESENT.
  - 043 NEW PARTIAL INFILL WALL ASSEMBLY TO REBUILD OPENING IN EXISTING WALL BELOW SILL AT FLOOR LEVEL. SEE ELEVATIONS. TOOTH IN SALVAGED BRICK WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY. SEE DETAIL 71AS10W FOR WALL ASSEMBLY.
  - 044 PATCH & REPAIR DAMAGED WALL OPENING AT SILL. TOOTH IN SALVAGED BRICK WITH NEW MORTAR AND PROVIDE NEW SILL TO MATCH ADJACENT HISTORIC MASONRY.
  - 045 PATCH & REPAIR DAMAGED AND MISSING PLASTER RETURNS AT JAMB, HEAD AND SILL TO MATCH EXISTING RETURNS. SEE WINDOW DETAILS. AT THESE WALLS THERE WILL BE A FURRING WITH 3/8" GWS EXTENDING FROM FLOOR TO TOP OF WALL AT UNDERSIDE OF STRUCTURE.
  - 046 PATCH & REPAIR DAMAGED AND MISSING PLASTER WOOD LATH FURRING WALL. PATCH AND REPAIR EXISTING RADUSED PLASTER RETURN PROFILES IF DAMAGED AT JAMB, HEAD AND SILL TO MATCH EXISTING RETURNS AT ADJACENT WINDOWS OF THE SAME TYPE.
  - 047 NEW GYPSUM BOARD INFILL WALL ASSEMBLY AT EXISTING OPENING. SEE DETAIL 11A10W.
  - 048 NEW CMU INFILL WALL ASSEMBLY AT EXISTING OPENING. SEE DETAIL 24A10W.
  - 049 NEW GYPSUM BOARD INFILL WALL ASSEMBLY AT EXISTING NON-HISTORIC WALL OPENING. MATCH EXISTING WALL ASSEMBLY WIDTH AND ADJACENT SURFACE FINISH.
  - 050 NEW METAL PANEL INFILL WALL ASSEMBLY AT EXISTING EXTERIOR MASONRY WALL OPENING. SEE DETAIL 51AS10W.

- NEW WORK PLAN KEY NOTES - 1/8" PLANS**
- SEE PROJECT GENERAL CONDITIONS, GENERAL INFORMATION ON SHEET A001W AND SELECTIVE DEMOLITION, CUTTING AND PATCHING SPECIFICATIONS THAT ARE USED IN ASSOCIATION WITH THESE NOTES.
- NEW WORK PLAN KEY NOTES APPLY TO ALL 1/8" NEW WORK DRAWINGS AND MAY NOT BE USED ON EVERY SHEET.
- 051 NEW METAL PANEL INFILL WALL ASSEMBLY AT EXISTING WINDOW OPENING. SEE DETAIL 24A10W.
  - 052 EXISTING HISTORIC SLIDING FIRE DOOR ASSEMBLY TO REMAIN. SECURE SLIDING DOOR IN A FULLY OPEN POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 053 EXISTING HISTORIC SLIDING FIRE DOOR ASSEMBLY TO REMAIN. SECURE SLIDING DOOR IN A CLOSED POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR NEW PAINTED FINISH.
  - 054 REINSTALL SALVAGED HISTORIC SLIDING FIRE DOOR ASSEMBLY AND HARDWARE FROM THIS OPENING TO NEW ORIENTATION AS SHOWN. SECURE SLIDING DOOR IN A CLOSED POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR NEW PAINTED FINISH.
  - 055 EXISTING HISTORIC COILING OVERHEAD DOOR ASSEMBLY TO REMAIN. SECURE COILING DOOR IN A FULLY OPEN POSITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 056 EXISTING HISTORIC COILING OVERHEAD DOOR ASSEMBLY TO REMAIN. SECURE COILING DOOR IN A FULLY CLOSED POSITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 057 EXISTING HISTORIC OVERHEAD DOOR ASSEMBLY TO REMAIN. REPAIR TRACK AND HARDWARE TO RETURN DOOR TO OPERATING CONDITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 058 EXISTING STEEL SASH WINDOW ASSEMBLY TO REMAIN. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH. REPLACE BROKEN OR MISSING PANE OF GLASS WITH NEW GLASS TO MATCH EXISTING.
  - 059 NEW OPENING IN EXISTING CMU WALL. TOOTH IN NEW CMU AND MORTAR TO MATCH EXISTING.
  - 060 EXISTING GLAZED WALL TILE TO REMAIN. PROTECT DURING CONSTRUCTION.
  - 061 TUCKPOINT AND REPAIR EXISTING CHIMNEY TO MATCH EXISTING MATERIALS. SEE EXTERIOR MASONRY REPORT AND DRAWINGS.
  - 062 EXISTING WOOD SINGLE HUNG WINDOW FRAME, SASH AND ALL CASING TRIM TO REMAIN. PREPARE EXISTING INTERIOR & EXTERIOR SURFACES FOR NEW PAINT. REPLACE MISSING AND/OR BROKEN GLASS TO MATCH EXISTING AND INSTALL NEW GLAZING PUTTY AT ALL PANELS. INSTALL NEW INTERIOR STORM WINDOWS. SEE DETAIL 13AS10W.
  - 063 ALIGN EDGE OF DEMISING WALL WITH EDGE OF HISTORIC MASONRY OPENING.
  - 064 ALIGN CENTER OF DEMISING WALL OR PARTITION WITH CENTERLINE OF HISTORIC COLUMN OR BEAM ABOVE.
  - 065 ALIGN EDGE OF DEMISING WALL WITH EDGE OF HISTORIC CONCRETE DROP SLAB.
  - 066 ALIGN CENTER OF DEMISING WALL PARTITION WITH CENTERLINE OF WINDOW MULLION.
  - 067 ALIGN EDGE OF DEMISING WALL WITH OUTER EDGE OF LIGHT MONITOR VOLUME.
  - 068 ALIGN CENTER OF DEMISING WALL OR PARTITION WITH CENTER OF HISTORIC SKYLIGHT MULLION ABOVE.
  - 069 NEW 3'X3 ACCESS DOOR W/ 3-HR RATING @ WALL TO ABANDONED MECHANICAL TUNNEL.
  - 070 NEW CONCRETE SLAB AT EXISTING STOOP TO MATCH FLOOR HEIGHT AT BUILDING 7. SEE STRUCTURAL.
  - 071 EXISTING WOOD STAIR GUARD AND HANDRAILS TO REMAIN. PREP ALL SURFACES FOR NEW PAINT.
  - 072 EXISTING WOOD STAIR GUARD AND HANDRAIL TO REMAIN. REPAIR/REPLACE MISSING BEAD BOARD HANDRAIL SUPPORT AND STAIR RUN FROM LEVEL 01 TO 1ST LANDING TO MATCH EXISTING HISTORIC CONDITION PERSENT. PROVIDE NEW STEEL HANDRAILS AT EXISTING CMU WALLS. PREP ALL SURFACES FOR NEW PAINT.
  - 073 EXISTING CONCRETE STAIR CMU GUARD WALL AND HANDRAIL TO REMAIN. PREP ALL SURFACES FOR NEW FINISHES.
  - 074 PROVIDE NEW EGRESS BARRIER GATE AT EXISTING STEEL GUARDRAIL. EXISTING CONCRETE STAIR, STEEL GUARDRAIL AND HANDRAIL TO REMAIN. PREP ALL SURFACES FOR NEW FINISHES.
  - 075 NEW CHAINLINK FENCE & GATES WITH PRECAST SLABS.
  - 076 BUILD TYPE PS UNIT DEMISING WALL WITH RESILIENT CHANNEL ON THIS SIDE.
  - 077 TAPER CONCRETE TOPPING 1.25" THICK MAX TO MEET EXISTING FINISH LEVEL AT TRANSITION AREA TO STAIRS OR BETWEEN BUILDINGS.
  - 078 NEW TAPERED POLISHED EPOXY FLOOR TOPPING TO TRANSITION FLOOR FINISH LEVEL CHANGE BETWEEN BUILDINGS 6 & 7. TAPER 1:20 SLOPE MAX.
  - 079 PATCH AND REPAIR DAMAGED AND MISSING EXTERIOR STUCCO TO MATCH ADJACENT SURFACE.

- GENERAL FLOOR PLAN NOTES TO CONTRACTOR**
- THIS DRAWING IS FURTHER SUPPORTED BY INFORMATION CONTAINED IN THE SPECIFICATION MANUAL.
  - THE CIVIL, STRUCTURAL, MECHANICAL, ELECTRICAL, PLUMBING, FIRE PROTECTION, AUDIO-VISUAL, AND SECURITY DRAWINGS ARE SUPPLEMENTARY TO THE ARCHITECTURAL DRAWINGS. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO COORDINATE THE INFORMATION CONTAINED IN ALL THE DRAWINGS BEFORE THE INSTALLATION OF ALL WORK.
  - DO NOT SCALE DRAWINGS. CONTRACTOR TO VERIFY ALL CONDITIONS AND DIMENSIONS AT THE JOB SITE PRIOR TO COMMENCING CONSTRUCTION.
  - FLOOR ELEVATIONS ARE TO THE TOP OF THE SUB-FLOOR MATERIAL UNLESS OTHERWISE NOTED.
  - CONTRACTORS SHALL JOINTLY PROVIDE AND INSTALL ALL STIFFENERS, BRACING, BACKING PLATES, WALL BLOCKING AND SUPPORTING BRACKETS REQUIRED FOR THE INSTALLATION OF CASEWORK, TOILET ACCESSORIES, PARTITIONS, MILLWORK, AND ALL WORK MOUNTED OR SUSPENDED BY ALL TRADES.

**NEW WORK PLAN LEGEND**

	EXISTING TO REMAIN		UN.L.O.
	MASONRY PARTITION. SEE PARTITION TYPES FOR DETAILS		UN.L.O.
	METAL STUD PARTITION. SEE PARTITION TYPES FOR DETAILS TYPE		UN.L.O.
	METAL STUD PARTITION. SEE PARTITION TYPES FOR DETAILS TYPE		UN.L.O.
	NEW WORK KEY NOTE		

**PATCH AND INFILL LEGEND**

	CONCRETE FLOOR OPENING INFILL. SEE STRUCTURAL FOR INFILL CONDITIONS. V.I.F. EXACT SIZE AND LOCATIONS.
	CONCRETE FLOOR COSMETIC PATCH. V.I.F. EXACT SIZE AND LOCATIONS.
	WOOD FLOOR STRUCTURAL INFILL. SEE STRUCTURAL FOR INFILL CONDITIONS. V.I.F. EXACT SIZE AND LOCATIONS.

T 414.220.9640  
751 N Jefferson St.  
Suite 200  
Milwaukee, WI 53202

CONSULTANTS

COMMUNITY WITHIN THE CORRIDOR - WESTBLOCK


2755 N. 38RD STREET  
MILWAUKEE, WI 53210

SHEET TITLE: **NEW WORK PLAN - BASEMENT - BUILDINGS 4, 6 & 8A**


REVISIONS

1	10/09/20	ADDENDUM #1
---	----------	-------------

SCALE	VARIABLES
PROJECT NUMBER	200102
SET TYPE	CONSTRUCTION DOCUMENTS
DATE ISSUED	9/25/20
SHEET NUMBER	<b>A201W</b>



© COPYRIGHT 2020, CONTINUUM ARCHITECTS - PLANNERS S.C.



1 NEW WORK PLAN - LEVEL 01 - OVERVIEW  
Scale: 3/64" = 1'-0"

0' 2.65' 5.3' 8'

NEW WORK PLAN KEY NOTES - 1/8" PLANS

- SEE PROJECT GENERAL CONDITIONS, GENERAL INFORMATION ON SHEET A010W AND SELECTIVE DEMOLITION, CUTTING AND PATCHING SPECIFICATIONS THAT ARE USED IN ASSOCIATION WITH THESE NOTES.
- NEW WORK PLAN KEY NOTES APPLY TO ALL 1/8" NEW WORK DRAWINGS AND MAY NOT BE USED ON EVERY SHEET.
- 001 SEE UNIT 137 ENLARGED PLAN.
  - 002 SEE UNIT 105 ENLARGED PLAN.
  - 003 SEE UNIT 113 ENLARGED PLAN.
  - 004 SEE UNIT 18 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
  - 005 SEE UNIT 149 ENLARGED PLAN.
  - 006 SEE UNIT 131 ENLARGED PLAN.
  - 007 SEE UNIT 132 ENLARGED PLAN.
  - 008 SEE UNIT 232 ENLARGED PLAN.
  - 009 SEE UNIT 251 ENLARGED PLAN.
  - 010 SEE UNIT 148 ENLARGED PLAN.
  - 011 SEE UNIT 151 ENLARGED PLAN.
  - 012 SEE UNIT 225 ENLARGED PLAN.
  - 013 SEE UNIT 242 ENLARGED PLAN.
  - 014 SEE UNIT 128 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
  - 015 SEE UNIT 122 ENLARGED PLAN.
  - 016 SEE UNIT 221 ENLARGED PLAN.
  - 017 SEE UNIT 111 ENLARGED PLAN.
  - 018 SEE UNIT 217 ENLARGED PLAN.
  - 019 SEE UNIT 124 ENLARGED PLAN.
  - 020 SEE UNIT 224 ENLARGED PLAN.
  - 021 SEE UNIT 223 ENLARGED PLAN.
  - 022 SEE UNIT 109 ENLARGED PLAN.
  - 023 SEE UNIT 115 ENLARGED PLAN.
  - 024 SEE UNIT 130 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
  - 025 SEE UNIT 215 ENLARGED PLAN.
  - 026 SEE UNIT 205 ENLARGED PLAN.
  - 027 SEE UNIT 314 ENLARGED PLAN.
  - 028 SEE UNIT 139 ENLARGED PLAN.
  - 029 SEE UNIT 140 ENLARGED PLAN.
  - 030 SEE UNIT 207 ENLARGED PLAN.
  - 031 SEE UNIT 213 ENLARGED PLAN. UNIT TO INCLUDE AUDIO AND VISUAL ALARM DEVICES FOR THE HEARING AND VISUALLY IMPAIRED. COORDINATE LOCATION WITH ELECTRICAL DRAWINGS.
  - 032 SEE UNIT 147 ENLARGED PLAN.
  - 033 SEE UNIT 127 ENLARGED PLAN.
  - 034 SEE UNIT 206 ENLARGED PLAN.
  - 035 NEW CONCRETE ON METAL DECK INFILL WITH SPRAY-APPLIED FIRE RESISTIVE MATERIAL AT NEW STEEL BEAMS AND ANGLES TO MAINTAIN FLOOR ASSEMBLY FIRE RATING. SEE OVERVIEW FLOOR PLANS FOR REQUIRED FLOOR ASSEMBLY FIRE RATINGS. SEE STRUCTURAL FOR DETAIL.
  - 036 NEW CONCRETE INFILL AT EXISTING PIT. MATCH ADJACENT FLOOR FINISH AND TEXTURE.
  - 037 PATCH AND REPAIR DAMAGED CONCRETE SLAB MATCH ADJACENT FLOOR LEVEL, FINISH AND SURFACE TEXTURE.
  - 038 NEW TIMBER FLOOR DECK INFILL TO MATCH EXISTING. SEE STRUCTURAL.
  - 039 NEW CONCRETE INFILL SLAB AT EXISTING SUNKEN STAIR PIT. MATCH ADJACENT FLOOR LEVEL, FINISH AND SURFACE TEXTURE.
  - 040 PATCH & REPAIR CONCRETE SLAB WHERE EMBEDDED METAL PLATES AND/OR METAL TRENCH COVERS WERE REMOVED. FILL AND LEVEL WITH NEW CONCRETE TO MATCH ADJACENT SURFACE LEVEL AND FINISH TEXTURE. FEATHER CONCRETE TO LEVEL AT EXISTING METAL FLOOR OPENING FRAMES IF PRESENT.
  - 041 NEW INFILL WALL & PRECAST SILL TO REBUILD WINDOW OPENING. SEE ELEVATIONS. TOOTH IN SALVAGED BRICK WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY.
  - 042 NEW INFILL WALL TO REBUILD WINDOW & DOOR OPENING. TOOTH IN SALVAGED MASONRY WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY. PARSE SURFACES TO MATCH ADJACENT HISTORIC PARSE IF PRESENT.
  - 043 NEW PARTIAL INFILL WALL ASSEMBLY TO REBUILD OPENING IN EXISTING WALL BELOW SILL AT FLOOR LEVEL. SEE ELEVATIONS. TOOTH IN SALVAGED BRICK WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY. SEE DETAIL 71A510W FOR WALL ASSEMBLY.
  - 044 PATCH & REPAIR DAMAGED WALL OPENING AT SILL. TOOTH IN SALVAGED BRICK WITH NEW MORTAR AND PROVIDE NEW SILL TO MATCH ADJACENT HISTORIC MASONRY.
  - 045 PATCH & REPAIR DAMAGED AND MISSING PLASTER WOOD LATH FURRING WALL. PATCH AND REPAIR EXISTING RETURNS. SEE WINDOW DETAILS. AT THESE WALLS THERE WILL BE A FURRING WITH 5/8" GWS EXTENDING FROM FLOOR TO TOP OF WALL AT UNDERSIDE OF STRUCTURE.
  - 046 PATCH & REPAIR DAMAGED AND MISSING PLASTER WOOD LATH FURRING WALL. PATCH AND REPAIR EXISTING RADICUSED PLASTER RETURN PROFILES IF DAMAGED AT JAMB, HEAD AND SILL TO MATCH EXISTING RETURNS AT ADJACENT WINDOWS OF THE SAME TYPE.
  - 047 NEW GYPSUM BOARD INFILL WALL ASSEMBLY AT EXISTING OPENING. SEE DETAIL 1A1710W.
  - 048 NEW CMU INFILL WALL ASSEMBLY AT EXISTING OPENING. SEE DETAIL 2A710W.
  - 049 NEW GYPSUM BOARD INFILL WALL ASSEMBLY AT EXISTING NON-HISTORIC WALL OPENING. MATCH EXISTING WALL ASSEMBLY WIDTH AND ADJACENT SURFACE FINISH.
  - 050 NEW METAL PANEL INFILL WALL ASSEMBLY AT EXISTING EXTERIOR MASONRY WALL OPENING. SEE DETAIL 5A1510W.


NEW WORK PLAN KEY NOTES - 1/8" PLANS

- SEE PROJECT GENERAL CONDITIONS, GENERAL INFORMATION ON SHEET A010W AND SELECTIVE DEMOLITION, CUTTING AND PATCHING SPECIFICATIONS THAT ARE USED IN ASSOCIATION WITH THESE NOTES.
- NEW WORK PLAN KEY NOTES APPLY TO ALL 1/8" NEW WORK DRAWINGS AND MAY NOT BE USED ON EVERY SHEET.
- 051 NEW METAL PANEL INFILL WALL ASSEMBLY AT EXISTING WINDOW OPENING. SEE DETAIL 5A1510W.
  - 052 EXISTING HISTORIC SLIDING FIRE DOOR ASSEMBLY TO REMAIN. SECURE SLIDING DOOR IN A FULLY OPEN POSITION WITH METAL BRACKETS. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 053 EXISTING HISTORIC SLIDING FIRE DOOR ASSEMBLY TO REMAIN. SECURE SLIDING DOOR IN A CLOSED POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR NEW PAINTED FINISH.
  - 054 REINSTALL SALVAGED HISTORIC SLIDING FIRE DOOR ASSEMBLY AND HARDWARE FROM THIS OPENING TO NEW ORIENTATION AS SHOWN. SECURE SLIDING DOOR IN A CLOSED POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR NEW PAINTED FINISH.
  - 055 EXISTING HISTORIC COILING OVERHEAD DOOR ASSEMBLY TO REMAIN. SECURE COILING DOOR IN A FULLY OPEN POSITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 056 EXISTING HISTORIC COILING OVERHEAD DOOR ASSEMBLY TO REMAIN. SECURE COILING DOOR IN A FULLY CLOSED POSITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 057 EXISTING HISTORIC OVERHEAD DOOR ASSEMBLY TO REMAIN. REPAIR TRACK AND HARDWARE TO RETURN DOOR TO OPERATING CONDITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
  - 058 EXISTING STEEL SASH WINDOW ASSEMBLY TO REMAIN. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH. REPLACE BROKEN OR MISSING PANE OF GLASS WITH NEW GLASS TO MATCH EXISTING.
  - 059 NEW OPENING IN EXISTING CMU WALL. TOOTH IN NEW CMU AND MORTAR TO MATCH EXISTING.
  - 060 EXISTING GLAZED WALL TILE TO REMAIN. PROTECT DURING CONSTRUCTION.
  - 061 TUCKPOINT AND REPAIR EXISTING CHIMNEY TO MATCH EXISTING MATERIALS. SEE EXTERIOR MASONRY REPORT AND DRAWINGS.
  - 062 EXISTING WOOD SINGLE HUNG WINDOW FRAME, SASH AND ALL CASING/TRIM TO REMAIN. PREPARE EXISTING INTERIOR & EXTERIOR SURFACES FOR NEW PAINT. REPLACE MISSING AND/OR BROKEN GLASS TO MATCH EXISTING AND INSTALL NEW GLAZING PUTTY AT ALL PANELS. INSTALL NEW INTERIOR STORM WINDOWS. SEE DETAIL 13A510W.
  - 063 ALIGN EDGE OF DEMISING WALL WITH EDGE OF HISTORIC MASONRY OPENING.
  - 064 ALIGN CENTER OF DEMISING WALL OR PARTITION WITH CENTERLINE OF HISTORIC COLUMN, OR BEAM ABOVE.
  - 065 ALIGN EDGE OF DEMISING WALL WITH EDGE OF HISTORIC CONCRETE DROP SLAB.
  - 066 ALIGN CENTER OF DEMISING WALL PARTITION WITH CENTERLINE OF WINDOW MULLION.
  - 067 ALIGN EDGE OF DEMISING WALL WITH OUTER EDGE OF LIGHT MONITOR VOLUME.
  - 068 ALIGN CENTER OF DEMISING WALL OR PARTITION WITH CENTER OF HISTORIC SKYLIGHT MULLION ABOVE.
  - 069 NEW 3X3 ACCESS DOOR W/ 3-HR RATING @ WALL TO ABANDONED MECHANICAL TUNNEL.
  - 070 NEW CONCRETE SLAB AT EXISTING STOOP TO MATCH FLOOR HEIGHT AT BUILDING 7. SEE STRUCTURAL.
  - 071 EXISTING WOOD STAIR GUARD AND HANDRAILS TO REMAIN. PREP ALL SURFACES FOR NEW PAINT.
  - 072 EXISTING WOOD STAIR GUARD AND HANDRAILS TO REMAIN. REPAIR/REPLACE MISSING BEAD BOARD HANDRAIL SUPPORT AND STAIR RUN FROM LEVEL 01 TO 1ST LANDING TO MATCH EXISTING HISTORIC CONDITION PERCENT. PROVIDE NEW STEEL HANDRAILS AT EXISTING CMU WALLS. PREP ALL SURFACES FOR NEW PAINT.
  - 073 EXISTING CONCRETE STAIR. CMU GUARD WALL AND HANDRAIL TO REMAIN. PREP ALL SURFACES FOR NEW FINISHES.
  - 074 PROVIDE NEW EGRESS BARRIER GATE AT EXISTING STEEL GUARDRAIL. EXISTING CONCRETE STAIR, STEEL GUARDRAIL AND HANDRAIL TO REMAIN. PREP ALL SURFACES FOR NEW FINISHES.
  - 075 NEW CHINA BLOCK STAIR GUARD AND HANDRAILS TO REMAIN. PREP ALL SURFACES FOR NEW PAINT.
  - 076 BUILD TYPE P6 UNIT DEMISING WALL WITH RESILIENT CHANNEL ON THIS SIDE.
  - 077 TAPER GYPCRETE TOPPING 1:20 SLOPE MAX TO MEET EXISTING FINISH LEVEL AT TRANSITION AREA TO STAIRS OR BETWEEN BUILDINGS.
  - 078 NEW TAPERED POLISHED EPOXY FLOOR TOPPING TO TRANSITION FLOOR FINISH LEVEL CHANGE BETWEEN BUILDINGS 6 & 7. TAPER 1:20 SLOPE MAX.
  - 079 PATCH AND REPAIR DAMAGED AND MISSING EXTERIOR STUCCO TO MATCH ADJACENT SURFACE.


GENERAL FLOOR PLAN NOTES TO CONTRACTOR

1. THIS DRAWING IS FURTHER SUPPORTED BY INFORMATION CONTAINED IN THE SPECIFICATION MANUAL.
2. THE CIVIL, STRUCTURAL, MECHANICAL, ELECTRICAL, PLUMBING, FIRE PROTECTION, AUDIO-VISUAL, AND SECURITY DRAWINGS ARE SUPPLEMENTARY TO THE ARCHITECTURAL DRAWINGS. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO COORDINATE THE INFORMATION CONTAINED IN ALL THE DRAWINGS BEFORE THE INSTALLATION OF ALL WORK.
3. DO NOT SCALE DRAWINGS. CONTRACTOR TO VERIFY ALL CONDITIONS AND DIMENSIONS AT THE JOB SITE PRIOR TO COMMENCING CONSTRUCTION.
4. FLOOR ELEVATIONS ARE TO THE TOP OF THE SUB-FLOOR MATERIAL UNLESS OTHERWISE NOTED.
5. CONTRACTORS SHALL JOINTLY PROVIDE AND INSTALL ALL STIFFENERS, BRACING, BACKING PLATES, WALL BLOCKING AND SUPPORTING BRACKETS REQUIRED FOR THE INSTALLATION OF CASEWORK, TOILET ACCESSORIES, PARTITIONS, MILLWORK, AND ALL WORK MOUNTED OR SUSPENDED BY ALL TRADES.

NEW WORK PLAN LEGEND



PATCH AND INFILL LEGEND



FLOOR ASSEMBLY SUMMARY

	LEVEL 01	LEVEL 02	LEVEL 03
BLDG. 4 MAIN AREA	EXISTING CONCRETE SLAB-ON-GRADE		
BLDG. 4 AT PARTIAL BASEMENT	-EXISTING 6" CONCRETE SLAB -ASSEMBLY FIRE RATING: 1 HOUR		
BLDG. 5	EXISTING CONCRETE SLAB-ON-GRADE		
BLDG. 6	-EXISTING 10 1/2" CONCRETE SLAB -ASSEMBLY FIRE RATING: 1 HOUR	-EXISTING 10 1/2" CONCRETE SLAB -ASSEMBLY FIRE RATING: 1 HOUR	
BLDG. 7	EXISTING CONCRETE SLAB-ON-GRADE	-FINISH FLOORING (SEE FINISH PLANS FOR MATERIALS AND LOCATIONS OF FINISH MATERIALS) -NEW 1-1/2" GYPSUM CEMENT UNDERLAYMENT -NEW ACOUSTIC SOUND MAT (AT NON-CARPETED AREAS ONLY) -EXISTING 2" TIMBER SUBFLOORING -EXISTING 7X13 TIMBER FLOOR JOISTS (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -UNDERSIDE OF EXISTING WOOD SUBFLOORING TO RECEIVE NEW INTUDESCENT COATING. -ASSEMBLY FIRE RATING: 12 HOUR -FSTC: 45-49 FRC: 45-47	
BLDG. 8A	-FINISH FLOORING (SEE FINISH PLANS FOR MATERIALS AND LOCATIONS OF FINISH MATERIALS) -EXISTING CONCRETE SLAB ON GRADE	-FINISH FLOORING (SEE FINISH PLANS FOR MATERIALS AND LOCATIONS OF FINISH MATERIALS) -NEW 1-1/2" GYPSUM CEMENT UNDERLAYMENT -NEW ACOUSTIC SOUND MAT (AT NON-CARPETED AREAS ONLY) -EXISTING 3" TIMBER SUBFLOORING (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -EXISTING 6X14 TIMBER FLOOR JOIST (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -ASSEMBLY FIRE RATING: 12 HOUR -FSTC: 45-49 FRC: 45-47	-FINISH FLOORING (SEE FINISH PLANS FOR MATERIALS AND LOCATIONS OF FINISH MATERIALS) -NEW 1-1/2" GYPSUM CEMENT UNDERLAYMENT -NEW ACOUSTIC SOUND MAT (AT NON-CARPETED AREAS ONLY) -EXISTING 3" TIMBER SUBFLOORING (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -EXISTING 6X14 TIMBER FLOOR JOIST (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -ASSEMBLY FIRE RATING: 12 HOUR -FSTC: 45-49 FRC: 45-47
BLDG. 8A @ ELEVATOR CORE	EXISTING CONCRETE SLAB-ON-GRADE	-EXISTING 3" CONCRETE SLAB -EXISTING 10" CLAY TILE INFILL -ASSEMBLY FIRE RATING: 1 HOUR	-EXISTING 3" CONCRETE SLAB -EXISTING 10" CLAY TILE INFILL -ASSEMBLY FIRE RATING: 1 HOUR
BLDG. 8B	EXISTING CONCRETE SLAB-ON-GRADE	-FINISH FLOORING (SEE FINISH PLANS FOR MATERIALS AND LOCATIONS OF FINISH MATERIALS) -NEW 1-1/2" GYPSUM CEMENT UNDERLAYMENT -NEW ACOUSTIC SOUND MAT (AT NON-CARPETED AREAS ONLY) -EXISTING 3" TIMBER SUBFLOORING (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -EXISTING 6X14 TIMBER FLOOR JOIST (NDS CH. 16 CALCULATED CHAR RATE MEETS 12-HOUR RATING) -ASSEMBLY FIRE RATING: 12 HOUR -FSTC: 45-49 FRC: 45-47	

414.220.9640  
751 N Jefferson St.  
Suite 200  
Milwaukee, WI 53202

CONSULTANTS

COMMUNITY WITHIN THE CORRIDOR - WEST BLOCK

2755 N. 38RD STREET  
MILWAUKEE, WI 53210

SHEET TITLE: NEW WORK PLAN - LEVEL 01 - OVERVIEW ALL BUILDINGS

REVISIONS:  
1 10/09/20 ADDENDUM #1


SCALE: VARIES

PROJECT NUMBER: 200102

SET TYPE: CONSTRUCTION DOCUMENTS

DATE ISSUED: 9/25/20

SHEET NUMBER: A210W





CONSULTANTS




COMMUNITY WITHIN THE CORRIDOR - WEST BLOCK

2755 N. 33RD STREET  
MILWAUKEE, WI 53210  
SHEET TITLE: NEW WORK PLAN - LEVEL 01 - BUILDINGS 4 & 5

REVISIONS  
1 10/09/20 ADDENDUM #1

SCALE	VARIABLE
PROJECT NUMBER	200102
SET TYPE	CONSTRUCTION DOCUMENTS
DATE ISSUED	9/25/20
SHEET NUMBER	A211W

### PATCH AND INFILL LEGEND

-  CONCRETE FLOOR OPENING INFILL. SEE STRUCTURAL FOR INFILL CONDITIONS, V.I.F. EXACT SIZE AND LOCATIONS.
-  CONCRETE FLOOR COSMETIC PATCH. V.I.F. EXACT SIZE AND LOCATIONS.
-  WOOD FLOOR STRUCTURAL INFILL. SEE STRUCTURAL FOR INFILL CONDITIONS, V.I.F. EXACT SIZE AND LOCATIONS.

### NEW WORK PLAN KEY NOTES - 1/8" PLANS

SEE PROJECT GENERAL CONDITIONS, GENERAL INFORMATION ON SHEET A001W AND SELECTIVE DEMOLITION, CUTTING AND PATCHING SPECIFICATIONS THAT ARE USED IN ASSOCIATION WITH THESE NOTES.

NEW WORK PLAN KEY NOTES APPLY TO ALL 1/8" NEW WORK DRAWINGS AND MAY NOT BE USED ON EVERY SHEET.

- SEE UNIT 137 ENLARGED PLAN.
- SEE UNIT 105 ENLARGED PLAN.
- SEE UNIT 113 ENLARGED PLAN.
- SEE UNIT 138 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
- SEE UNIT 149 ENLARGED PLAN.
- SEE UNIT 131 ENLARGED PLAN.
- SEE UNIT 132 ENLARGED PLAN.
- SEE UNIT 252 ENLARGED PLAN.
- SEE UNIT 251 ENLARGED PLAN.
- SEE UNIT 146 ENLARGED PLAN.
- SEE UNIT 151 ENLARGED PLAN.
- SEE UNIT 253 ENLARGED PLAN.
- SEE UNIT 242 ENLARGED PLAN.
- SEE UNIT 128 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
- SEE UNIT 122 ENLARGED PLAN.
- SEE UNIT 227 ENLARGED PLAN.
- SEE UNIT 111 ENLARGED PLAN.
- SEE UNIT 217 ENLARGED PLAN.
- SEE UNIT 124 ENLARGED PLAN.
- SEE UNIT 224 ENLARGED PLAN.
- SEE UNIT 223 ENLARGED PLAN.
- SEE UNIT 109 ENLARGED PLAN.
- SEE UNIT 115 ENLARGED PLAN.
- SEE UNIT 130 ENLARGED PLAN. UNIT MAY BE MIRRORRED.
- SEE UNIT 215 ENLARGED PLAN.
- SEE UNIT 205 ENLARGED PLAN.
- SEE UNIT 314 ENLARGED PLAN.
- SEE UNIT 139 ENLARGED PLAN.
- SEE UNIT 142 ENLARGED PLAN.
- SEE UNIT 207 ENLARGED PLAN.
- SEE UNIT 213 ENLARGED PLAN. UNIT TO INCLUDE AUDIO AND VISUAL ALARM DEVICES FOR THE HEARING AND VISUALLY IMPAIRED. COORDINATE LOCATION WITH ELECTRICAL DRAWINGS.
- SEE UNIT 147 ENLARGED PLAN.
- SEE UNIT 122 ENLARGED PLAN.
- SEE UNIT 206 ENLARGED PLAN.
- NEW CONCRETE ON METAL DECK INFILL WITH SPRAY-APPLIED FIRE RESISTIVE MATERIAL AT NEW STEEL BEAMS AND ANGLES TO MAINTAIN FLOOR ASSEMBLY FIRE RATING. SEE OVERVIEW FLOOR PLANS FOR REQUIRED FLOOR ASSEMBLY FIRE RATINGS. SEE STRUCTURAL FOR DETAIL.
- NEW CONCRETE INFILL SLAB AT EXISTING SUNKEN STAIR PIT. MATCH ADJACENT FLOOR LEVEL, FINISH AND SURFACE TEXTURE.
- PATCH & REPAIR CONCRETE SLAB WHERE EMBEDDED METAL PLATES AND/OR METAL TRENCH COVERS WERE REMOVED. FILL AND LEVEL WITH NEW CONCRETE TO MATCH ADJACENT SURFACE LEVEL AND FINISH TEXTURE. FEATHER CONCRETE TO LEVEL AT EXISTING METAL FLOOR OPENING FRAMES IF PRESENT.
- NEW INFILL WALL & PRECAST SILL TO REBUILD WINDOW OPENING. SEE ELEVATIONS. TOOTH IN SALVAGED BRICK WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY.
- NEW INFILL WALL TO REBUILD WINDOW & DOOR OPENING. TOOTH IN SALVAGED MASONRY WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY. PARSE SURFACES TO MATCH ADJACENT HISTORIC PARSE IF PRESENT.
- NEW PARTIAL INFILL WALL ASSEMBLY TO REBUILD OPENING IN EXISTING WALL BELOW SILL AT FLOOR LEVEL. SEE ELEVATIONS. TOOTH IN SALVAGED BRICK WITH NEW MORTAR TO MATCH ADJACENT HISTORIC MASONRY. SEE DETAIL 7/AS10W FOR WALL ASSEMBLY.
- PATCH & REPAIR DAMAGED WALL OPENING AT SILL. TOOTH IN SALVAGED BRICK WITH NEW MORTAR AND PROVIDE NEW SILL TO MATCH ADJACENT HISTORIC MASONRY.
- PATCH & REPAIR DAMAGED AND MISSING PLASTER RETURNS AT JAMB, HEAD AND SILL TO MATCH EXISTING RETURNS. SEE WINDOW DETAILS. AT THESE WALLS THERE WILL BE A FURRING WITH 5/8" CMU EXTENDING FROM FLOOR TO TOP OF WALL AT UNDERSIDE OF STRUCTURE.
- PATCH & REPAIR DAMAGED AND MISSING PLASTER WOOD LATH FURRING WALL. PATCH AND REPAIR EXISTING RADIUSED PLASTER RETURN PROFILES IF DAMAGED AT JAMB, HEAD AND SILL TO MATCH EXISTING RETURNS AT ADJACENT WINDOWS OF THE SAME TYPE.
- NEW GYPSUM BOARD INFILL WALL ASSEMBLY AT EXISTING OPENING. SEE DETAIL 1/AT10W.
- NEW CMU INFILL WALL ASSEMBLY AT EXISTING OPENING. SEE DETAIL 2/AT10W.
- NEW GYPSUM BOARD INFILL WALL ASSEMBLY AT EXISTING NON-HISTORIC WALL OPENING. MATCH EXISTING WALL ASSEMBLY WIDTH AND ADJACENT SURFACE FINISH.
- NEW METAL PANEL INFILL WALL ASSEMBLY AT EXISTING EXTERIOR MASONRY WALL OPENING. SEE DETAIL 5/AS10W.

### NEW WORK PLAN KEY NOTES - 1/8" PLANS

SEE PROJECT GENERAL CONDITIONS, GENERAL INFORMATION ON SHEET A001W AND SELECTIVE DEMOLITION, CUTTING AND PATCHING SPECIFICATIONS THAT ARE USED IN ASSOCIATION WITH THESE NOTES.





NEW WORK PLAN KEY NOTES APPLY TO ALL 1/8" NEW WORK DRAWINGS AND MAY NOT BE USED ON EVERY SHEET.

- NEW METAL PANEL INFILL WALL ASSEMBLY AT EXISTING WINDOW OPENING. SEE DETAIL 5/AS10W.
- EXISTING HISTORIC SLIDING FIRE DOOR ASSEMBLY TO REMAIN. SECURE SLIDING DOOR IN A FULLY OPEN POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
- EXISTING HISTORIC SLIDING FIRE DOOR ASSEMBLY TO REMAIN. SECURE SLIDING DOOR IN A CLOSED POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR NEW PAINTED FINISH.
- REINSTATE SALVAGED HISTORIC SLIDING FIRE DOOR ASSEMBLY AND HARDWARE FROM THIS OPENING TO NEW ORIENTATION AS SHOWN. SECURE SLIDING DOOR IN A CLOSED POSITION WITH METAL Z-BRACKETS. PREPARE ENTIRE ASSEMBLY FOR NEW PAINTED FINISH.
- EXISTING HISTORIC OVERHEAD DOOR ASSEMBLY TO REMAIN. SECURE COILING DOOR IN A FULLY OPEN POSITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
- EXISTING HISTORIC COILING OVERHEAD DOOR ASSEMBLY TO REMAIN. SECURE COILING DOOR IN A FULLY CLOSED POSITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
- EXISTING HISTORIC OVERHEAD DOOR ASSEMBLY TO REMAIN. REPAIR TRACK AND HARDWARE TO RETURN DOOR TO OPERATING CONDITION. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH.
- EXISTING STEEL SASH WINDOW ASSEMBLY TO REMAIN. PREPARE ENTIRE ASSEMBLY FOR PAINTED FINISH. REPLACE BROKEN OR MISSING PANE OF GLASS WITH NEW GLASS TO MATCH EXISTING.
- NEW OPENING IN EXISTING CMU WALL. TOOTH IN NEW CMU AND MORTAR TO MATCH EXISTING.
- EXISTING GLAZED WALL TILE TO REMAIN. PROTECT DURING CONSTRUCTION.
- TIDY UP AND REPAIR EXISTING CHIMNEY TO MATCH EXISTING MATERIALS. SEE EXTERIOR MASONRY REPORT AND DRAWINGS.
- EXISTING WOOD SINGLE HUNG WINDOW FRAME. SASH AND ALL CASING/TRIM TO REMAIN. PREPARE EXISTING INTERIOR & EXTERIOR SURFACES FOR NEW PAINT. REPLACE MISSING AND/OR BROKEN GLASS TO MATCH EXISTING AND INSTALL NEW GLAZING KITTY AT ALL PANE AND ALL NEW INTERIOR STORM WINDOWS. SEE DETAIL 1/AS10W.
- ALIGN EDGE OF DEMISING WALL WITH EDGE OF HISTORIC MASONRY OPENING.
- ALIGN CENTER OF DEMISING WALL OR PARTITION WITH CENTERLINE OF HISTORIC COLUMN, OR BEAM ABOVE.
- ALIGN EDGE OF DEMISING WALL WITH EDGE OF HISTORIC CONCRETE DROP SLAB.
- ALIGN CENTER OF DEMISING WALL PARTITION WITH CENTERLINE OF WINDOW MULLION.
- ALIGN EDGE OF DEMISING WALL WITH OUTER EDGE OF LIGHT MONITOR VOLUME.
- ALIGN CENTER OF DEMISING WALL OR PARTITION WITH CENTER OF HISTORIC SKYLIGHT MULLION ABOVE.
- NEW 3'X3' ACCESS DOOR W/ 3/4" RATING @ WALL TO ABANDONED MECHANICAL TUNNEL.
- NEW CONCRETE SLAB AT EXISTING STAIR TO MATCH FLOOR HEIGHT AT BUILDING 7. SEE STRUCTURAL.
- EXISTING HISTORIC WOOD STAIR GUARD AND HANDRAIL TO REMAIN. REPAIR/REPLACE MISSING BEAD BOARD HANDRAIL SUPPORT AND STAIR RUN FROM LEVEL 01 TO 1ST LANDING TO MATCH EXISTING HISTORIC CONDITION PRESENT. PROVIDE NEW STEEL HANDRAIL AT EXISTING CMU WALLS. PREP ALL SURFACES FOR NEW PAINT.
- EXISTING CONCRETE STAIR CMU GUARD WALL AND HANDRAIL TO REMAIN. PREP ALL SURFACES FOR NEW FINISHES.
- PROVIDE NEW EGRESS BARRIER GATE AT EXISTING STEEL GUARDRAIL. EXISTING CONCRETE STAIR, STEEL GUARDRAIL AND HANDRAIL TO REMAIN. PREP ALL SURFACES FOR NEW FINISHES.
- EXISTING HISTORIC WOOD STAIR GUARD AND HANDRAIL TO REMAIN. REPAIR/REPLACE MISSING BEAD BOARD HANDRAIL SUPPORT AND STAIR RUN FROM LEVEL 01 TO 1ST LANDING TO MATCH EXISTING HISTORIC CONDITION PRESENT. PROVIDE NEW STEEL HANDRAIL AT EXISTING CMU WALLS. PREP ALL SURFACES FOR NEW PAINT.
- NEW TYPED POLISHED EPOXY FLOOR TOPPING TO TRANSITION FLOOR FINISH LEVEL CHANGE BETWEEN BUILDINGS 4 & 7. TAPER 1:20 SLOPE MAX.
- PATCH AND REPAIR DAMAGED AND MISSING EXTERIOR STAIR TO MATCH ADJACENT SURFACE.


### GENERAL FLOOR PLAN NOTES TO CONTRACTOR

- THIS DRAWING IS FURTHER SUPPORTED BY INFORMATION CONTAINED IN THE SPECIFICATION MANUAL.
- THE CIVIL, STRUCTURAL, MECHANICAL, ELECTRICAL, PLUMBING, FIRE PROTECTION, AUDIO-VISUAL AND SECURITY DRAWINGS ARE SUPPLEMENTARY TO THE ARCHITECTURAL DRAWINGS. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO OBTAIN THE INFORMATION CONTAINED IN ALL THE DRAWINGS BEFORE THE INSTALLATION OF ALL WORK.
- DO NOT SCALE DRAWINGS. CONTRACTOR TO VERIFY ALL CONDITIONS AND DIMENSIONS AT THE JOB SITE PRIOR TO COMMENCING CONSTRUCTION.
- FLOOR ELEVATIONS ARE TO THE TOP OF THE SUB-FLOOR MATERIAL UNLESS OTHERWISE NOTED.
- CONTRACTORS SHALL JOINTLY PROVIDE AND INSTALL ALL STIFFENERS, BRACING, BACKING PLATES, WALL BLOCKING AND SUPPORTING BRACKETS REQUIRED FOR THE INSTALLATION OF CASEWORK, TOILET ACCESSORIES, PARTITIONS, MILLWORK AND ALL WORK MOUNTED OR SUSPENDED BY ALL TRADES.

### NEW WORK PLAN LEGEND

-  EXISTING TO REMAIN
-  MASONRY PARTITION. SEE PARTITION TYPES FOR DETAILS
-  METAL STUD PARTITION. SEE PARTITION TYPES FOR DETAILS TYPE
-  METAL STUD PARTITION. SEE PARTITION TYPES FOR DETAILS TYPE

NEW WORK KEY NOTE



1 NEW WORK PLAN - LEVEL 01 - BUILDINGS 4 & 5  
Scale: 1/8" = 1'-0"

**ATTACHMENT B**

Pictures






Picture1 – Location of the Passive sampler at children’s level in Play area



Picture 2 – Passive Sampler Location in Building 5



Picture 3 – Placement of sampler suspended away from the wall at breathable height

**ATTACHMENT B**

Passive Sampler Test Results



10/31/2023

Mr. Robert Reineke  
K Singh & Associates  
3636 N 124th St

Wauwatosa WI 53222

Project Name: CWC WB

Project #: 40443A

Workorder #: 2310570

Dear Mr. Robert Reineke

The following report includes the data for the above referenced project for sample(s) received on 10/18/2023 at Eurofins Air Toxics LLC.

The data and associated QC analyzed by Passive S.E. RAD130/SKC are compliant with the project requirements or laboratory criteria with the exception of the deviations noted in the attached case narrative.

Thank you for choosing Eurofins Air Toxics LLC. for your air analysis needs. Eurofins Air Toxics Inc. is committed to providing accurate data of the highest quality. Please feel free to contact the Project Manager: Jade White at 916-985-1000 if you have any questions regarding the data in this report.

Regards,



Jade White  
Project Manager

**WORK ORDER #: 2310570**

Work Order Summary

**CLIENT:** Mr. Robert Reineke  
K Singh & Associates  
3636 N 124th St  
Wauwatosa, WI 53222

**BILL TO:** Mr. Robert Reineke  
K Singh & Associates  
3636 N 124th St  
Wauwatosa, WI 53222

**PHONE:**

**P.O. #**

**FAX:**

**PROJECT #** 40443A CWC WB

**DATE RECEIVED:** 10/18/2023

**CONTACT:** Jade White

**DATE COMPLETED:** 10/31/2023

<u>FRACTION #</u>	<u>NAME</u>	<u>TEST</u>
01A	IA-4-01-A	Passive S.E. RAD130/SKC
02A	IA-4-01-B	Passive S.E. RAD130/SKC
03A	IA-4-01-C	Passive S.E. RAD130/SKC
04A	IA-4-01-D	Passive S.E. RAD130/SKC
05A	IA-4-01-E	Passive S.E. RAD130/SKC
06A	IA-4-01-F	Passive S.E. RAD130/SKC
07A	IA-5-01-B	Passive S.E. RAD130/SKC
08A	IA-4-01-BSMT	Passive S.E. RAD130/SKC
09A	OA-4/5	Passive S.E. RAD130/SKC
10A	IA-5-01-A	Passive S.E. RAD130/SKC
11A	Lab Blank	Passive S.E. RAD130/SKC
12A	CCV	Passive S.E. RAD130/SKC
13A	LCS	Passive S.E. RAD130/SKC
13AA	LCSD	Passive S.E. RAD130/SKC

CERTIFIED BY:



Technical Director

DATE: 10/31/23

Certification numbers: AZ Licensure AZ0775, FL NELAP – E87680, LA NELAP – 02089, NH NELAP – 209222, NJ NELAP - CA016, NY NELAP - 11291, TX NELAP – T104704434-22-18, UT NELAP – CA009332022-14, VA NELAP - 12240, WA ELAP - C935

Name of Accreditation Body: NELAP/ORELAP (Oregon Environmental Laboratory Accreditation Program) CA300005-017

Eurofins Environment Testing Northern California, LLC certifies that the test results contained in this report meet all requirements of the 2016 TNI Standard.

*This report shall not be reproduced, except in full, without the written approval of Eurofins Air Toxics, LLC.*

180 BLUE RAVINE ROAD, SUITE B FOLSOM, CA - 95630

(916) 985-1000

**LABORATORY NARRATIVE  
RAD130 Passive SE by Mod EPA TO-17  
K Singh & Associates  
Workorder# 2310570**

Ten Radiello 130 (Solvent) samples were received on October 18, 2023. The laboratory analyzed the charcoal sorbent bed of the passive sampler following modified method EPA TO-17. The VOCs were chemically extracted using carbon disulfide and an aliquot of the extract was injected into a GC/MS for identification and quantification of volatile organic compounds (VOCs).

The mass of each target compound adsorbed by the sampler was converted to units of concentration using the sample deployment time and the sampling rate for each VOC. If sampling rates were calculated by the lab or the manufacturer, the concentration result has been flagged as an estimated value. Results are not corrected for desorption efficiency.

The reference method used for this procedure is EPA TO-17, which describes the collection of VOCs in ambient air using sorbents and analysis by GC/MS. Because TO-17 describes active sample collection using a pump and thermal desorption as the preparation step, several modifications are required. Modifications to TO-17 are listed in the table below:

<i>Requirement</i>	<i>TO-17</i>	<i>ATL Modifications</i>
Sample Collection	Pump pulls measured air volume through sorbent tube	VOCs in air adsorbed onto sorbent bed passively through diffusion
Sample Preparation	Thermal extraction	Solvent extraction
Sorbent tube conditioning	Condition newly packed tubes prior to use	Charcoal-based sorbent is a single use media and conditioning is conducted by vendor.
Instrumentation	Thermal desorption introduction system	Liquid injection introduction system
Internal Standard	Gas-phase internal standard introduced on the tube or focusing trap during analysis	Liquid-phase internal standard introduced on the tube at the time of extraction
Media and sample storage	<4 deg C, 30 days	Media shelf life is determined by vendor; sample hold-time is 6 months for the RAD130 and WMS. Sample preservation requirements are storage in a cool, solvent-free refrigerator and optional use of ice during shipping.
Internal Standard Recovery	+/-40% of daily CCV area	-50% to +100% of daily CCV area

**Receiving Notes**

There were no receiving discrepancies.

**Analytical Notes**

The uptake rates were corrected based on average field temperatures if provided. In the absence of field temperatures, the uptake rates determined at 25 deg C were used.

If validated uptake rates were not available, rates were estimated using the chemical's diffusion coefficient in air and the geometric constant of the sampler. Chemicals that are poorly retained by the sorbent over the sampling duration may exhibit a low bias. All concentrations calculated using estimated rates are qualified with a "C" flag.

To calculate ug/m<sup>3</sup> concentrations in the Lab Blank, a sampling duration of 10162 minutes was applied. The assumed temperature used for the uptake rate is listed on the data page. If the field temperatures were provided, the rate was adjusted in the same manner as the field samples.

### **Definition of Data Qualifying Flags**

Ten qualifiers may have been used on the data analysis sheets and indicate as follows:

B - Compound present in laboratory blank greater than reporting limit (background subtraction not performed).

J - Estimated value.

E - Exceeds instrument calibration range.

S - Saturated peak.

Q - Exceeds quality control limits.

U - Compound analyzed for but not detected above the reporting limit.

UJ- Non-detected compound associated with low bias in the CCV

N - The identification is based on presumptive evidence.

C - Estimated concentration due to calculated sampling rate

CN - See case narrative explanation.

File extensions may have been used on the data analysis sheets and indicates as follows:

a-File was requantified

b-File was quantified by a second column and detector

r1-File was requantified for the purpose of reissue

## Summary of Detected Compounds VOCS BY PASSIVE SAMPLER - GC/MS

**Client Sample ID: IA-4-01-A**

**Lab ID#: 2310570-01A**

No Detections Were Found.

**Client Sample ID: IA-4-01-B**

**Lab ID#: 2310570-02A**

No Detections Were Found.

**Client Sample ID: IA-4-01-C**

**Lab ID#: 2310570-03A**

No Detections Were Found.

**Client Sample ID: IA-4-01-D**

**Lab ID#: 2310570-04A**

No Detections Were Found.

**Client Sample ID: IA-4-01-E**

**Lab ID#: 2310570-05A**

No Detections Were Found.

**Client Sample ID: IA-4-01-F**

**Lab ID#: 2310570-06A**

No Detections Were Found.

**Client Sample ID: IA-5-01-B**

**Lab ID#: 2310570-07A**

No Detections Were Found.

**Client Sample ID: IA-4-01-BSMT**

**Lab ID#: 2310570-08A**

No Detections Were Found.

**Client Sample ID: OA-4/5**

**Lab ID#: 2310570-09A**



Air Toxics

**Summary of Detected Compounds  
VOCS BY PASSIVE SAMPLER - GC/MS**

**Client Sample ID: OA-4/5**

**Lab ID#: 2310570-09A**

No Detections Were Found.

**Client Sample ID: IA-5-01-A**

**Lab ID#: 2310570-10A**

No Detections Were Found.



Air Toxics

Client Sample ID: IA-4-01-A

Lab ID#: 2310570-01A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102607sim	Date of Collection:	10/17/23 10:35:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 11:57 AM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10115 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	83	70-130



Client Sample ID: IA-4-01-B

Lab ID#: 2310570-02A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102608sim	Date of Collection:	10/17/23 10:50:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 12:24 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10110 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	83	70-130

Client Sample ID: IA-4-01-C

Lab ID#: 2310570-03A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102609sim	Date of Collection: 10/17/23 10:25:00 A
Dil. Factor:	1.00	Date of Analysis: 10/26/23 12:51 PM
		Date of Extraction: 10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10115 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	84	70-130

Client Sample ID: IA-4-01-D

Lab ID#: 2310570-04A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102610sim	Date of Collection:	10/17/23 10:45:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 01:18 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10095 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	84	70-130

Client Sample ID: IA-4-01-E

Lab ID#: 2310570-05A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102611sim	Date of Collection:	10/17/23 10:40:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 01:45 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10115 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	85	70-130

Client Sample ID: IA-4-01-F

Lab ID#: 2310570-06A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102612sim	Date of Collection:	10/17/23 10:30:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 02:13 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10115 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	85	70-130

Client Sample ID: IA-5-01-B

Lab ID#: 2310570-07A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102613sim	Date of Collection:	10/17/23 10:55:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 02:40 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10125 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	86	70-130

Client Sample ID: IA-4-01-BSMT

Lab ID#: 2310570-08A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102614sim	Date of Collection:	10/17/23 10:20:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 03:07 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10115 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	86	70-130



Client Sample ID: OA-4/5

Lab ID#: 2310570-09A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102615sim	Date of Collection:	10/17/23 11:40:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 03:35 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10162 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	86	70-130

Client Sample ID: IA-5-01-A

Lab ID#: 2310570-10A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102616sim	Date of Collection:	10/17/23 11:20:00 A
Dil. Factor:	1.00	Date of Analysis:	10/26/23 04:03 PM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10145 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	85	70-130

Client Sample ID: Lab Blank

Lab ID#: 2310570-11A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102606sim	Date of Collection:	NA
Dil. Factor:	1.00	Date of Analysis:	10/26/23 11:30 AM
		Date of Extraction:	10/26/23

Compound	Rpt. Limit (ug)	Rpt. Limit (ug/m3)	Amount (ug)	Amount (ug/m3)
Trichloroethene	0.10	0.14	Not Detected	Not Detected
Tetrachloroethene	0.10	0.17	Not Detected	Not Detected
cis-1,2-Dichloroethene	0.10	0.16	Not Detected C	Not Detected C
trans-1,2-Dichloroethene	0.20	0.33	Not Detected C	Not Detected C

C = Estimated concentration due to calculated sampling rate.

Temperature = 77.0F , duration time = 10162 minutes.

Container Type: Radiello 130 (Solvent)

Surrogates	%Recovery	Method Limits
Toluene-d8	84	70-130

Client Sample ID: CCV

Lab ID#: 2310570-12A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102602sim	Date of Collection:	NA
Dil. Factor:	1.00	Date of Analysis:	10/26/23 09:27 AM
		Date of Extraction:	NA

Compound	%Recovery
Trichloroethene	88
Tetrachloroethene	90
cis-1,2-Dichloroethene	91
trans-1,2-Dichloroethene	93

Container Type: NA - Not Applicable

Surrogates	%Recovery	Method Limits
Toluene-d8	82	70-130



Client Sample ID: LCS

Lab ID#: 2310570-13A

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102603sim	Date of Collection:	NA
Dil. Factor:	1.00	Date of Analysis:	10/26/23 09:57 AM
		Date of Extraction:	10/26/23

Compound	%Recovery	Method Limits
Trichloroethene	75	70-130
Tetrachloroethene	75	70-130
cis-1,2-Dichloroethene	75	70-130
trans-1,2-Dichloroethene	81	70-130

Container Type: NA - Not Applicable

Surrogates	%Recovery	Method Limits
Toluene-d8	81	70-130

Client Sample ID: LCSD

Lab ID#: 2310570-13AA

VOCS BY PASSIVE SAMPLER - GC/MS

File Name:	c102605sim	Date of Collection:	NA
Dil. Factor:	1.00	Date of Analysis:	10/26/23 11:02 AM
		Date of Extraction:	10/26/23

Compound	%Recovery	Method Limits
Trichloroethene	82	70-130
Tetrachloroethene	75	70-130
cis-1,2-Dichloroethene	77	70-130
trans-1,2-Dichloroethene	77	70-130

Container Type: NA - Not Applicable

Surrogates	%Recovery	Method Limits
Toluene-d8	84	70-130



Air Toxics

Passive Sorbent Chain of Custody

WO# 2310570

Case Seal #: \_\_\_\_\_

Company: K. Singh & Associates Project #: 40443A P.O. #: \_\_\_\_\_  
 Project Manager: Pratap Singh Project Name: CWC WB  
 Contact phone/email: (262) 821-1171 Collected by: Sam Ramirez

Lab I.D.	Sample Identification	Sampler ID	Date of Deployment (mm/dd/yy)	Time of Deployment (hr:min)	Date of Retrieval (mm/dd/yy)	Time of Retrieval (hr:min)	Sample Matrix (check one)				Reporting Units (circle)		Turn Around Time:
							Indoor/Outdoor Air	Soil Gas	Workplace Monitoring	Other	ppbv <u>µg/m3</u>	ppmv mg/m3	µg ng
01A	TP597	IA-4-01-A	10/10/23	10:00 AM	10/17/23	10:35 AM	X					TCE, PCE, DCE	
02A	TP600	IA-4-01-B	10/10/23	10:20 AM	10/17/23	10:50 AM	X						
03A	TP595	IA-4-01-C	10/10/23	9:50 AM	10/17/23	10:25 AM	X						
04A	TP599	IA-4-01-D	10/10/23	10:30 AM	10/17/23	10:45 AM	X						
05A	TP598	IA-4-01-E	10/10/23	10:05 AM	10/17/23	10:40 AM	X						
06A	TP596	IA-4-01-F	10/10/23	9:55 AM	10/17/23	10:30 AM	X						
07A	TP601	IA-5-01-B	10/10/23	10:15 AM	10/17/23	10:55 AM	X						
08A	TP592	IA-4-BSMT	10/10/23	10:10 AM	10/17/23	10:20 AM	X						
09A	TP603	OA-4/5	10/10/23	10:18 AM	10/17/23	11:40 AM	X						
10A	TP602	IA-5-01-A	10/10/23	10:15 AM	10/17/23	11:20 AM	X						

Relinquished by: (signature) [Signature] Date 10/17 Time 15:30 Received by: (signature) [Signature] Date 10/18/23 Time 10:41 Notes to Lab:  
 Relinquished by: (signature) \_\_\_\_\_ Date \_\_\_\_\_ Time \_\_\_\_\_ Received by: (signature) \_\_\_\_\_ Date \_\_\_\_\_ Time \_\_\_\_\_

Relinquishing signature on this document indicates that samples are shipped in compliance with all applicable local, State, Federal, and international laws, regulations, and ordinances of any kind. Relinquishing signature also indicates agreement to hold harmless, defend, and indemnify Eurofins Air Toxics against any claim, demand, or action, of any kind, related to the collection, handling, of shipping of samples.

Lab Use Only

Shipper Name: Fedex Custody Seals Intact? Yes No None Sample Condition Upon Receipt: Good SDR  
 Air Bill #: \_\_\_\_\_ Temperature (°C) \_\_\_\_\_ (circle)