



1610 North 2nd Street
Suite 201
Milwaukee, Wisconsin 53212
United States
T +1.414.272.2426
F +1.414.272.4408
www.jacobs.com

October 16, 2023

Andrew Kleinberg
U.S. Environmental Protection Agency Region 5
Land, Chemicals & Redevelopment Division
77 West Jackson Blvd, LR-16J
Chicago, IL 60604-3590

Subject: *Quarterly Progress Report (July through September 2023)*
Administrative Order on Consent (February 26, 2009)
Tyco Fire Products LP, Stanton Street Facility, Marinette, Wisconsin
WID 006 125 215

Dear Mr. Kleinberg:

In accordance with Section VI, 21, b (page 10) of the Administrative Order on Consent (AOC), dated February 26, 2009,¹ Tyco Fire Products LP (Tyco) has prepared this quarterly progress report for the U.S. Environmental Protection Agency (EPA) Region 5 and Wisconsin Department of Natural Resources (WDNR) (collectively referred to herein as the Agencies). Progress reports are required to document activities conducted as part of the Resource Conservation and Recovery Act (RCRA) corrective actions at the Tyco property on Stanton Street in Marinette, Wisconsin (Figure 1). This report covers the period from July 1 through September 30, 2023, and presents a brief description of the work performed, data collected, problems encountered, and schedule of activities as required by the February 2009 AOC and subsequent agreements.

Work Completed during This Reporting Period

Groundwater Collection and Treatment

Attachment 1 summarizes the operational data for the groundwater collection and treatment system (GWCTS) during third quarter 2023 and includes Table 1-1, which lists the estimated volumes of water extracted, treated, stored, discharged, and disposed of offsite. Attachment 2 contains the monthly Discharge Monitoring Reports for Wisconsin Pollutant Discharge Elimination System (WPDES) general permit WI-0001040-08-01 for Outfall OF004 (Figure 2) and sampling point SP108 (GWCTS effluent) and the Whole Effluent Toxicity (WET) Test Report Form for Outfall OF004.

As noted in the last quarterly report, the GWCTS upgrades were substantially completed in June 2023, and clean water testing of the system was conducted from the beginning of June 2023 until the end of the month. On June 29, 2023, approximately 5,100 gallons of groundwater was fully treated through the

¹ U.S. Environmental Protection Agency. 2009. *Resource Conservation and Recovery Act Administrative Order on Consent, Ansol, Incorporated*. EPA Docket No. RCRA-05-2009-0007542-S-02-001. February 26.

improved treatment system and was sampled and sent to a frac tank pending the analytical results from the laboratory to allow for discharge. The upgraded GWCTS treats groundwater extracted from the Main Plant (EW-4, EW-5, EW-6, and EW-7) and Wetlands Area (EW-1) to prevent surface flooding of the facility (Figures 1 and 2). The GWCTS also now treats groundwater recovered from the pump down program (PDP) operations, which include the former Salt Vault (HW-1 and HW-2) and former 8th Street Slip (EW-8 and EW-9) areas (Figures 1 and 2).

The results from the June 29, 2023, treated groundwater indicate that the GWCTS effluent complies with both the permitted SP108 GWCTS effluent limits and Outfall OF004 discharge requirements, and a courtesy discharge notification email with the laboratory data attached was sent to WDNR on July 12, 2023. Tyco began discharging treated GWCTS effluent water to Outfall OF004 on July 17, 2023, and since then the GWCTS operated continuously except for short-term maintenance and, as the system continues to be optimized, some weekends and holidays. One extended shutdown occurred the week of August 7, 2023. The August 2023 shutdown was a result of a health issue with the Jacobs operator and not being able to find backup support to run the system until the following week. GWCTS operations were conducted under management of Jacobs for the reporting period, training of Tyco operators started at the end of the reporting period, and Tyco will take over operations during fourth quarter 2023.

For the time when the GWCTS was not running (the first several weeks of the reporting period before operations began and the week of August 7, 2023), PDP operations continued with the pump house system in the former Salt Vault and former 8th Street Slip areas. Groundwater generated during this time was disposed of offsite at the Waste Management Vickery Deepwell Hazardous Waste disposal facility in Vickery, Ohio. PDP water was also used to fill offsite disposal trucks if additional volume was needed when reject water was being filled into the trucks to optimize operations and maximize efficiencies. PDP operations continued under management of Endpoint Solutions (Endpoint) of Franklin, Wisconsin, during the reporting period, and Endpoint coordinated with Jacobs on PDP settings and conveyance to the GWCTS.

Approximately 597,181 gallons of groundwater was extracted from the Wetlands Area and Main Plant during the reporting period. The overall average pumping rate for these areas since start-up was 5.5 gallons per minute (gpm). For only the days operated (the days when the system was running), the overall average pumping rate was 8.1 gpm.

Approximately 290,336 gallons of groundwater was extracted from the PDP area during the reporting period. The overall average pumping rate for the reporting period in the former Salt Vault was 1.6 gpm and in the former 8th Street Slip was 0.6 gpm. Average weekly pumping rates (which include both areas) ranged from 1.1 to 3.1 gpm and are summarized in Attachment 3.

As noted in previous quarterly reports, groundwater from mainly construction dewatering operations and the operation of building sumps at the site has been temporarily stored onsite in 20,000-gallon frac tanks located in the former Salt Vault and former 8th Street Slip areas. In mid-September, a pretreatment system that includes bag filters, an oil/water separator, and an organoclay pressure vessel setup was put in place by Endpoint to pretreat the frac tank water prior to sending it to the GWCTS for final treatment. An estimated 20,105 gallons of frac tank water was pretreated and sent to the GWCTS for final treatment. Pretreating frac tank water and sending to the GWCTS for final treatment will continue into the fourth quarter.

An estimated 10,000 gallons of groundwater was also extracted during the reporting period as part of construction dewatering operations at the site (Coal Dock paving is discussed in the "WPDES Permit

Activities" section). This water has been temporarily stored onsite in the 20,000-gallon frac tanks located in the former Salt Vault and former 8th Street Slip areas.

An estimated 550,583 gallons of water (a combination of PDP groundwater, reject water, and frac tank water) was removed from the site during the reporting period and disposed of at the Waste Management Vickery Deepwell Hazardous Waste disposal facility in Vickery, Ohio.

The remaining volume of collected groundwater onsite from all sources and stored in frac tanks is approximately 1,000,000 gallons. The stored frac tank water will continue to be disposed of offsite as trucks allow or conveyed to the GWCTS operations for treatment.

PDP Water Levels

Both the former Salt Vault and former 8th Street Slip areas have maintained average groundwater levels below the target elevation during the reporting period, as indicated by the target elevation calculation included in the manual water level measurements table (Attachment 4) and also shown on the hydrographs with the manual water level measurement average elevation (Attachment 5, which also includes the transducer data collected as part of the pump house system operations). Groundwater levels exceeded the target elevation on the following collection dates:

- July 10, 2023 – The water levels in the former Salt Vault were 0.25 foot above the target elevation. This was related to system storage tanks being filled to capacity due to limited truck availability from the disposal facility, which resulted in reduced operations of the system. This will be mitigated with the operation of the improved GWCTS, which commenced on July 17, 2023.
- July 31, 2023 – The water levels in the former Salt Vault were 0.05 foot above the target elevation. This was during the initial start-up of the GWCTS, and the coordination between the different operations of the PDP system, GWCTS, and sending reject offsite to the disposal facility was still being optimized.

Note that during the reporting period, the groundwater levels were well below the river elevation; therefore, an inward gradient was maintained in these areas.

French Drain in Cover Area H

As noted in the last quarterly report, the sealing conducted in August 2022 at Cover Area H (Figure 3) will likely need additional sealing activities in 2023. However, prior to resealing, per the last quarterly report, Tyco reported that it would modify this area by adding a shallow french drain that is tied into the PDP building and conveyed to GWCTS for treatment. Additional information regarding the proposed work was provided on May 16, 2023, and in a revised submittal on May 26, 2023.

EPA provided an approval letter by email on August 3, 2023. Tyco responded with an email on August 24, 2023, acknowledging receipt of the approval letter and the comments within. The design included the addition of a shallow french drain to maintain groundwater levels in this low-lying area to the west of the former Salt Vault. The french drain will further reduce the risk of seasonal flooding and prevent potential mixing of groundwater with stormwater that is conveyed at grade as part of the Outfall 5 and 6 (noted as Weir 4 on Figure 4) permitted stormwater discharge system. The installation work was initiated on September 27, 2023, by Endpoint, and the french drain was operational by October 4, 2023. This area will be resealed in the fourth quarter. A memorandum documenting the activities will be prepared by Endpoint and submitted in the fourth quarter or as part of the next quarterly report.

Barrier Wall Groundwater Monitoring Activities

As noted in the last quarterly report, the spring barrier wall groundwater monitoring and sampling event was conducted the week of June 19, 2023, by Endpoint. The sampling was conducted in accordance with the *Revised Barrier Wall Groundwater Monitoring Plan Update* (BWGMPU)² and the 2019 Addendum to the 2015 BWGMPU.³ Monitoring well nest MW105, which was abandoned in 2022, was reinstalled July 26, 2023 (Attachment 6 includes the well abandonment, installation, and development logs). These wells were sampled on July 31, 2023, following their installation and development. The sitewide water levels at all the BWGMPU wells were measured on July 31, 2023 so the MW105 nest wells were also included in the event. Bedrock test well BT-02 was not abandoned as it was inaccessible due to the placement of an office trailer over this well. Abandonment of BT-02 will be considered in the future as part of a future well installation/abandonment event (details on BT-02 and the abandonment request were included in the May 17, 2023, email correspondence).

Monitoring well nest MW045S and MW045M flush mount covers were reset in place (after being paved over in 2022 during paving work performed by ChemDesign) on July 27, 2023, by Endpoint. MW105 nest and MW045 nest were surveyed on August 18 and 19, 2023, and MW107 flush mount wells were surveyed (because of the Coal Dock paving discussed in the "WPDES Permit Activities" section) on September 23, 2023, by Endpoint, a Wisconsin-licensed surveyor. The updated survey coordinates and elevation data will be provided in the annual report.

Pressure transducer-related activities were completed on August 24, 2023. These activities included downloading data from each transducer and collecting manual water levels at the time of transducer downloads.

Maintenance Inspections

Routine maintenance in phyto-plot Zones 4 and 7 and general inspections of the remaining phyto-plot areas (Zones 1, 2, 3, 5, and 6; Figure 2) were conducted by Sand County Environmental, Inc. (Sand County) of Rhinelander, Wisconsin, during the reporting period. The trees in Zones 1, 2, 3, 5, and 6 appear to be healthy, and there were no major issues or findings to address. The routine maintenance in Zones 4 and 7 included the following:

- Zone 4 – Each month (July, August, and September), weeds were cleared around all the trees.
- Zone 7 – Required fence and irrigation system maintenance was performed during each monthly trip. In early September, the deer fence was moved to make room for the Coal Dock stormwater discussed in the "WPDES Permit Activities" section.
- On September 27, 2023, the last trip was made to shut down for the season. In Zone 7, the irrigation pump was pulled, and the irrigation lines were drained. The entrances and deer fence were also sealed up in Zones 4 and 7. The stormwater work conducted in the Coal Dock area also opened up additional area for planting trees. Sand County estimates that Tyco should be able to fit approximately 38 more hybrid poplars and 65 more willows into the area. Because it is too late in the season to plant these now, they are scheduled to be planted in spring 2024.

² CH2M HILL, Inc. 2015. *Revised Barrier Wall Groundwater Monitoring Plan Update*. September 3.

³ Jacobs. 2019. *Addendum to 2015 Barrier Wall Groundwater Monitoring Plan Update*. June.

Cover area inspections were completed on September 26, 2023 (Figure 3). There were no issues or findings to address, except for the resealing to be completed in Cover Area H discussed in the previous section "French Drain in Cover Area H."

The survey of the sheet pile vertical barrier wall was completed on September 22 and 23, 2023, by Endpoint. These data are currently being reviewed and will be summarized in the annual report.

In addition, areas identified during the June 27 and 28, 2023, sheet pile vertical barrier wall inspection (Figures 1 and 4) that had small leaks and required follow-up maintenance were addressed by MJB Industries, Inc. in September 2023. For the five bolts along the Main Plant area that had small leaks, marine weld epoxy sealant was reapplied and the bolts were tightened, which eliminated the leaks. During the maintenance, all the bolts along the Main Plant area were tightened and marine weld epoxy sealant was applied as needed.

The vertical barrier wall inspection details will be provided in the annual report.

2023 Sediment Sampling Event

As noted in the last quarterly report, the field team was onsite June 30, 2023, to start the scientific scuba diver portion of the sediment sampling activities, and this work was completed by July 6, 2023. All core percent recoveries were greater than 75 percent; therefore, a second mobilization using alternative collection methods was not required. Per the Agencies' request, initial data were emailed for reference as follows:

- July 14, 2023 – Summary of the measured sediment thicknesses and sample core percent recoveries from the diver conducted sediment sampling event
- September 1, 2023 – Table with latitude and longitude coordinates, surface water elevations, and water depth data and laboratory data reports

The sediment data will be compiled and provided in a report that will be submitted in the fourth quarter.

Quarterly Report Comments

EPA provided comments on the first quarter 2023 quarterly report on June 30, 2023. A response memorandum was submitted via email on August 1, 2023. EPA provided an approval email on October 3, 2023, with two additional comments. Where applicable, the third quarter 2023 quarterly report has been modified to address EPA comments (such as inclusion of updated figures with site features, updates to attachments, and addition of a table that summarizes water pumped, treated, stored, discharged, and disposed of).

Monthly Meetings

Monthly teleconference meetings were attended by EPA, WDNR, Tyco, Jacobs, and Endpoint on July 6, August 4, and September 7, 2023. During each meeting, the status of deliverables and a brief update of completed or upcoming activities were discussed.

Additional Activities

WPDES Permit Activities

Follow-on activities as part of the final WPDES Permit WI-0001040-08-0 (effective January 1, 2021, through December 31, 2025) continued in third quarter 2023, which included the following:

- Activities to implement the GWCTS improvements were completed in third quarter 2023. Groundwater start-up and commissioning activities were conducted at the end of June and into July, and the system is now operating on a routine basis. Details on operations are provided in the previous sections.
- Engineering optimization continued for the portions of the stormwater improvement (approved by WDNR). A materials management plan was submitted for the activities on September 15, 2023, and approved by WDNR with comments on October 2, 2023. Final stormwater construction activities are anticipated to start and be completed in fourth quarter 2023.
- As part of the stormwater improvements work, the WDNR-approved Coal Dock area paving work was conducted in September 2023 by Barley Excavating Inc. of Menominee, Michigan, and Arcadis U.S., Inc. provided oversight. The paving work required grading of the area to remove enough material for the base of the asphalt or concrete to be placed and surface grading to allow for better drainage to Weir 3 (Figure 4). A materials management plan was not needed because less than 2,500 cubic yards of soil was planned to be removed, and the soil was temporarily stockpiled and containerized for offsite disposal within the 15-day accumulation timeframe. Before the start of work, six samples were collected (Figure 4) and then composited and sent to the laboratory for waste characterization analysis. During the work, soils were temporarily stockpiled near the former Salt Vault area, west of Building 59, on an asphalt-paved area. The stockpile area had soil berms wrapped in plastic and silt socks at the entrance. Each day the stockpile was covered with tarps, tarps were weighed down, and the area was secured. A total of 58 rolloff containers (approximately 1,000 tons) were loaded and transported offsite to the Waste Management Chemical Waste Management of the Northwest Subtitle C landfill located in Arlington, Oregon. Attachment 7 includes the laboratory report for the waste characterization sample and a photo log of the soil stockpiling activities.

ChemDesign Building 67 Expansion

As noted during the last quarterly report, ChemDesign, which is a long-term tenant on the property, was in the process of expanding existing Building 67 (Figure 2), and the new building layout and related demolition and construction activities were recently determined to impact monitoring wells MW011S and MW011M (Figure 2). On April 6, 2023, an email was sent to the Agencies regarding ChemDesign work. The email was requesting approval to abandon these wells. A memorandum was submitted on April 20, 2023, that further detailed changes to RCRA site components due to ChemDesign Building 67 expansion. A teleconference meeting was held on May 2, 2023, with the Agencies, Tyco, Jacobs, and Endpoint, and the details of the work were discussed. It was later determined that ChemDesign had already moved ahead with components of the work (MW011S/MW011M were abandoned on April 24, 2023, by ChemDesign's contractor, and work in cover areas had already begun to allow for the grading necessary to start the building construction); the memorandum was therefore revised and submitted on May 26, 2023, and updated with the work that was completed.

EPA provided review comments on August 4, 2023, regarding the May 26, 2023, memorandum. Tyco submitted a response memorandum, *Response to EPA Review: ChemDesign Building 67 Expansion Memo*, on August 24, 2023. EPA provided an approval letter emailed on September 12, 2023. Tyco responded

with an email on September 14, 2023, acknowledging receipt of the approval letter and the comment within.

Soil Management Plan

As noted during the last quarterly report, during the May 2, 2023, meeting with the Agencies, Tyco, Jacobs, and Endpoint, it was also discussed that a soil management plan be prepared for the site. The Soil Management Plan was submitted on May 15, 2023. EPA provided review comments on June 30, 2023. Tyco submitted the *Revised Soil Management Plan and Response to Comments* on August 2, 2023, which is currently being reviewed by the Agencies.

Data Collected

Extraction and treatment volumes, analytical testing, and discharge data are required as part of the WPDES permits obtained from WDNR for operating the existing GWCTS, which operates under WPDES Permit WI-0001040-08-0. Attachment 2 includes the GWCTS monthly WPDES Discharge Monitoring Reports for June 2023 through August 2023 and the WET Testing Report Form for WPDES Outfall OF004. Attachment 1 contains additional data on GWCTS operations.

Weekly groundwater elevation data were collected from monitoring wells in the former 8th Street Slip and former Salt Vault areas in accordance with the PDP requirements, and the data are included in the 2023 PDP summary table (Attachment 4). Water level data from transducers in monitoring wells and pumping rates collected as part of the PDP pump house system are also summarized in a hydrograph and stacked bar chart (with average weekly pumping rates), respectively (Attachments 5 and 3). Although this is the post-drawdown monitoring phase (which requires quarterly manual water level measurements, instead of weekly), weekly water level measurements will continue to be collected until the frac tanks staged on the former Salt Vault and former 8th Street Slip are removed out of the transducer line of sight to the pump house building (Figure 2).

Barrier wall groundwater monitoring and water level event data will be included in the annual/5-year review report. Groundwater elevation data recorded by transducers are being compiled and evaluated. The transducer data will also be provided in the annual/5-year review report.

As noted in a prior section, some of the 2023 sediment data were provided via email on July 14 and September 1, 2023, and all the data will be summarized and included in a 2023 sediment sampling report in the fourth quarter.

Problems Encountered

There were no new problems encountered during this reporting period.

Schedule of Upcoming Activities

The following summarizes the activities to be conducted during the next reporting period:

- Submit the quarterly progress report.
- Continue operating the GWCTS.

- Continue measuring weekly PDP water levels in the former Salt Vault and former 8th Street Slip areas until frac tanks are removed.
- Begin implementation of remaining stormwater improvement optimization construction activities.
- Complete installation and operation of the shallow french drain to maintain groundwater levels within the low-lying area to the west of the former Salt Vault.
- Conduct fourth quarter 2023 semiannual barrier wall water level monitoring event.
- Conduct transducer data download activities.
- Conduct vertical barrier wall inspection of the slurry wall.
- Submit the 2023 sediment sampling report.
- Submit the combined 2023 annual report and 5-year technical review report.
- Submit the french drain memorandum.

List of Key Correspondence and Document Submittals

Project-related documents submitted to and received from the Agencies during third quarter 2023 are summarized in Tables 1 and 2, respectively.

Table 1. Documents Submitted

Quarterly Progress Report (July through September 2023), Tyco Fire Products LP Facility, Marinette, Wisconsin

Description of Submittal	Submitted To	Date Submitted
Email Notification—Courtesy Discharge Notification, WPDES Permit No. WI-0001040-08-0	WDNR	July 12, 2023
Email—Requested Sediment Sampling Event Data	EPA	July 14, 2023
Quarterly Progress Report (Second Quarter 2023)	EPA	July 17, 2023
<i>Response to Comments on Q1 2023 Progress Report Review with Comments</i>	EPA	August 1, 2023
<i>Revised Soil Management Plan and Response to Comments</i>	EPA	August 2, 2023
Email—August 3rd Proposed RCRA Meeting Agenda Items (Note that the meeting was adjusted to August 4.)	EPA and WDNR	August 2, 2023
Email Acknowledgement—Regarding comments from August 3, 2023, <i>EPA Review: Updated French Drain Installation Memo</i>	EPA	August 24, 2023
<i>Response to EPA Review: ChemDesign Building 67 Expansion Memo</i>	EPA	August 24, 2023
Email Clarification—Regarding Additional Data Requested for Sediment Sampling Event Data	EPA and WDNR	August 29, 2023
Email Response— Additional Data Requested for Sediment Sampling Event Data (Included Table with Requested Data and Laboratory Data Reports)	EPA and WDNR	September 1, 2023
Email—September 7th Proposed RCRA Meeting Agenda Items	EPA and WDNR	September 6, 2023

Table 1. Documents Submitted

Quarterly Progress Report (July through September 2023), Tyco Fire Products LP Facility, Marinette, Wisconsin

Description of Submittal	Submitted To	Date Submitted
Email Acknowledgement—Regarding approval and comment from September 12, 2023, <i>EPA Review: Revised ChemDesign Building 67 Expansion Memo</i>	EPA	September 14, 2023
Materials Management Plan for Additional Stormwater Work	WDNR	September 15, 2023
Email—Requesting update on Agencies review of the June 13, 2023, <i>Surface Weighted Average Concentration Response To Comments</i>	EPA	September 26, 2023

Table 2. Correspondence from Agency

Quarterly Progress Report (July through September 2023), Tyco Fire Products LP Facility, Marinette, Wisconsin

Description of Correspondence	Submitted By	Date Submitted
<i>EPA Review: Updated French Drain Installation Memo (Approval)</i>	EPA	August 3, 2023
<i>EPA Review: Updated ChemDesign Building 67 Expansion Memo</i>	EPA	August 4, 2023
Email Request—Additional Data Requested for Sediment Sampling Event Data	EPA	August 24 and 29, 2023
Email Request—Laboratory Data Requested for Sediment Sampling Event Data	WDNR	August 30, 2023
<i>Review: Revised ChemDesign Building 67 Expansion Memo (Approval)</i>	EPA	September 12, 2023

If you have any questions or require additional information, please contact me at 262-644-6167 or Denice Nelson at 651-280-7259.

Respectfully Yours,

Jacobs



Heather Ziegelbauer
Project Manager

cc: Angela Carey, WDNR
Sarah Krueger, WDNR
Ryan Suennen, Tyco Fire Products
Denice Nelson, Johnson Controls
Scott Wahl, Johnson Controls
Mariel Carter, Stephenson Public Library

Figures

- 1 Site Map
- 2 Site Plan with Wells
- 3 Cover Area Location Map
- 4 Vertical Barrier Wall Details


Attachments

- 1 Groundwater Collection and Treatment System Operation Summary
- 2 Discharge Monitoring Reports for the Groundwater Collection and Treatment System and Outfall OF004 and the WET Report Form for Outfall OF004
- 3 2023 PDP Weekly Average Extraction Rates
- 4 2023 PDP Groundwater Elevation Monitoring
- 5 2023 PDP System Hydrographs
- 6 MW105 Monitoring Well Nest Abandonment, Installation and Development Logs
- 7 Coal Dock Area Paving Waste Characterization Laboratory Report and Soil Management Photo Log





Document Control No.: D3766600.309



Figures



LEGEND

-  Steel Sheet Pile Wall (Vertical Barrier Wall)
-  Slurry Wall (Vertical Barrier Wall)
-  Former Tyco Administrative Building/Property (sold)
-  Approximate Property Boundary

Note:
 1. 2022 Aerial Photography provided by Esri ArcGIS Online World Imagery with modifications by Jacobs.







Figure 1. Site Map
 Tyco Fire Products LP Facility
 Marinette, WI





- NOTES:**
1. DUE TO CONSTRUCTION OF THE GROUNDWATER TREATMENT BUILDING, THE ASPHALT COVERS PLACED IN AREAS A AND B WERE REMOVED, MATERIAL EXCAVATED AND STOCK-PILED FOR OFFSITE DISPOSAL, AND THE BUILDING CONSTRUCTED OVER THE AREAS.
 2. A PORTION OF AREAS C AND D WERE RE-ASPHALTED IN 2010 AS PART OF RESTORATION ACTIVITIES RELATED TO SHEETPILE BARRIER WALL INSTALLATION.
 3. AREAS A, B, C, D, H, I, J, K, L, M, AND N WERE COMPLETED IN 2009. AREAS E, F, AND G WERE COMPLETED IN 2010.
 4. AREAS L AND M WERE RE-EXCAVATED IN 2010 TO REMOVE ADDITIONAL MATERIAL.
 5. AREA I WAS PREVIOUSLY REPLACED ALL WITH ASPHALT DURING SEDIMENT WORK.
 6. AREAS G, H AND K HAD AREAS REPLACED WITH ASPHALT IN 2017 DURING STORMWATER OUTFALL UPDATES.
 7. AREA K HAD THE NEW CHEMDESIGN BUILDING 1 CONSTRUCTED OVER PORTIONS OF IT AND SOME AREAS REPLACED WITH ASPHALT OR CONCRETE IN 2020.
 8. AREAS J AND K HAD CHEMDESIGN BUILDING 67 EXPANSION CONSTRUCTED OVER PORTIONS OF IT AND SOME AREAS REPLACED WITH ASPHALT OR CONCRETE IN 2023.

- LEGEND**
- STONE COVER
 - ASPHALT OR CONCRETE COVER
 - SOIL COVER
 - 2017 CONVERTED TO ASPHALT
 - 2020 CONVERTED TO ASPHALT OR CONCRETE
 - 2023 CONVERTED TO ASPHALT OR CONCRETE
 - BUILDING INSTALLED IN 2020
 - BUILDING INSTALLED IN 2023



APVD	H. ZIEGELBAUER
CHK	J. DANKO
DR	T. CHAPMAN
DGN	G. BOWLES


TYCO FIRE PRODUCTS LP
 Cover Maintenance Plan for
 Onsite and Offsite Soil Areas at
 the Tyco Fire Products LP Facility
 Marinette, Wisconsin

JACOBS

**FIGURE 3
 COVER AREA LOCATION MAP**

SCALE:	1" = 200'
VERIFY SCALE	
BAR IS ONE INCH ON ORIGINAL DRAWING.	
DATE	DECEMBER 2018
PROJ	704683
REVISION 1	

PRELIMINARY
 REUSE OF DOCUMENTS: THIS DOCUMENT AND THE IDEAS AND DESIGNS INCORPORATED HEREIN AS AN INSTRUMENT OF PROFESSIONAL SERVICE IS THE PROPERTY OF
 CHEM HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CHEM HILL.
 © CHEM HILL 2008. ALL RIGHTS RESERVED.



MENOMINEE RIVER

TURNING BASIN AREA

MAIN PLANT AREA

WETLANDS AREA

LEGEND

- 1998-2000 SHEET PILE WALL
- 2009 SLURRY WALL
- 2009 JET GROUTING LOCATION
- 2010 SHEET PILE WALL
- 2010 H-PILE WALL AND TIE-RODS
- 1998-2000 SLURRY WALL
- 2013 H-PILE WALL AND TIE-RODS
- ⊕ CORNER POINT LOCATIONS
- DIMPLE LOCATION
- APROXIMATE WASTE CHARACTERIZATION SAMPLE LOCATION




FIGURE 4
VERTICAL BARRIER
WALL DETAILS
 TYCO FIRE PRODUCTS LP
 MARINETTE, WISCONSIN

Attachment 1
Groundwater Collection and Treatment System
Operation Summary

Groundwater Collection and Treatment System Operations for Tyco Fire Products LP, Marinette, Wisconsin, July 1 through September 30, 2023

The following summarizes groundwater collection and treatment system (GWCTS) operations from July 1 through September 30, 2023, at the Tyco Fire Products LP facility on Stanton Street in Marinette, Wisconsin:

- The GWCTS operated for 11 days in July 2023, 18 days in August 2023, and 22 days in September 2023, for a total of 51 days.
- For the reporting period, the precipitation recorded from the weather station in Marinette, Wisconsin, was 6.84 inches of rain (<http://www.ncdc.noaa.gov/cdo-web/datasets/GHCND/stations/GHCND:USC00475091/detail>).
- Table 1-1 lists the estimated volumes of water extracted, treated, and discharged under the Wisconsin Pollutant Discharge Elimination System permit as well as the volumes disposed of offsite and those currently stored onsite and awaiting treatment or disposal.

Table 1-1. GWCTS Operations Summary (July through September 2023)

GWCTS Operations, Tyco Fire Products LP Facility, Marinette, Wisconsin

Item Description	Estimated Gallons, Third Quarter 2023	Comments
Total GWCTS Extracted Groundwater	887,517	
Pump Down Program (PDP) Area Extracted Groundwater	290,336	Some PDP groundwater was disposed offsite and included in the "Water Disposed Offsite" total
Wetlands Area and Main Plant Extracted Groundwater	597,181	
Additional Groundwater Extracted from Non-GWCTS Sources	10,000	From Coal Dock paving construction dewatering, added to frac tank storage onsite
GWCTS Influent	767,790	
GWCTS Reject Water Produced	173,770	Included as part of the "Water Disposed of Offsite" total
GWCTS Effluent	604,897	
Outfall OF004 Combined Effluent	3,433,347	Represents the combined GWCTS and facility wastewater
Frac Tank Water Processed through the GWCTS	20,105	Frac tank water consists of water collected in 2023 from construction dewatering activities and water from building sumps and roof drains.
Water Disposed of Offsite (combination of PDP groundwater, reject water, and frac tank water)	550,583	Disposed of at Waste Management Vickery Deepwell Hazardous Waste disposal facility in Vickery, Ohio
Remaining Water Stored in Frac Tanks Onsite (at end of quarter)	1,000,000	Water will continue to be conveyed to the GWCTS and disposed of offsite as trucks allow.

Attachment 2
Discharge Monitoring Reports for the Groundwater
Collection and Treatment System and
Outfall OF004 and the WET Report Form for
Outfall OF004

Wastewater Discharge Monitoring Long Report

For DNR Use Only

Facility Name: TYCO FIRE PRODUCTS LP
 Contact Address: One Stanton St
 Marinette, WI 54143
 Facility Contact: Mike Elliott, EHS Manager
 Phone Number: 715-735-7415
 Reporting Period: 06/01/2023 - 06/30/2023
 Form Due Date: 07/21/2023
 Permit Number: 0001040

Date Received:
 DOC: 517360
 FIN: 7245
 FID: 438039470
 Region: Northeast Region
 Permit Drafter: Laura K Rodriguez Alvarez
 Reviewer: Laura A Gerold
 Office: Green Bay

Sample Point	703	703	101	101	101
Description	Menominee River Intake	Menominee River Intake	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
Parameter	211	35	211	373	374
Description	Flow Rate	Arsenic, Total Recoverable	Flow Rate	pH (Maximum)	pH (Minimum)
Units	gpd	ug/L	MGD	su	su
Sample Type	TOT DAILY	GRAB	CONTINUOUS	CONTINUOUS	CONTINUOUS
Frequency	DAILY	MONTHLY	DAILY	DAILY	DAILY
Sample Results	Day 1		0.03927	7.2	6.6
	2		0.02458	7.8	6.4
	3		0.00716	8.0	6.3
	4		0		
	5		0.03220	7.6	7.0
	6		0.04586	7.6	6.4
	7		0.03886	7.7	6.5
	8		0.04034	7.9	6.8
	9		0.03352	8.6	6.7
	10		0.01128	7.6	6.6
	11		0		
	12		0.03444	7.8	6.6
	13		0.03685	7.5	6.6
	14		0.04268	8.0	6.5
	15		0.04847	7.8	6.6
	16		0.01882	7.7	6.3
	17		0		
	18		0		
	19		0.03855	7.6	6.6
	20		0.05391	7.4	6.8
	21		0.05078	7.4	6.4
	22		0.04789	7.8	6.8
	23		0.03331	8.5	7.2
	24		0		
	25		0		
	26		0.04907	8.1	7.4
	27		0.04964	7.7	7.2
	28		0.05012	7.7	7.4
	29		0.04921	8.0	7.4
	30		0.01461	7.6	7.0
	31				

	Sample Point	703		703		101		101		101	
	Description	Menominee River Intake		Menominee River Intake		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	211		35		211		373		374	
	Description	Flow Rate		Arsenic, Total Recoverable		Flow Rate		pH (Maximum)		pH (Minimum)	
	Units	gpd		ug/L		MGD		su		su	
Summary Values	Monthly Avg					0.029714		7.775		6.754166667	
	Monthly Total										
	Daily Max					0.05391		8.6		7.4	
	Daily Min					0		7.2		6.3	
Limit(s) in Effect	Monthly Avg										
	Monthly Total										
	Daily Max							9	0		
	Daily Min									6	0
QA/QC Information	LOD										
	LOQ										
	QC Exceedance	N		N		N		N		N	
	Lab Certification										

	Sample Point	101	101	101	101	101
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
	Parameter	379	376	457	651	87
	Description	pH Total Exceedance Time Minutes	pH Exceedances Greater Than 60 Minutes	Suspended Solids, Total	Oil & Grease (Hexane)	Cadmium, Total Recoverable
	Units	minutes	Number	mg/L	mg/L	ug/L
	Sample Type	CONTINUOUS	CONTINUOUS	24 HR FLOW PROP	GRAB	24 HR FLOW PROP
	Frequency	DAILY	DAILY	3/WEEK	MONTHLY	MONTHLY
Sample Results	Day 1					
	2					
	3					
	4					
	5			5.0		
	6			3.2		
	7			2.2		
	8					
	9					
	10					
	11					
	12			<1.9		<0.49
	13			<1.9		
	14			<1.9	<1.4	
	15					
	16					
	17					
	18					
	19			<1.9		
	20			<1.9		
	21			<1.9		
	22					
	23					
	24					
	25					
	26			<1.9		
	27			<1.9		
	28			<1.9		
	29					
	30					
	31					

	Sample Point	101		101		101		101		101	
	Description	Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	379		376		457		651		87	
	Description	pH Total Exceedance Time Minutes		pH Exceedances Greater Than 60 Minutes		Suspended Solids, Total		Oil & Grease (Hexane)		Cadmium, Total Recoverable	
	Units	minutes		Number		mg/L		mg/L		ug/L	
Summary Values	Monthly Avg					0.866666667		0		0	
	Monthly Total										
	Daily Max					5		<1.4		<0.49	
	Daily Min					<1.9		<1.4		<0.49	
Limit(s) in Effect	Monthly Avg					31	0	26	0	260	0
	Monthly Total	446	0	0	0						
	Daily Max					60	0	52	0	690	0
	Daily Min										
QA/QC Information	LOD							1.4		0.49	
	LOQ							5.3		1	
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010		999580010		999580010	

	Sample Point	101	101	101	101	101
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
	Parameter	147	315	553	507	280
	Description	Copper, Total Recoverable	Nickel, Total Recoverable	Zinc, Total Recoverable	Total Toxic Organics	Mercury, Total Recoverable
	Units	ug/L	ug/L	ug/L	ug/L	ng/L
	Sample Type	24 HR FLOW PROP	24 HR FLOW PROP	24 HR FLOW PROP	24 HR FLOW PROP	GRAB
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1					
	2					
	3					
	4					
	5					
	6					
	7					
	8					
	9					
	10					
	11					
	12	7.1	7.4	140		
	13					
	14					
	15					
	16					
	17					
	18					
	19					
	20					
	21					
	22					
	23					
	24					
	25					
	26					
	27					0.36
	28					
	29					
	30					
	31					

	Sample Point	101		101		101		101		101	
	Description	Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	147		315		553		507		280	
	Description	Copper, Total Recoverable		Nickel, Total Recoverable		Zinc, Total Recoverable		Total Toxic Organics		Mercury, Total Recoverable	
	Units	ug/L		ug/L		ug/L		ug/L		ng/L	
Summary Values	Monthly Avg	7.1		7.4		140				0.36	
	Monthly Total										
	Daily Max	7.1		7.4		140				0.36	
	Daily Min	7.1		7.4		140				0.36	
Limit(s) in Effect	Monthly Avg	2070	0	2380	0	1480	0				
	Monthly Total										
	Daily Max	3380	0	3980	0	2610	0	2130			
	Daily Min										
QA/QC Information	LOD	1.7		1.5		3.6				0.2	
	LOQ	5		5		10				0.5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification	999580010		999580010		999580010				999580010	

	Sample Point	101	101	101	704	704
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	GWCTS Influent	GWCTS Influent
	Parameter	280	35	35	211	35
	Description	Mercury, Total Recoverable	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Flow Rate	Arsenic, Total Recoverable
	Units	mg/day	ug/L	lbs/day	gpd	ug/L
	Sample Type	CALCULATED	24 HR FLOW PROP	CALCULATED	CONTINUOUS	24 HR FLOW PROP
	Frequency	MONTHLY	MONTHLY	MONTHLY	DAILY	WEEKLY
Sample Results	Day 1					
	2					
	3					
	4					
	5					
	6					
	7					
	8					
	9					
	10					
	11					
	12		<2.1	0.000609		
	13					
	14					
	15					
	16					
	17					
	18					
	19					
	20					
	21					
	22					
	23					
	24					
	25					
	26					
	27	0.06773148				
	28					
	29					
	30					
	31					

	Sample Point	101	101	101	704	704
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	GWCTS Influent	GWCTS Influent
	Parameter	280	35	35	211	35
	Description	Mercury, Total Recoverable	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Flow Rate	Arsenic, Total Recoverable
	Units	mg/day	ug/L	lbs/day	gpd	ug/L
Summary Values	Monthly Avg	0.06773148	0	0.000609		
	Monthly Total					
	Daily Max	0.06773148	<2.1	0.000609		
	Daily Min	0.06773148	<2.1	0.000609		
Limit(s) in Effect	Monthly Avg					
	Monthly Total					
	Daily Max					
	Daily Min					
QA/QC Information	LOD		2.1			
	LOQ		5			
	QC Exceedance	N	N	N	N	N
	Lab Certification		999580010			

	Sample Point	704	704	107	004	004
	Description	GWCTS Influent	GWCTS Influent	Mercury Field Blank Results	Combined Process WW & GW	Combined Process WW & GW
	Parameter	457	280	280	211	373
	Description	Suspended Solids, Total	Mercury, Total Recoverable	Mercury, Total Recoverable	Flow Rate	pH (Maximum)
	Units	mg/L	ng/L	ng/L	MGD	su
	Sample Type	24 HR FLOW PROP	GRAB	BLANK	CONTINUOUS	CONTINUOUS
	Frequency	WEEKLY	MONTHLY	MONTHLY	DAILY	DAILY
Sample Results	Day 1				0.03927	7.2
	2				0.02458	7.8
	3				0.00716	8.0
	4				0	
	5				0.03220	7.6
	6				0.04586	7.6
	7				0.03886	7.7
	8				0.04034	7.9
	9				0.03352	8.6
	10				0.01128	7.6
	11				0	
	12				0.03444	7.8
	13				0.03685	7.5
	14				0.04268	8.0
	15				0.04847	7.8
	16				0.01882	7.7
	17				0	
	18				0	
	19				0.03855	7.6
	20				0.05391	7.4
	21				0.05078	7.4
	22				0.04789	7.8
	23				0.03331	8.5
	24				0	
	25				0	
	26				0.04907	8.1
	27			0.39	0.04964	7.7
	28				0.05012	7.7
	29				0.04921	8.0
	30				0.01461	7.6
	31					

	Sample Point	704		704		107		004		004	
	Description	GWCTS Influent		GWCTS Influent		Mercury Field Blank Results		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	457		280		280		211		373	
	Description	Suspended Solids, Total		Mercury, Total Recoverable		Mercury, Total Recoverable		Flow Rate		pH (Maximum)	
	Units	mg/L		ng/L		ng/L		MGD		su	
Summary Values	Monthly Avg					0.39		0.029714		7.775	
	Monthly Total										
	Daily Max					0.39		0.05391		8.6	
	Daily Min					0.39		0		7.2	
Limit(s) in Effect	Monthly Avg										
	Monthly Total										
	Daily Max									9	0
	Daily Min										
QA/QC Information	LOD					0.2					
	LOQ					0.5					
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010					

	Sample Point	004	004	004	004	004
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW
	Parameter	374	112	35	35	280
	Description	pH (Minimum)	Chlorine, Total Residual	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Mercury, Total Recoverable
	Units	su	ug/L	ug/L	lbs/day	ng/L
	Sample Type	CONTINUOUS	GRAB	24 HR FLOW PROP	CALCULATED	GRAB
	Frequency	DAILY	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1	6.6				
	2	6.4				
	3	6.3				
	4					
	5	7.0				
	6	6.4				
	7	6.5				
	8	6.8				
	9	6.7				
	10	6.6				
	11					
	12	6.6				
	13	6.6				
	14	6.5			<2.1	0.000756
	15	6.6				
	16	6.3				
	17					
	18					
	19	6.6				
	20	6.8		<20		
	21	6.4				
	22	6.8				
	23	7.2				
	24					
	25					
	26	7.4				
	27	7.2				0.44
	28	7.4				
	29	7.4				
	30	7.0				
	31					

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	374		112		35		35		280	
	Description	pH (Minimum)		Chlorine, Total Residual		Arsenic, Total Recoverable		Arsenic, Total Recoverable		Mercury, Total Recoverable	
	Units	su		ug/L		ug/L		lbs/day		ng/L	
Summary Values	Monthly Avg	6.754166667		0		0		0.000756		0.44	
	Monthly Total										
	Daily Max	7.4		<20		<2.1		0.000756		0.44	
	Daily Min	6.3		<20		<2.1		0.000756		0.44	
Limit(s) in Effect	Monthly Avg			38	0						
	Monthly Total										
	Daily Max			38	0	194	0	0.22	0	18	0
	Daily Min	6	0								
QA/QC Information	LOD			30		2.1				0.2	
	LOQ			100		5				0.5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010				999580010	

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	280	87	87	147	147	
	Description	Mercury, Total Recoverable	Cadmium, Total Recoverable	Cadmium, Total Recoverable	Copper, Total Recoverable	Copper, Total Recoverable	
	Units	mg/day	ug/L	lbs/day	ug/L	lbs/day	
	Sample Type	CALCULATED	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	CALCULATED	
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
		14		<0.49	0.0001764	4.5	0.00162
		15					
		16					
		17					
		18					
		19					
		20					
		21					
		22					
		23					
		24					
		25					
		26					
		27					
		28					
		29					
		30					
		31					

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	280		87		87		147		147	
	Description	Mercury, Total Recoverable		Cadmium, Total Recoverable		Cadmium, Total Recoverable		Copper, Total Recoverable		Copper, Total Recoverable	
	Units	mg/day		ug/L		lbs/day		ug/L		lbs/day	
Summary Values	Monthly Avg			0		0.0001764		4.5		0.00162	
	Monthly Total										
	Daily Max			<0.49		0.0001764		4.5		0.00162	
	Daily Min			<0.49		0.0001764		4.5		0.00162	
Limit(s) in Effect	Monthly Avg			57	0			69	0		
	Monthly Total										
	Daily Max			57	0	0.23	0	69	0	0.28	0
	Daily Min										
QA/QC Information	LOD			0.49				1.7			
	LOQ			1				5			
	QC Exceedance	N		N		N		N		N	
	Lab Certification			999580010				999580010			

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	315	315	553	553	152	
	Description	Nickel, Total Recoverable	Nickel, Total Recoverable	Zinc, Total Recoverable	Zinc, Total Recoverable	Cyanide, Amenable	
	Units	ug/L	lbs/day	ug/L	lbs/day	ug/L	
	Sample Type	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14		1.7	0.000612	52	0.01872	6.3
	15						
	16						
	17						
	18						
	19						
	20						
	21						
	22						
	23						
	24						
	25						
	26						
	27						
	28						
	29						
	30						
	31						

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	315		315		553		553		152	
	Description	Nickel, Total Recoverable		Nickel, Total Recoverable		Zinc, Total Recoverable		Zinc, Total Recoverable		Cyanide, Amenable	
	Units	ug/L		lbs/day		ug/L		lbs/day		ug/L	
Summary Values	Monthly Avg	1.7		0.000612		52		0.01872		6.3	
	Monthly Total										
	Daily Max	1.7		0.000612		52		0.01872		6.3	
	Daily Min	1.7		0.000612		52		0.01872		6.3	
Limit(s) in Effect	Monthly Avg	2000	0			520	0			92	0
	Monthly Total										
	Daily Max	2000	0	8.10	0	520	0	2.10	0	92	0
	Daily Min										
QA/QC Information	LOD	1.5				3.6				3.6	
	LOQ	5				10				5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification	999580010				999580010				999580010	

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	152	231	480	1352	1353	
	Description	Cyanide, Amenable	Hardness, Total as CaCO3	Temperature Maximum	PFOA	PFOS	
	Units	lbs/day	mg/L	degF	ng/L	ng/L	
	Sample Type	CALCULATED	24 HR FLOW PROP	MEASURE	24 HR FLOW PROP	24 HR FLOW PROP	
	Frequency	MONTHLY	MONTHLY	WEEKLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14		0.002268	240		1.9	1.9
	15						
	16						
	17						
	18						
	19						
	20						
	21						
	22						
	23						
	24						
	25						
	26						
	27						
	28						
	29						
	30						
	31						

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	152		231		480		1352		1353	
	Description	Cyanide, Amenable		Hardness, Total as CaCO3		Temperature Maximum		PFOA		PFOS	
	Units	lbs/day		mg/L		degF		ng/L		ng/L	
Summary Values	Monthly Avg	0.002268		240				1.9		1.9	
	Monthly Total										
	Daily Max	0.002268		240				1.9		1.9	
	Daily Min	0.002268		240				1.9		1.9	
Limit(s) in Effect	Monthly Avg								11	0	
	Monthly Total										
	Daily Max	0.37	0						11	0	
	Daily Min										
QA/QC Information	LOD							0.81		0.52	
	LOQ							1.9		1.9	
	QC Exceedance	N		N		N		N		N	
	Lab Certification			999580010							

	Sample Point	004	108	108	108	108
	Description	Combined Process WW & GW	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	1353	211	457	35	35
	Description	PFOS	Flow Rate	Suspended Solids, Total	Arsenic, Total Recoverable	Arsenic, Total Recoverable
	Units	mg/day	MGD	mg/L	ug/L	lbs/day
	Sample Type	CALCULATED	CONTINUOUS	24 HR FLOW PROP	24 HR FLOW PROP	CALCULATED
	Frequency	MONTHLY	DAILY	WEEKLY	WEEKLY	WEEKLY
Sample Results	Day 1					
	2					
	3					
	4					
	5					
	6					
	7					
	8					
	9					
	10					
	11					
	12					
	13					
	14		0.3073611			
	15					
	16					
	17					
	18					
	19					
	20					
	21					
	22					
	23					
	24					
	25					
	26					
	27					
	28					
	29					
	30					
	31					

	Sample Point	004		108		108		108		108	
	Description	Combined Process WW & GW		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent	
	Parameter	1353		211		457		35		35	
	Description	PFOS		Flow Rate		Suspended Solids, Total		Arsenic, Total Recoverable		Arsenic, Total Recoverable	
	Units	mg/day		MGD		mg/L		ug/L		lbs/day	
Summary Values	Monthly Avg	0.3073611									
	Monthly Total										
	Daily Max	0.3073611									
	Daily Min	0.3073611									
Limit(s) in Effect	Monthly Avg	2.10	0								
	Monthly Total										
	Daily Max							500		0.17	
	Daily Min										
QA/QC Information	LOD										
	LOQ										
	QC Exceedance	N		N		N		N		N	
	Lab Certification										

	Sample Point	108	108	108	108
	Description	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	280	280	1352	1353
	Description	Mercury, Total Recoverable	Mercury, Total Recoverable	PFOA	PFOS
	Units	ng/L	mg/day	ng/L	ng/L
	Sample Type	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	24 HR FLOW PROP
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1				
	2				
	3				
	4				
	5				
	6				
	7				
	8				
	9				
	10				
	11				
	12				
	13				
	14				
	15				
	16				
	17				
	18				
	19				
	20				
	21				
	22				
	23				
	24				
	25				
	26				
	27				
	28				
	29				
	30				
	31				

	Sample Point	108	108	108	108
	Description	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	280	280	1352	1353
	Description	Mercury, Total Recoverable	Mercury, Total Recoverable	PFOA	PFOS
	Units	ng/L	mg/day	ng/L	ng/L
Summary Values	Monthly Avg				
	Monthly Total				
	Daily Max				
	Daily Min				
Limit(s) in Effect	Monthly Avg				
	Monthly Total				
	Daily Max	24			
	Daily Min				
QA/QC Information	LOD				
	LOQ				
	QC Exceedance	N	N	N	N
	Lab Certification				

Footnotes (DNR Use Only; Instructions for completing this form that are unique for your facility may be displayed here.)

General Remarks

SP704 is still not running yet so, no flows or sampling.
OF004 is only running SP101 throw it at this time. There is no GW yet.
Temperatures are not being taken yet until GW is running.
SP108 is not running at this time so, no sampling was done or flow readings
Also, no sampling will be taken from SP703 any more

Laboratory Quality Control Comments

Submitted by Anne Fleury(afleury16) on 7/17/2023 9:55:19 AM

Wastewater Discharge Monitoring Long Report

For DNR Use Only

Facility Name: TYCO FIRE PRODUCTS LP
 Contact Address: □□ □□ , □□
 Facility Contact: , □□
 Phone Number: □□
 Reporting Period: 07/01/2023 - 07/31/2023
 Form Due Date: 08/21/2023
 Permit Number: 0001040

Date Received:
 DOC: 523433
 FIN: 7245
 FID: 438039470
 Region: Northeast Region
 Permit Drafter: Laura K Rodriguez Alvarez
 Reviewer: Laura A Gerold
 Office: Green Bay

Sample Point	703	703	101	101	101	
Description	Menominee River Intake	Menominee River Intake	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	
Parameter	211	35	211	373	374	
Description	Flow Rate	Arsenic, Total Recoverable	Flow Rate	pH (Maximum)	pH (Minimum)	
Units	gpd	ug/L	MGD	su	su	
Sample Type	TOT DAILY	GRAB	CONTINUOUS	CONTINUOUS	CONTINUOUS	
Frequency	DAILY	MONTHLY	DAILY	DAILY	DAILY	
Sample Results	Day 1		0			
	2		0			
	3		0			
	4		0			
	5			0.01248	7.9	7.5
	6			0.01026	7.7	6.8
	7			0.01628	7.6	6.7
	8			0		
	9			0		
	10			0.05446	8.1	7.4
	11			0.04875	7.8	7.4
	12			0.06162	7.8	7.3
	13			0.04214	8.2	7.2
	14			0.02709	7.8	6.9
	15			0		
	16			0		
	17			0.04156	7.8	7.1
	18			0.04640	7.6	6.8
	19			0.03197	7.7	6.9
	20			0.04902	7.6	7.0
	21			0.04392	7.8	7.0
	22			0		
	23			0		
	24			0.04825	7.6	7.0
	25			0.05724	7.5	7.1
	26			0.05274	8.0	7.0
	27			0.05650	8.2	7.0
	28			0.03953	7.8	6.8
	29			0		
	30			0		
	31			0.05932	7.4	7.1

	Sample Point	703		703		101		101		101	
	Description	Menominee River Intake		Menominee River Intake		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	211		35		211		373		374	
	Description	Flow Rate		Arsenic, Total Recoverable		Flow Rate		pH (Maximum)		pH (Minimum)	
	Units	gpd		ug/L		MGD		su		su	
Summary Values	Monthly Avg					0.02579129		7.784210526		7.052631579	
	Monthly Total										
	Daily Max					0.06162		8.2		7.5	
	Daily Min					0		7.4		6.7	
Limit(s) in Effect	Monthly Avg										
	Monthly Total										
	Daily Max							9	0		
	Daily Min									6	0
QA/QC Information	LOD										
	LOQ										
	QC Exceedance	N		N		N		N		N	
	Lab Certification										

	Sample Point	101	101	101	101	101
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
	Parameter	379	376	457	651	87
	Description	pH Total Exceedance Time Minutes	pH Exceedances Greater Than 60 Minutes	Suspended Solids, Total	Oil & Grease (Hexane)	Cadmium, Total Recoverable
	Units	minutes	Number	mg/L	mg/L	ug/L
	Sample Type	CONTINUOUS	CONTINUOUS	24 HR FLOW PROP	GRAB	24 HR FLOW PROP
	Frequency	DAILY	DAILY	3/WEEK	MONTHLY	MONTHLY
Sample Results	Day 1					
	2					
	3					
	4					
	5			6.1		
	6			5.4		
	7			5.4		
	8					
	9					
	10			<1.9		
	11			2.1		<0.49
	12			<1.9		
	13				1.4	
	14					
	15					
	16					
	17			5.5		
	18			<1.9		
	19			<1.9		
	20					
	21					
	22					
	23					
	24			<1.9		
	25			<1.9		
	26			<1.9		
	27					
	28					
	29					
	30					
	31					

	Sample Point	101		101		101		101		101	
	Description	Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	379		376		457		651		87	
	Description	pH Total Exceedance Time Minutes		pH Exceedances Greater Than 60 Minutes		Suspended Solids, Total		Oil & Grease (Hexane)		Cadmium, Total Recoverable	
	Units	minutes		Number		mg/L		mg/L		ug/L	
Summary Values	Monthly Avg					2.041666667		1.4		0	
	Monthly Total										
	Daily Max					6.1		1.4		<0.49	
	Daily Min					<1.9		1.4		<0.49	
Limit(s) in Effect	Monthly Avg					31	0	26	0	260	0
	Monthly Total	446	0	0	0						
	Daily Max					60	0	52	0	690	0
	Daily Min										
QA/QC Information	LOD							1.3		0.49	
	LOQ							4.8		1	
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010		999580010		999580010	

	Sample Point	101	101	101	101	101
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
	Parameter	147	315	553	507	280
	Description	Copper, Total Recoverable	Nickel, Total Recoverable	Zinc, Total Recoverable	Total Toxic Organics	Mercury, Total Recoverable
	Units	ug/L	ug/L	ug/L	ug/L	ng/L
	Sample Type	24 HR FLOW PROP	24 HR FLOW PROP	24 HR FLOW PROP	24 HR FLOW PROP	GRAB
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1					
	2					
	3					
	4					
	5					
	6					
	7					
	8					
	9					
	10					
	11	3.8	5.6	70		
	12					
	13					
	14					
	15					
	16					
	17					
	18					
	19					
	20					
	21					
	22					
	23					
	24					
	25					
	26					0.22
	27					
	28					
	29					
	30					
	31					

	Sample Point	101		101		101		101		101	
	Description	Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	147		315		553		507		280	
	Description	Copper, Total Recoverable		Nickel, Total Recoverable		Zinc, Total Recoverable		Total Toxic Organics		Mercury, Total Recoverable	
	Units	ug/L		ug/L		ug/L		ug/L		ng/L	
Summary Values	Monthly Avg	3.8		5.6		70				0.22	
	Monthly Total										
	Daily Max	3.8		5.6		70				0.22	
	Daily Min	3.8		5.6		70				0.22	
Limit(s) in Effect	Monthly Avg	2070	0	2380	0	1480	0				
	Monthly Total										
	Daily Max	3380	0	3980	0	2610	0	2130			
	Daily Min										
QA/QC Information	LOD	1.7		1.5		3.6				0.2	
	LOQ	5		5		10				0.5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification	999580010		999580010		999580010				999580010	

	Sample Point	101	101	101	704	704
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	GWCTS Influent	GWCTS Influent
	Parameter	280	35	35	211	35
	Description	Mercury, Total Recoverable	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Flow Rate	Arsenic, Total Recoverable
	Units	mg/day	ug/L	lbs/day	gpd	ug/L
	Sample Type	CALCULATED	24 HR FLOW PROP	CALCULATED	CONTINUOUS	24 HR FLOW PROP
	Frequency	MONTHLY	MONTHLY	MONTHLY	DAILY	WEEKLY
Sample Results	Day 1				0	
	2				0	
	3				0	
	4				0	
	5				0	
	6				0	
	7				0	
	8				0	
	9				0	
	10				0	
	11	0.0439747	<2.1	0.000861	0	
	12				0	
	13				0	
	14				0	
	15				0	
	16				0	
	17				0	
	18				7260	
	19				14710	26000
	20				13145	
	21				6655	
	22				0	
	23				0	
	24				21585	
	25				27960	19000
	26				21040	
	27				11400	
	28				10940	
	29				0	
	30				0	
	31				19285	

	Sample Point	101	101	101	704	704
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	GWCTS Influent	GWCTS Influent
	Parameter	280	35	35	211	35
	Description	Mercury, Total Recoverable	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Flow Rate	Arsenic, Total Recoverable
	Units	mg/day	ug/L	lbs/day	gpd	ug/L
Summary Values	Monthly Avg	0.0439747	0	0.000861	4967.096774194	22500
	Monthly Total					
	Daily Max	0.0439747	<2.1	0.000861	27960	26000
	Daily Min	0.0439747	<2.1	0.000861	0	19000
Limit(s) in Effect	Monthly Avg					
	Monthly Total					
	Daily Max					
	Daily Min					
QA/QC Information	LOD		2.1			100*Footnote
	LOQ		5			250*Footnote
	QC Exceedance	N	N	N	N	N
	Lab Certification		999580010			999580010

*Footnote: QA/QC Information is not identical for each day, so the value shown is the maximum of all values for LOD/LOQ data or the first Lab found for Lab Cert data.

	Sample Point	704	704	107	004	004
	Description	GWCTS Influent	GWCTS Influent	Mercury Field Blank Results	Combined Process WW & GW	Combined Process WW & GW
	Parameter	457	280	280	211	373
	Description	Suspended Solids, Total	Mercury, Total Recoverable	Mercury, Total Recoverable	Flow Rate	pH (Maximum)
	Units	mg/L	ng/L	ng/L	MGD	su
	Sample Type	24 HR FLOW PROP	GRAB	BLANK	CONTINUOUS	CONTINUOUS
	Frequency	WEEKLY	MONTHLY	MONTHLY	DAILY	DAILY
Sample Results	Day 1				0	
	2				0	
	3				0	
	4				0	
	5				0	
	6				0	
	7				0	
	8				0	
	9				0	
	10				0	
	11				0	
	12				0	
	13				0	
	14				0	
	15				0	
	16				0	
	17				0	
	18				0.050498	7.5
	19	7.5			0.048016	7.7
	20				0.061104	7.6
	21				0	
	22				0	
	23				0	
	24				0.078792	7.5
	25	33			0.084966	7.6
	26			31	0.38	8.3
	27				0.058270	7.7
	28				0.037805	7.7
	29				0	
	30				0	
	31				0.074257	7.6

	Sample Point	704	704	107	004	004
	Description	GWCTS Influent	GWCTS Influent	Mercury Field Blank Results	Combined Process WW & GW	Combined Process WW & GW
	Parameter	457	280	280	211	373
	Description	Suspended Solids, Total	Mercury, Total Recoverable	Mercury, Total Recoverable	Flow Rate	pH (Maximum)
	Units	mg/L	ng/L	ng/L	MGD	su
Summary Values	Monthly Avg	20.25	31	0.38	0.018137774	7.688888889
	Monthly Total					
	Daily Max	33	31	0.38	0.084966	8.3
	Daily Min	7.5	31	0.38	0	7.5
Limit(s) in Effect	Monthly Avg					
	Monthly Total					
	Daily Max					9 0
	Daily Min					
QA/QC Information	LOD		0.99	0.2		
	LOQ		2.5	0.5		
	QC Exceedance	N	N	N	N	N
	Lab Certification	999580010	999580010	999580010		

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	374	112	35	35	280	
	Description	pH (Minimum)	Chlorine, Total Residual	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Mercury, Total Recoverable	
	Units	su	ug/L	ug/L	lbs/day	ng/L	
	Sample Type	CONTINUOUS	GRAB	24 HR FLOW PROP	CALCULATED	GRAB	
	Frequency	DAILY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14						
	15						
	16						
	17						
	18	6.4					
	19	7.0					
	20	6.5					
	21						
	22						
	23						
	24	6.0					
	25	6.7			<2.1	0.001008	0.23
	26	6.3		<10			
	27	6.5					
	28	6.6					
	29						
	30						
	31	6.3					

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	374		112		35		35		280	
	Description	pH (Minimum)		Chlorine, Total Residual		Arsenic, Total Recoverable		Arsenic, Total Recoverable		Mercury, Total Recoverable	
	Units	su		ug/L		ug/L		lbs/day		ng/L	
Summary Values	Monthly Avg	6.477777778		0		0		0.001008		0.23	
	Monthly Total										
	Daily Max	7		<10		<2.1		0.001008		0.23	
	Daily Min	6		<10		<2.1		0.001008		0.23	
Limit(s) in Effect	Monthly Avg			38	0						
	Monthly Total										
	Daily Max			38	0	194	0	0.22	0	18	0
	Daily Min	6	0								
QA/QC Information	LOD			30		2.1				0.2	
	LOQ			100		5				0.5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010				999580010	

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	280	87	87	147	147	
	Description	Mercury, Total Recoverable	Cadmium, Total Recoverable	Cadmium, Total Recoverable	Copper, Total Recoverable	Copper, Total Recoverable	
	Units	mg/day	ug/L	lbs/day	ug/L	lbs/day	
	Sample Type	CALCULATED	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	CALCULATED	
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14						
	15						
	16						
	17						
	18						
	19						
	20						
	21						
	22						
	23						
	24						
		25		<0.49	0.0003479	4.6	0.003266
		26	0.05976642				
		27					
		28					
		29					
		30					
		31					

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	280		87		87		147		147	
	Description	Mercury, Total Recoverable		Cadmium, Total Recoverable		Cadmium, Total Recoverable		Copper, Total Recoverable		Copper, Total Recoverable	
	Units	mg/day		ug/L		lbs/day		ug/L		lbs/day	
Summary Values	Monthly Avg	0.05976642		0		0.0003479		4.6		0.003266	
	Monthly Total										
	Daily Max	0.05976642		<0.49		0.0003479		4.6		0.003266	
	Daily Min	0.05976642		<0.49		0.0003479		4.6		0.003266	
Limit(s) in Effect	Monthly Avg			57	0			69	0		
	Monthly Total										
	Daily Max			57	0	0.23	0	69	0	0.28	0
	Daily Min										
QA/QC Information	LOD			0.49				1.7			
	LOQ			1				5			
	QC Exceedance	N		N		N		N		N	
	Lab Certification			999580010				999580010			

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	315	315	553	553	152	
	Description	Nickel, Total Recoverable	Nickel, Total Recoverable	Zinc, Total Recoverable	Zinc, Total Recoverable	Cyanide, Amenable	
	Units	ug/L	lbs/day	ug/L	lbs/day	ug/L	
	Sample Type	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14						
	15						
	16						
	17						
	18						
	19						
	20						
	21						
	22						
	23						
	24						
		25	1.7	0.001207	41	0.02911	<3.6
		26					
		27					
		28					
		29					
		30					
		31					

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	315		315		553		553		152	
	Description	Nickel, Total Recoverable		Nickel, Total Recoverable		Zinc, Total Recoverable		Zinc, Total Recoverable		Cyanide, Amenable	
	Units	ug/L		lbs/day		ug/L		lbs/day		ug/L	
Summary Values	Monthly Avg	1.7		0.001207		41		0.02911		0	
	Monthly Total										
	Daily Max	1.7		0.001207		41		0.02911		<3.6	
	Daily Min	1.7		0.001207		41		0.02911		<3.6	
Limit(s) in Effect	Monthly Avg	2000	0			520	0			92	0
	Monthly Total										
	Daily Max	2000	0	8.10	0	520	0	2.10	0	92	0
	Daily Min										
QA/QC Information	LOD	1.5				3.6				3.6	
	LOQ	5				10				50	
	QC Exceedance	N		N		N		N		N	
	Lab Certification	999580010				999580010				999580010	

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	152	231	480	1352	1353	
	Description	Cyanide, Amenable	Hardness, Total as CaCO3	Temperature Maximum	PFOA	PFOS	
	Units	lbs/day	mg/L	degF	ng/L	ng/L	
	Sample Type	CALCULATED	24 HR FLOW PROP	MEASURE	24 HR FLOW PROP	24 HR FLOW PROP	
	Frequency	MONTHLY	MONTHLY	WEEKLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14						
	15						
	16						
	17						
	18						
	19						
	20						
	21						
	22						
	23						
	24						
	25		0.002556	280		1.2	0.96
	26						
	27						
	28						
	29						
	30						
	31						

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	152		231		480		1352		1353	
	Description	Cyanide, Amenable		Hardness, Total as CaCO3		Temperature Maximum		PFOA		PFOS	
	Units	lbs/day		mg/L		degF		ng/L		ng/L	
Summary Values	Monthly Avg	0.002556		280				1.2		0.96	
	Monthly Total										
	Daily Max	0.002556		280				1.2		0.96	
	Daily Min	0.002556		280				1.2		0.96	
Limit(s) in Effect	Monthly Avg									11	0
	Monthly Total										
	Daily Max	0.37	0							11	0
	Daily Min										
QA/QC Information	LOD							0.72		0.46	
	LOQ							1.7		1.7	
	QC Exceedance	N		N		N		N		N	
	Lab Certification			999580010							

	Sample Point	004	108	108	108	108
	Description	Combined Process WW & GW	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	1353	211	457	35	35
	Description	PFOS	Flow Rate	Suspended Solids, Total	Arsenic, Total Recoverable	Arsenic, Total Recoverable
	Units	mg/day	MGD	mg/L	ug/L	lbs/day
	Sample Type	CALCULATED	CONTINUOUS	24 HR FLOW PROP	24 HR FLOW PROP	CALCULATED
	Frequency	MONTHLY	DAILY	WEEKLY	WEEKLY	WEEKLY
Sample Results	Day 1		0			
	2		0			
	3		0			
	4		0			
	5		0			
	6		0			
	7		0			
	8		0			
	9		0			
	10		0			
	11		0			
	12		0			
	13		0			
	14		0			
	15		0			
	16		0			
	17		0			
	18		0.003393			
	19		0.011556	<1.9	<2.1	0.000378
	20		0.007799			
	21		0.005399			
	22		0			
	23		0			
	24		0.014657			
	25	0.30914016	0.021996	<1.9	4.3	
	26		0.012808			
	27		0.008965			
	28		0.007285			
	29		0			
	30		0			
	31		0.0132270			

	Sample Point	004		108		108		108		108	
	Description	Combined Process WW & GW		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent	
	Parameter	1353		211		457		35		35	
	Description	PFOS		Flow Rate		Suspended Solids, Total		Arsenic, Total Recoverable		Arsenic, Total Recoverable	
	Units	mg/day		MGD		mg/L		ug/L		lbs/day	
Summary Values	Monthly Avg	0.30914016		0.003454355		0		2.15		0.000378	
	Monthly Total										
	Daily Max	0.30914016		0.021996		<1.9		4.3		0.000378	
	Daily Min	0.30914016		0		<1.9		<2.1		0.000378	
Limit(s) in Effect	Monthly Avg	2.10	0								
	Monthly Total										
	Daily Max						500	0	0.17	0	
	Daily Min										
QA/QC Information	LOD							2.1			
	LOQ							5			
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010		999580010			

	Sample Point	108	108	108	108
	Description	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	280	280	1352	1353
	Description	Mercury, Total Recoverable	Mercury, Total Recoverable	PFOA	PFOS
	Units	ng/L	mg/day	ng/L	ng/L
	Sample Type	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	24 HR FLOW PROP
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1				
	2				
	3				
	4				
	5				
	6				
	7				
	8				
	9				
	10				
	11				
	12				
	13				
	14				
	15				
	16				
	17				
	18				
	19			<0.72	<0.46
	20				
	21				
	22				
	23				
	24				
	25				
	26		<0.20	0.0097084	
	27				
	28				
	29				
	30				
	31				

	Sample Point	108		108		108		108	
	Description	GWCTS Effluent		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent	
	Parameter	280		280		1352		1353	
	Description	Mercury, Total Recoverable		Mercury, Total Recoverable		PFOA		PFOS	
	Units	ng/L		mg/day		ng/L		ng/L	
Summary Values	Monthly Avg	0		0.0097084		0		0	
	Monthly Total								
	Daily Max	<0.2		0.0097084		<0.72		<0.46	
	Daily Min	<0.2		0.0097084		<0.72		<0.46	
Limit(s) in Effect	Monthly Avg								
	Monthly Total								
	Daily Max	24	0						
	Daily Min								
QA/QC Information	LOD	0.2				0.72		0.46	
	LOQ	0.5				1.7		1.7	
	QC Exceedance	N		N		N		N	
	Lab Certification	999580010							

Footnotes (DNR Use Only; Instructions for completing this form that are unique for your facility may be displayed here.)

General Remarks

Laboratory Quality Control Comments

Submitted by Anne Fleury(afleury16) on 8/21/2023 11:17:46 AM

Wastewater Discharge Monitoring Long Report

For DNR Use Only

Facility Name: TYCO FIRE PRODUCTS LP
 Contact Address: □□ □□, □□
 Facility Contact: , □□
 Phone Number: □□
 Reporting Period: 08/01/2023 - 08/31/2023
 Form Due Date: 09/21/2023
 Permit Number: 0001040

Date Received:
 DOC: 523434
 FIN: 7245
 FID: 438039470
 Region: Northeast Region
 Permit Drafter: Laura K Rodriguez Alvarez
 Reviewer: Laura A Gerold
 Office: Green Bay

Sample Point	703	703	101	101	101
Description	Menominee River Intake	Menominee River Intake	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
Parameter	211	35	211	373	374
Description	Flow Rate	Arsenic, Total Recoverable	Flow Rate	pH (Maximum)	pH (Minimum)
Units	gpd	ug/L	MGD	su	su
Sample Type	TOT DAILY	GRAB	CONTINUOUS	CONTINUOUS	CONTINUOUS
Frequency	DAILY	MONTHLY	DAILY	DAILY	DAILY
Sample Results	Day 1		0.063970	7.5	7.2
	2		0.066498	7.5	7.2
	3		0.045554	7.9	7.1
	4		0.047770	8.0	7.1
	5		0		
	6		0		
	7		0.058932	8.2	7.4
	8		0.067499	7.8	7.4
	9		0.067237	7.9	7.5
	10		0.058669	8.1	7.6
	11		0.054662	7.9	7.4
	12		0.022266	7.9	7.6
	13		0		
	14		0.057968	8.3	7.8
	15		0.064162	8.1	7.7
	16		0.053364	8.4	7.2
	17		0.054067	8.5	7.4
	18		0.038403	8.2	7.6
	19		0		
	20		0		
	21		0.047791	8.3	7.2
	22		0.048198	8.4	7.6
	23		0.064592	8.4	7.7
	24		0.067149	8.5	7.8
	25		0.051338	8.4	7.5
	26		0.012979	8.2	7.2
	27		0		
	28		0.052448	8.1	7.5
	29		0.063959	7.8	7.2
	30		0.061919	7.7	7.2
	31		0.057594	7.8	7.1

	Sample Point	703		703		101		101		101	
	Description	Menominee River Intake		Menominee River Intake		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	211		35		211		373		374	
	Description	Flow Rate		Arsenic, Total Recoverable		Flow Rate		pH (Maximum)		pH (Minimum)	
	Units	gpd		ug/L		MGD		su		su	
Summary Values	Monthly Avg					0.043515742		8.072		7.408	
	Monthly Total										
	Daily Max					0.067499		8.5		7.8	
	Daily Min					0		7.5		7.1	
Limit(s) in Effect	Monthly Avg										
	Monthly Total										
	Daily Max							9	0		
	Daily Min									6	0
QA/QC Information	LOD										
	LOQ										
	QC Exceedance	N		N		N		N		N	
	Lab Certification										

	Sample Point	101	101	101	101	101
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
	Parameter	379	376	457	651	87
	Description	pH Total Exceedance Time Minutes	pH Exceedances Greater Than 60 Minutes	Suspended Solids, Total	Oil & Grease (Hexane)	Cadmium, Total Recoverable
	Units	minutes	Number	mg/L	mg/L	ug/L
	Sample Type	CONTINUOUS	CONTINUOUS	24 HR FLOW PROP	GRAB	24 HR FLOW PROP
	Frequency	DAILY	DAILY	3/WEEK	MONTHLY	MONTHLY
Sample Results	Day 1			<1.9		
	2			<1.9		
	3			<1.9		
	4					
	5					
	6					
	7					
	8			<1.9		
	9			<1.9		
	10			<1.9	<1.3	<0.49
	11					
	12					
	13					
	14					
	15			<1.9		
	16					
	17			<1.9		
	18					
	19					
	20					
	21					
	22			<1.9		
	23			<1.9		
	24			<1.9		
	25					
	26					
	27					
	28					
	29					
	30					
	31					

	Sample Point	101		101		101		101		101	
	Description	Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	379		376		457		651		87	
	Description	pH Total Exceedance Time Minutes		pH Exceedances Greater Than 60 Minutes		Suspended Solids, Total		Oil & Grease (Hexane)		Cadmium, Total Recoverable	
	Units	minutes		Number		mg/L		mg/L		ug/L	
Summary Values	Monthly Avg					0		0		0	
	Monthly Total										
	Daily Max					<1.9		<1.3		<0.49	
	Daily Min					<1.9		<1.3		<0.49	
Limit(s) in Effect	Monthly Avg					31	0	26	0	260	0
	Monthly Total	446	0	0	0						
	Daily Max					60	0	52	0	690	0
	Daily Min										
QA/QC Information	LOD							1.3		0.49	
	LOQ							4.8		1	
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010		999580010		999580010	

	Sample Point	101	101	101	101	101
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent
	Parameter	147	315	553	507	280
	Description	Copper, Total Recoverable	Nickel, Total Recoverable	Zinc, Total Recoverable	Total Toxic Organics	Mercury, Total Recoverable
	Units	ug/L	ug/L	ug/L	ug/L	ng/L
	Sample Type	24 HR FLOW PROP	24 HR FLOW PROP	24 HR FLOW PROP	24 HR FLOW PROP	GRAB
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1					
	2					
	3					
	4					
	5					
	6					
	7					
	8					
	9					
	10	4.3	4.5	29		
	11					
	12					
	13					
	14					
	15					
	16					
	17					
	18					
	19					
	20					
	21					
	22					
	23					0.33
	24					
	25					
	26					
	27					
	28					
	29					
	30					
	31					

	Sample Point	101		101		101		101		101	
	Description	Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent		Metal Finishing Effluent	
	Parameter	147		315		553		507		280	
	Description	Copper, Total Recoverable		Nickel, Total Recoverable		Zinc, Total Recoverable		Total Toxic Organics		Mercury, Total Recoverable	
	Units	ug/L		ug/L		ug/L		ug/L		ng/L	
Summary Values	Monthly Avg	4.3		4.5		29				0.33	
	Monthly Total										
	Daily Max	4.3		4.5		29				0.33	
	Daily Min	4.3		4.5		29				0.33	
Limit(s) in Effect	Monthly Avg	2070	0	2380	0	1480	0				
	Monthly Total										
	Daily Max	3380	0	3980	0	2610	0	2130			
	Daily Min										
QA/QC Information	LOD	1.7		1.5		3.6				0.2	
	LOQ	5		5		10				0.5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification	999580010		999580010		999580010				999580010	

	Sample Point	101	101	101	704	704
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	GWCTS Influent	GWCTS Influent
	Parameter	280	35	35	211	35
	Description	Mercury, Total Recoverable	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Flow Rate	Arsenic, Total Recoverable
	Units	mg/day	ug/L	lbs/day	gpd	ug/L
	Sample Type	CALCULATED	24 HR FLOW PROP	CALCULATED	CONTINUOUS	24 HR FLOW PROP
	Frequency	MONTHLY	MONTHLY	MONTHLY	DAILY	WEEKLY
Sample Results	Day 1				22105	23000
	2				27260	
	3				15955	
	4				6510	
	5				0	
	6				0	
	7				0	
	8				0	
	9				0	
	10		<2.1	0.001029	0	
	11				0	
	12				0	
	13				0	
	14				13440	
	15				5770	
	16				14370	
	17				29690	12000
	18				13910	
	19				13910	
	20				13910	
	21				17455	
	22				24875	16000
	23	0.08078532			24685	
	24				17630	
	25				0	
	26				0	
	27				0	
	28				11985	
	29				12025	
	30				18205	
	31				14420	

	Sample Point	101	101	101	704	704
	Description	Metal Finishing Effluent	Metal Finishing Effluent	Metal Finishing Effluent	GWCTS Influent	GWCTS Influent
	Parameter	280	35	35	211	35
	Description	Mercury, Total Recoverable	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Flow Rate	Arsenic, Total Recoverable
	Units	mg/day	ug/L	lbs/day	gpd	ug/L
Summary Values	Monthly Avg	0.08078532	0	0.001029	10261.612903226	17000
	Monthly Total					
	Daily Max	0.08078532	<2.1	0.001029	29690	23000
	Daily Min	0.08078532	<2.1	0.001029	0	12000
Limit(s) in Effect	Monthly Avg					
	Monthly Total					
	Daily Max					
	Daily Min					
QA/QC Information	LOD		2.1			10
	LOQ		5			250
	QC Exceedance	N	N	N	N	N
	Lab Certification		999580010			999580010

	Sample Point	704	704	107	004	004
	Description	GWCTS Influent	GWCTS Influent	Mercury Field Blank Results	Combined Process WW & GW	Combined Process WW & GW
	Parameter	457	280	280	211	373
	Description	Suspended Solids, Total	Mercury, Total Recoverable	Mercury, Total Recoverable	Flow Rate	pH (Maximum)
	Units	mg/L	ng/L	ng/L	MGD	su
	Sample Type	24 HR FLOW PROP	GRAB	BLANK	CONTINUOUS	CONTINUOUS
	Frequency	WEEKLY	MONTHLY	MONTHLY	DAILY	DAILY
Sample Results	Day 1	33			0.080590	7.67
	2				0.086141	7.64
	3				0.079331	7.55
	4				0.036901	7.85
	5				0	
	6				0	
	7				0	
	8				0	
	9				0	
	10				0	
	11				0	
	12				0	
	13				0	
	14				0.069921	6.9
	15				0.063501	6.84
	16				0.064982	7.51
	17	27			0.075685	8.0
	18				0.048079	7.8
	19				0	
	20				0.000005	6.65
	21				0.063300	7.81
	22	22			0.070515	7.9
	23		20	0.55	0.081225	8.38
	24				0.080319	
	25				0	
	26				0	
	27				0	
	28				0.067469	8.0
	29				0.073918	7.29
	30				0.077698	7.45
	31				0.070030	7.71

	Sample Point	704	704	107	004	004
	Description	GWCTS Influent	GWCTS Influent	Mercury Field Blank Results	Combined Process WW & GW	Combined Process WW & GW
	Parameter	457	280	280	211	373
	Description	Suspended Solids, Total	Mercury, Total Recoverable	Mercury, Total Recoverable	Flow Rate	pH (Maximum)
	Units	mg/L	ng/L	ng/L	MGD	su
Summary Values	Monthly Avg	27.333333333	20	0.55	0.038374516	7.585294118
	Monthly Total					
	Daily Max	33	20	0.55	0.086141	8.38
	Daily Min	22	20	0.55	0	6.65
Limit(s) in Effect	Monthly Avg					
	Monthly Total					
	Daily Max					9 0
	Daily Min					
QA/QC Information	LOD		0.2	0.2		
	LOQ		0.5	0.5		
	QC Exceedance	N	N	N	N	N
	Lab Certification	999580010	999580010	999580010		

	Sample Point	004	004	004	004	004
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW
	Parameter	374	112	35	35	280
	Description	pH (Minimum)	Chlorine, Total Residual	Arsenic, Total Recoverable	Arsenic, Total Recoverable	Mercury, Total Recoverable
	Units	su	ug/L	ug/L	lbs/day	ng/L
	Sample Type	CONTINUOUS	GRAB	24 HR FLOW PROP	CALCULATED	GRAB
	Frequency	DAILY	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1	6.43				
	2	6.68				
	3	6.54				
	4	6.1				
	5					
	6					
	7					
	8					
	9					
	10					
	11					
	12					
	13					
	14	6.3				
	15	6.35				
	16	6.1				
	17	6.4			<2.1	0.001323
	18	6.3				
	19					
	20	6.4				
	21	6.1				
	22	6.1				
	23	6.37				<0.20
	24		<10			
	25					
	26					
	27					
	28	6.1				
	29	6.1				
	30	6.1				
	31	6.1				

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	374		112		35		35		280	
	Description	pH (Minimum)		Chlorine, Total Residual		Arsenic, Total Recoverable		Arsenic, Total Recoverable		Mercury, Total Recoverable	
	Units	su		ug/L		ug/L		lbs/day		ng/L	
Summary Values	Monthly Avg	6.268823529		0		0		0.001323		0	
	Monthly Total										
	Daily Max	6.68		<10		<2.1		0.001323		<0.2	
	Daily Min	6.1		<10		<2.1		0.001323		<0.2	
Limit(s) in Effect	Monthly Avg			38	0						
	Monthly Total										
	Daily Max			38	0	194	0	0.22	0	18	0
	Daily Min	6	0								
QA/QC Information	LOD			30		2.1				0.2	
	LOQ			100		5				0.5	
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010				999580010	

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	280	87	87	147	147	
	Description	Mercury, Total Recoverable	Cadmium, Total Recoverable	Cadmium, Total Recoverable	Copper, Total Recoverable	Copper, Total Recoverable	
	Units	mg/day	ug/L	lbs/day	ug/L	lbs/day	
	Sample Type	CALCULATED	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	CALCULATED	
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14						
	15						
	16						
	17			<0.49	0.0003087	5.9	0.003717
	18						
	19						
	20						
	21						
	22						
	23		0.1354832				
	24						
	25						
	26						
	27						
	28						
	29						
	30						
	31						

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	280		87		87		147		147	
	Description	Mercury, Total Recoverable		Cadmium, Total Recoverable		Cadmium, Total Recoverable		Copper, Total Recoverable		Copper, Total Recoverable	
	Units	mg/day		ug/L		lbs/day		ug/L		lbs/day	
Summary Values	Monthly Avg	0.1354832		0		0.0003087		5.9		0.003717	
	Monthly Total										
	Daily Max	0.1354832		<0.49		0.0003087		5.9		0.003717	
	Daily Min	0.1354832		<0.49		0.0003087		5.9		0.003717	
Limit(s) in Effect	Monthly Avg			57		0		69		0	
	Monthly Total										
	Daily Max			57		0		0.23		0	
	Daily Min										
QA/QC Information	LOD			0.49				1.7			
	LOQ			1				5			
	QC Exceedance	N		N		N		N		N	
	Lab Certification			999580010				999580010			

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	315	315	553	553	152	
	Description	Nickel, Total Recoverable	Nickel, Total Recoverable	Zinc, Total Recoverable	Zinc, Total Recoverable	Cyanide, Amenable	
	Units	ug/L	lbs/day	ug/L	lbs/day	ug/L	
	Sample Type	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2						
	3						
	4						
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14						
	15						
	16						
	17		2.0	0.00126	17	0.01071	<5.0
	18						
	19						
	20						
	21						
	22						
	23						
	24						
	25						
	26						
	27						
	28						
	29						
	30						
	31						

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	315		315		553		553		152	
	Description	Nickel, Total Recoverable		Nickel, Total Recoverable		Zinc, Total Recoverable		Zinc, Total Recoverable		Cyanide, Amenable	
	Units	ug/L		lbs/day		ug/L		lbs/day		ug/L	
Summary Values	Monthly Avg	2		0.00126		17		0.01071		0	
	Monthly Total										
	Daily Max	2		0.00126		17		0.01071		<5	
	Daily Min	2		0.00126		17		0.01071		<5	
Limit(s) in Effect	Monthly Avg	2000	0			520	0			92	0
	Monthly Total										
	Daily Max	2000	0	8.10	0	520	0	2.10	0	92	0
	Daily Min										
QA/QC Information	LOD	1.5				3.6				5	
	LOQ	5				10				10	
	QC Exceedance	N		N		N		N		N	
	Lab Certification	999580010				999580010				999580010	

	Sample Point	004	004	004	004	004	
	Description	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	Combined Process WW & GW	
	Parameter	152	231	480	1352	1353	
	Description	Cyanide, Amenable	Hardness, Total as CaCO3	Temperature Maximum	PFOA	PFOS	
	Units	lbs/day	mg/L	degF	ng/L	ng/L	
	Sample Type	CALCULATED	24 HR FLOW PROP	MEASURE	24 HR FLOW PROP	24 HR FLOW PROP	
	Frequency	MONTHLY	MONTHLY	WEEKLY	MONTHLY	MONTHLY	
Sample Results	Day 1						
	2			96			
	3			99			
	4			98			
	5						
	6						
	7						
	8						
	9						
	10						
	11						
	12						
	13						
	14				85		
	15				99		
	16				101		
	17	0.00315	310		102	1.5	1.0
	18				96		
	19						
	20				82		
	21				91		
	22				91		
	23						
	24						
	25						
	26						
	27						
	28				95		
	29				93		
	30				89		
	31						

	Sample Point	004		004		004		004		004	
	Description	Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW		Combined Process WW & GW	
	Parameter	152		231		480		1352		1353	
	Description	Cyanide, Amenable		Hardness, Total as CaCO3		Temperature Maximum		PFOA		PFOS	
	Units	lbs/day		mg/L		degF		ng/L		ng/L	
Summary Values	Monthly Avg	0.00315		310		94.071428571		1.5		1	
	Monthly Total										
	Daily Max	0.00315		310		102		1.5		1	
	Daily Min	0.00315		310		82		1.5		1	
Limit(s) in Effect	Monthly Avg									11	0
	Monthly Total										
	Daily Max	0.37	0							11	0
	Daily Min										
QA/QC Information	LOD							0.74		0.47	
	LOQ							1.7		1.7	
	QC Exceedance	N		N		N		N		N	
	Lab Certification			999580010							

	Sample Point	004	108	108	108	108
	Description	Combined Process WW & GW	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	1353	211	457	35	35
	Description	PFOS	Flow Rate	Suspended Solids, Total	Arsenic, Total Recoverable	Arsenic, Total Recoverable
	Units	mg/day	MGD	mg/L	ug/L	lbs/day
	Sample Type	CALCULATED	CONTINUOUS	24 HR FLOW PROP	24 HR FLOW PROP	CALCULATED
	Frequency	MONTHLY	DAILY	WEEKLY	WEEKLY	WEEKLY
Sample Results	Day 1		0.018395	<1.9	2.2	0.00033
	2		0.019566			
	3		0.014261			
	4		0.006211			
	5		0			
	6		0			
	7		0			
	8		0			
	9		0			
	10		0			
	11		0			
	12		0			
	13		0			
	14		0.007391			
	15		0.000701			
	16		0.011232			
	17	0.026846	0.022910	<1.9	8.2	0.001558
	18		0.010309			
	19		0			
	20		0			
	21		0.013715			
	22		0.020870	<1.9	2.6	0.000442
	23		0.017235			
	24		0.013799			
	25		0			
	26		0			
	27		0			
	28		0.009854			
	29		0.008803			
	30		0.015103			
	31		0.011605			

	Sample Point	004		108		108		108		108	
	Description	Combined Process WW & GW		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent	
	Parameter	1353		211		457		35		35	
	Description	PFOS		Flow Rate		Suspended Solids, Total		Arsenic, Total Recoverable		Arsenic, Total Recoverable	
	Units	mg/day		MGD		mg/L		ug/L		lbs/day	
Summary Values	Monthly Avg	0.026846		0.00716		0		4.333333333		0.000776667	
	Monthly Total										
	Daily Max	0.026846		0.02291		<1.9		8.2		0.001558	
	Daily Min	0.026846		0		<1.9		2.2		0.00033	
Limit(s) in Effect	Monthly Avg	2.10	0								
	Monthly Total										
	Daily Max						500	0	0.17	0	
	Daily Min										
QA/QC Information	LOD							2.1			
	LOQ							5			
	QC Exceedance	N		N		N		N		N	
	Lab Certification					999580010		999580010			

	Sample Point	108	108	108	108
	Description	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent	GWCTS Effluent
	Parameter	280	280	1352	1353
	Description	Mercury, Total Recoverable	Mercury, Total Recoverable	PFOA	PFOS
	Units	ng/L	mg/day	ng/L	ng/L
	Sample Type	24 HR FLOW PROP	CALCULATED	24 HR FLOW PROP	24 HR FLOW PROP
	Frequency	MONTHLY	MONTHLY	MONTHLY	MONTHLY
Sample Results	Day 1				
	2				
	3				
	4				
	5				
	6				
	7				
	8				
	9				
	10				
	11				
	12				
	13				
	14				
	15				
	16				
	17			<0.72	<0.46
	18				
	19				
	20				
	21				
	22				
	23		<0.20	0.0130642	
	24				
	25				
	26				
	27				
	28				
	29				
	30				
	31				

	Sample Point	108		108		108		108	
	Description	GWCTS Effluent		GWCTS Effluent		GWCTS Effluent		GWCTS Effluent	
	Parameter	280		280		1352		1353	
	Description	Mercury, Total Recoverable		Mercury, Total Recoverable		PFOA		PFOS	
	Units	ng/L		mg/day		ng/L		ng/L	
Summary Values	Monthly Avg	0		0.0130642		0		0	
	Monthly Total								
	Daily Max	<0.2		0.0130642		<0.72		<0.46	
	Daily Min	<0.2		0.0130642		<0.72		<0.46	
Limit(s) in Effect	Monthly Avg								
	Monthly Total								
	Daily Max	24	0						
	Daily Min								
QA/QC Information	LOD	0.2				0.72		0.46	
	LOQ	0.5				1.7		1.7	
	QC Exceedance	N		N		N		N	
	Lab Certification	999580010							

Footnotes (DNR Use Only; Instructions for completing this form that are unique for your facility may be displayed here.)

General Remarks

The sampler was not working properly the second day of the third week of sampling for TSS at SP101 so, there is only 2 results that week.
SP704, SP108 & OF004 were shut down the whole second week so, there are no samples taken. Jacobs could not be here on site and we were not trained yet. Min. & Max. pH at OF004 were missed on 8/24/23 also by Jacobs.

Laboratory Quality Control Comments

Submitted by Anne Fleury(afleury16) on 9/21/2023 12:09:56 PM

WHOLE EFFLUENT TOXICITY (WET) TEST REPORT FORM

GENERAL INFORMATION									
FACILITY: Tyco Fire Protection Products			WPDES PERMIT NO.: WI-0001040-08-0						
OUTFALL NO.: 004			LABORATORY NAME: ECT-Superior, WI						
RECEIVING WATER: Menominee River			PROJECT #: 6540						
SAMPLE INFORMATION									
SAMPLE NO.	SAMPLE COLLECTION			SAMPLE TEMP °C		pH at LAB	HAND DELIVER? (If Yes, ≤ 4 hr?)	HOLD TIME ≤ 36 HR?	SAMPLE ACCEP- TABLE?
	SAMPLE TYPE	BEGINNING DATE	END DATE	COLLEC TION	AT LAB				
1	EFF-24C	8/28/2023	8/29/2023	2.5	3.7	7.26	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
2	EFF-24C	8/30/2023	8/31/2023	3.0	7.3	7.58	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
3							<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
4							<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
<i>Describe any unusual conditions during sampling that may influence test results. (see Part 6.1.2 of the Methods Manual for examples.)</i>									
COMMENTS:									
TEST INFORMATION									
ACUTE									
Date Test Initiated:			8/30/2023						
Tests Are For:			WPDES Compliance (Required by Permit) ▼						
Date of Initial Test:									
ZID/IWC Info.:			ZID Compliance Concentration = N/A						
Dilution Water:			<i>C.dubia</i>		FHM		Other		
			<input type="checkbox"/> RW	<input type="checkbox"/> RW	<input type="checkbox"/> RW	<input type="checkbox"/> RW			
			<input checked="" type="checkbox"/> LW	<input checked="" type="checkbox"/> LW	<input type="checkbox"/> LW	<input type="checkbox"/> LW			
QA/QC CONDITIONS									
						ACUTE			
Temperatures maintained during test? (20 ± 1°C)						<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		
Dissolved oxygen ≥ 4.0 mg/l throughout test?						<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		
Effluent pH maintained within 6.0 - 9.0 s.u. throughout test?						<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		
Concurrent or monthly reference tests within acceptable limits?						<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		
Tests conducted in a carbon dioxide atmosphere throughout test?						<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		
Were effluent samples modified prior to testing?(ex. filtration, aeration, chem addition)						<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No		
COMMENTS:									
WATER CHEMISTRY (All values reported in mg/L, except pH)									
SAMPLE TYPE	NO.	HARDNESS	ALKALINITY	TOTAL AMMONIA	pH (after Warming to 20°C)	TOTAL RESIDUAL CHLORINE	Conductivity (after warming to 20°C)		
Rec.Water	NA	NA	NA	NA	NA	NA	NA		
Effluent	#1	372	24	1.4	7.43	*ND	1293		
	#2	548	44	0.7	7.70	*ND	1481		
Lab Water	LAB	44	44	NA	7.96	NA	148		
	MHSW	84	64	NA	7.90	NA	353		
COMMENTS: MHSW was the primary control/ dilution water and LAB water was the secondary control for the acute test. ND=Not Detected									

WHOLE EFFLUENT TOXICITY (WET) TEST REPORT FORM

ACUTE TEST CONTROL PERFORMANCE			
Primary Controls		Secondary Controls	
Fathead Minnow	<i>Ceriodaphnia dubia</i>	Fathead Minnow	<i>Ceriodaphnia dubia</i>
Survival ≥ 90% <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Survival ≥ 90% <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Survival ≥ 90% <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Survival ≥ 90% <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
COMMENTS:			

ACUTE TEST DATA						
SPECIES	EFFLUENT TREATMENT	Percent Survival By Replicate				Mean Percent Survival
		1	2	3	4	
Fathead Minnow Age of Organism: 12 Days	Secondary Control	100	90	100	100	97.5
	Primary Control	100	100	100	100	100.0
	6.25%	100	100	100	100	100.0
	12.5%	100	100	100	100	100.0
	25%	80	100	100	100	95.0
	50%	100	90	100	100	97.5
	100%	100	100	100	100	100.0

FATHEAD MINNOW ACUTE RESULTS: LC₅₀ = >100 C.I.% = NA TU_a = 1.0

Please describe any unusual behavior and/or appearance of organisms. (see Part 6.1.2 of the Methods Manual for ex.)



COMMENTS:

SPECIES	EFFLUENT TREATMENT	Percent Survival By Replicate				Mean Percent Survival
		1	2	3	4	
<i>Ceriodaphnia dubia</i> Age of Organism: < 24 Hours Old	Secondary Control	100	100	100	100	100.0
	Primary Control	100	100	100	100	100.0
	6.25%	100	100	100	100	100.0
	12.5%	100	100	100	100	100.0
	25%	80	100	80	100	90.0
	50%	80	100	100	100	95.0
	100%	100	60	80	100	85.0

***Ceriodaphnia dubia* ACUTE RESULTS:** LC₅₀ = >100 C.I.% = NA TU_a = 1.0

Please describe any unusual behavior and/or appearance of organisms. (see Part 6.1.2 of the Methods Manual for ex.)


COMMENTS:



Facility : Tyco Fire Protection Products
Permit # : WI-0001040-08-0
Acute Test Date : 8/30/2023

WHOLE EFFLUENT TOXICITY (WET) TEST REPORT FORM

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

LAB REPRESENTATIVE:	Patrick S. Poirier	SIGNATURE:			
PHONE:	715-392-6635	LAB CERT #:	816079220	DATE:	9/5/2023
PERMITTEE REPRESENTATIVE:		SIGNATURE:			
PHONE:		DATE:			

Send **all 3 pages** of this form (plus any attachments or additional information which you believe to be relevant to the test) to: **Biomonitoring Coordinator, Bureau of Watershed Management, Department of Natural Resources, 101 South Webster St., P.O. Box 7921, Madison, WI 53707-7921**; according to the timelines specified in your WPDES permit.


Copies of the *State of Wisconsin Aquatic Life Toxicity Testing Methods Manual (Methods Manual)* and the *WET Guidance Document* can be obtained from the Biomonitoring Coordinator at the address given above or at: <http://dnr.wi.gov/water/wm/www/biomon/biomon.htm>

TO BE COMPLETED BY THE WISCONSIN DEPARTMENT OF NATURAL RESOURCES					
Date Received:		DID TESTS PASS?			
ACUTE	Fathead Minnow	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> Inconclusive	<input type="checkbox"/> Unacceptable
	<i>Ceriodaphnia dubia</i>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> Inconclusive	<input type="checkbox"/> Unacceptable
Retests Required?	<input type="checkbox"/> Yes <input type="checkbox"/> No	_____ Both species C.dubia only FHM only			
Due To:	<input type="checkbox"/> Failure <input type="checkbox"/> QA Problem				
WET Limit Violation?	<input type="checkbox"/> Yes <input type="checkbox"/> No limit in permit	Results Entered Into Database?		<input type="checkbox"/> Yes	<input type="checkbox"/> No
COMMENTS:					
REVIEWED BY:		DATE:			
CC:		BASIN ENGINEER			
		PERMIT COORDINATOR			
		PERMIT FILE			

Facility : Tyco Fire Protection Products
 Permit # : WI-0001040-08-0
 Acute Test Date : 8/30/2023

Attachment 3
2023 PDP Weekly Average Extraction Rates

January through September 2023 Salt Vault and 8th Street Slip Weekly Average Extraction Rates



Attachment 4 2023 PDP Groundwater Elevation Monitoring

Attachment 4. 2023 Pump Down Program Groundwater Elevation Monitoring
 Tyco Fire Products LP, Marinette, Wisconsin

Target Elevation	577.9
------------------	-------

Well ID	January 4, 2023		January 16, 2023		January 24, 2023		January 31, 2023		February 7, 2023		February 14, 2023		February 21, 2023		March 1, 2023		March 7, 2023		March 16, 2023		March 22, 2023		March 27, 2023		April 3, 2023							
	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)				
Wells Inside Former Salt Vault																																
MW001M	10.63	576.51	10.31	576.83	11.43	575.71	11.32	575.82	11.63	575.51	11.38	575.76	11.37	575.77	10.98	576.16	10.83	576.31	10.48	576.66	10.21	576.93	10.04	577.10	9.74	577.40						
MW001S	10.82	576.39	10.50	576.71	11.64	575.56	11.59	575.61	11.87	575.33	11.64	575.56	11.62	575.58	NM	-	NM	-	10.72	576.49	10.47	576.74	10.26	576.95	10.02	577.19						
MW002M-R	14.02	576.38	13.63	576.77	14.72	576.67	14.59	576.81	14.99	575.40	14.70	575.69	14.71	575.68	14.30	576.10	14.24	576.16	13.83	576.57	13.59	576.81	13.39	577.01	13.16	577.25						
MW002S-R	13.97	576.31	13.56	576.72	14.64	575.64	14.57	575.71	14.86	575.42	14.64	575.64	14.67	575.61	14.28	576.00	14.20	576.08	13.77	576.51	13.49	576.79	13.36	576.92	13.08	577.20						
MW031M	11.39	576.56	11.16	576.80	12.13	576.82	12.16	576.79	12.31	575.64	12.20	575.75	12.16	575.79	11.69	576.26	11.61	576.34	11.16	576.80	10.89	577.07	10.78	577.18	10.48	577.48						
MW031S	12.60	576.27	12.24	576.63	14.42	574.45	13.26	575.61	13.54	575.33	13.35	575.52	13.38	575.49	12.81	576.06	12.77	576.10	12.29	576.58	12.02	576.85	11.87	577.00	11.65	577.22						
MW113S	13.82	576.44	13.45	576.81	14.55	575.71	14.47	575.79	14.82	575.44	14.59	575.67	14.59	575.67	14.22	576.04	14.11	576.15	13.71	576.55	13.44	576.82	13.27	576.99	13.02	577.24						
MW113M	11.85	578.38	11.55	578.68	12.22	578.01	12.26	577.97	12.36	577.87	12.28	577.95	12.29	577.94	12.04	578.19	11.88	578.35	11.59	578.64	11.31	578.92	11.26	578.97	10.94	579.29						
MW115P	12.26	576.81	11.24	577.83	12.99	576.08	13.06	576.01	13.37	575.70	13.24	575.83	13.24	575.83	12.85	576.22	12.79	576.28	12.30	576.77	11.13	577.94	10.29	578.78	9.62	579.45						
MW115S	12.68	576.28	12.29	576.67	13.55	575.41	13.36	575.60	13.68	575.28	13.40	575.56	13.48	575.48	12.93	576.03	12.85	576.11	12.39	576.57	12.12	576.84	11.96	577.00	11.71	577.25						
MW116P	12.96	576.89	12.96	576.89	13.00	576.85	12.95	576.90	12.95	576.90	12.94	576.91	12.95	576.90	12.94	576.91	12.94	576.91	12.95	576.90	12.91	576.94	12.94	576.91	11.96	577.89						
MW116S	13.55	576.28	13.05	576.78	14.54	575.29	14.17	575.66	14.64	575.18	14.22	575.61	14.27	575.56	13.81	576.02	13.73	576.10	13.26	576.57	12.95	576.88	12.81	577.02	12.51	577.32						
MW119D	9.21	579.51	9.24	579.48	9.29	579.43	9.29	579.43	9.36	579.36	9.42	579.30	9.44	579.28	9.46	579.26	9.50	579.22	9.45	579.27	9.49	579.23	9.48	579.24	9.41	579.31						
EW-3	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-				
EW-10	10.68	576.37	10.22	576.83	11.10	575.95	11.30	575.75	11.59	575.46	11.45	575.60	11.36	575.69	NM	-	NM	-	NM	-	9.98	577.07	NM	-	9.43	577.62						
EW-11	9.54	577.14	9.23	577.45	10.05	576.63	10.18	576.50	10.33	576.35	10.12	576.56	10.14	576.54	NM	-	NM	-	NM	-	9.08	577.60	NM	-	8.55	578.13						
EW-13	8.72	576.39	8.39	576.72	9.42	575.68	9.34	575.76	9.68	575.42	9.50	575.60	9.43	575.67	NM	-	NM	-	NM	-	NM	-	NM	-	7.77	577.34	7.44	577.67				
EW-14	9.71	576.36	9.32	576.75	10.60	575.47	10.36	575.71	10.70	575.37	10.45	575.62	10.43	575.64	10.02	576.05	9.97	576.10	9.49	576.58	9.24	576.83	8.99	577.09	8.06	578.02						
Wells Inside Former 8th Street Slip																																
MW034M	12.14	576.08	12.60	575.62	12.66	575.56	12.92	575.30	12.80	575.42	12.88	575.34	12.78	575.44	12.80	575.42	12.91	575.31	12.11	576.11	11.50	576.72	11.28	576.94	11.50	576.72						
MW034S	12.52	575.66	12.21	575.97	13.02	575.16	13.28	574.90	13.21	574.97	13.23	574.95	13.11	575.07	13.16	575.02	13.25	574.93	12.48	575.70	11.83	576.35	11.55	576.63	11.62	576.56						
MW036M	12.52	575.98	12.45	576.05	13.13	575.36	13.23	575.26	13.04	575.45	13.05	575.44	13.07	575.42	12.99	575.50	13.14	575.35	12.68	575.82	12.27	576.23	11.99	576.52	11.64	576.87						
MW036S	12.02	576.23	11.92	576.33	12.68	575.57	12.68	575.57	12.55	575.70	12.56	575.69	12.59	575.66	12.51	575.74	12.66	575.59	12.19	576.06	11.74	576.51	11.47	576.78	11.08	577.17						
MW038M	9.74	576.40	9.59	576.55	NM	-	10.43	575.71	10.19	575.95	10.21	575.93	10.28	575.86	NM	-	10.27	575.87	9.81	576.33	9.36	576.78	9.08	577.06	8.49	577.65						
MW038S	11.51	576.31	11.29	576.53	12.34	575.48	12.16	575.66	11.96	575.86	11.92	575.90	11.99	575.83	11.90	575.92	11.95	575.87	11.57	576.25	11.06	576.76	10.78	577.04	10.11	577.72						
MW120D	8.33	580.46	8.59	580.20	9.15	579.63	9.26	579.52	9.02	579.76	9.20	579.58	9.05	579.73	9.00	579.78	9.04	579.74	9.05	579.73	8.51	580.28	8.86	579.92	8.91	579.87						
MW120M	12.55	576.35	12.56	576.34	12.94	575.95	13.23	575.65	13.11	575.78	13.30	575.58	13.22	575.66	13.24	575.64	13.38	575.50	12.88	576.01	12.48	576.42	12.20	576.70	11.83	577.08						
MW120S	11.75	576.77	11.80	576.72	12.22	576.30	12.35	576.17	12.53	575.99	12.58	575.94	12.58	575.94	12.63	575.89	12.90	575.62	12.25	576.27	11.84	576.68	11.62	576.90	11.01	577.51						
EW-2	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-				
EW-8	7.91	576.19	7.81	576.29	12.90	571.19	8.57	575.53	8.38	575.72	8.35	575.75	8.44	575.66	8.32	575.78	8.49	575.61	7.97	576.13	7.53	576.57	7.29	576.81	6.73	577.37						
EW-9	11.69	571.66	12.24	571.11	16.10	567.24	NM	-	NM	-	NM	-	8.34	575.02	NM	-	NM	-	NM	-	NM	-	NM	-	6.79	576.57	10.32	573.04				
Wells Outside Pump Down Program Area																																
MW004M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-				
MW004S	5.78	582.96	5.50	583.24	5.46	583.28	5.63	583.11	5.84	582.90	5.70	583.04	5.53	583.21	5.53	583.21	5.25	583.49	4.82	583.92	4.68	584.06	4.51	584.23	4.08	584.66						
MW032M	6.47	581.84	6.46	581.85	6.65	581.66	6.88	581.43	6.69	581.62	6.70	581.61	6.55	582.96	6.55	581.76	6.26	582.05	6.09	582.22	6.01	582.30	5.99	582.32	5.56	582.75						
MW032S	5.42	583.07	5.33	583.16	5.30	583.19	5.58	582.91	5.59	582.90	5.49	583.00	6.67	581.81	5.29	583.20	5.04	583.45	4.64	583.85	4.59	583.90	4.46	584.03	3.98	584.51						
MW033M	4.60	582.79	4.39	583.00	4.25	583.14	4.53	582.86	4.68	582.71	4.49	582.90	4.32	583.07	4.31	583.08	3.84	583.55	3.72	583.67	3.51	583.88	3.11	584.28	2.83	584.57						
MW033S	4.48	582.84	4.12	583.20	4.04	583.28	4.28	583.04	4.37	582.95	4.26	583.06	4.09	583.23	4.11	583.21	4.04	583.28	3.45	583.87	3.24	584.08	3.33	583.99	2.60	584.72						
MW039M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-				
MW039S	3.08	583.12	2.93	583.27	2.89	583.31	3.05	583.15	3.25	582.95	3.09	583.11	2.95	583.25	2.96	583.24	2.65	583.55	2.24	583.96	2.08	584.12	1.92	584.28	1.50	584.70						
MW035M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-				
MW035S	5.99	581.66	6.33	581.32	6.49	581.16	6.98	580.67	7.24	580.41	6.94	580.71	6.71	580.94	6.91	580.74	6.28	581.37	5.91	581.74	5.65	582.00	5.64	582.01	5.62	582.03						
MW037M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-				
MW037																																

Attachment 4. 2023 Pump Down Program Groundwater Elevation Monitoring
 Tyco Fire Products LP, Marinette, Wisconsin

Target Elevation	577.9
------------------	-------

Well ID	April 11, 2023		April 18, 2023		April 25, 2023		May 3, 2023		May 9, 2023		May 16, 2023		May 23, 2023		May 31, 2023		June 6, 2023		June 15, 2023		June 19, 2023		June 27, 2023		July 10, 2023		
	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW
Wells Inside Former Salt Vault																											
MW001M	9.56	577.58	9.51	577.63	9.34	577.80	9.29	577.85	9.41	577.73	9.55	577.59	9.73	577.41	9.68	577.46	9.27	577.87	9.72	577.42	10.05	577.09	9.46	577.68	9.03	578.11	
MW001S	9.77	577.44	9.82	577.39	9.58	577.63	9.51	577.70	9.67	577.54	9.78	577.43	9.95	577.26	9.92	577.29	9.50	577.71	9.96	577.25	10.36	576.85	9.67	577.54	9.28	577.93	
MW002M-R	12.91	577.50	12.88	577.53	12.69	577.72	12.71	577.70	12.80	577.61	12.92	577.49	13.12	577.29	13.06	577.35	12.58	577.83	13.07	577.34	13.40	577.00	12.87	577.54	12.42	577.99	
MW002S-R	12.78	577.50	12.78	577.50	12.58	577.70	12.58	577.70	12.68	577.60	12.83	577.45	13.02	577.26	12.92	577.36	12.46	577.82	12.95	577.33	13.32	576.96	12.79	577.49	12.36	577.92	
MW031M	10.30	577.66	10.32	577.64	10.15	577.81	10.04	577.92	10.11	577.85	10.30	577.66	10.43	577.53	10.53	577.43	10.03	577.93	10.49	577.47	10.80	577.16	10.17	577.79	9.77	578.19	
MW031S	11.40	577.47	11.45	577.42	11.25	577.62	11.17	577.70	11.24	577.63	11.42	577.45	11.57	577.30	11.59	577.28	11.12	577.75	11.62	577.25	11.93	576.94	11.31	577.56	10.91	577.96	
MW113S	12.71	577.55	12.73	577.53	12.53	577.73	12.50	577.76	12.61	577.65	12.73	577.53	12.90	577.36	12.86	577.40	12.43	577.83	12.91	577.35	13.23	577.03	12.67	577.59	12.25	578.01	
MW113M	10.65	579.58	10.66	579.57	10.59	579.64	10.56	579.67	10.57	579.66	10.65	579.58	10.82	579.41	10.88	579.35	10.69	579.54	11.01	579.22	11.21	579.02	10.91	579.32	10.72	579.51	
MW115P	9.30	579.77	9.46	579.61	9.37	579.70	9.52	579.55	9.60	579.47	9.98	579.09	10.66	578.41	10.72	578.35	10.60	578.47	10.89	578.18	11.18	577.89	10.91	578.16	10.65	578.42	
MW115S	11.50	577.46	11.51	577.45	11.34	577.62	11.29	577.67	11.44	577.52	11.59	577.37	11.75	577.21	11.70	577.26	11.23	577.73	11.79	577.17	12.12	576.84	11.44	577.52	11.02	577.94	
MW116P	11.10	578.75	11.47	578.38	11.68	578.17	11.61	578.24	11.84	578.01	11.72	578.13	11.80	578.05	11.69	578.16	11.62	578.23	11.43	578.42	11.55	578.30	11.53	578.32	11.42	578.43	
MW116S	12.35	577.48	12.32	577.51	12.17	577.66	12.22	577.61	12.39	577.44	12.54	577.29	12.68	577.15	12.66	577.17	12.10	577.73	12.71	577.12	13.03	576.80	12.36	577.47	11.96	577.87	
MW119D	9.35	579.37	9.23	579.49	9.14	579.58	9.08	579.64	9.11	579.61	8.91	579.81	8.85	579.87	8.81	579.91	8.74	579.98	8.74	579.98	8.74	579.98	8.89	579.83	13.80	574.92	
EW-3	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	-
EW-10	9.36	577.69	9.36	577.69	9.33	577.72	9.32	577.73	9.44	577.61	9.47	577.58	9.63	577.42	9.57	577.48	9.24	577.81	9.65	577.40	9.87	577.18	9.45	577.60	9.08	577.97	
EW-11	8.25	578.43	8.27	578.41	8.17	578.51	8.07	578.61	8.21	578.47	8.25	578.43	8.52	578.16	8.47	578.21	8.17	578.51	8.57	578.11	8.90	577.78	8.43	578.25	8.04	578.64	
EW-13	7.28	577.83	7.34	577.77	7.14	577.97	7.17	577.94	7.99	577.12	7.38	577.73	7.60	577.51	7.55	577.56	7.22	577.89	7.67	577.44	8.05	577.06	7.42	577.69	7.09	578.02	
EW-14	8.34	577.74	8.42	577.66	8.26	577.82	8.34	577.74	8.45	577.63	8.61	577.47	8.77	577.31	8.71	577.37	8.22	577.86	8.79	577.29	9.11	576.96	8.50	577.58	8.13	577.95	
Wells Inside Former 8th Street Slip																											
MW034M	11.00	577.22	11.00	577.22	10.84	577.38	10.73	577.49	10.94	577.28	10.82	577.40	10.91	577.31	10.93	577.29	11.05	577.17	11.28	576.94	11.40	576.82	11.25	576.97	11.02	577.20	
MW034S	11.19	576.99	11.12	577.06	10.99	577.19	10.88	577.30	11.09	577.09	10.95	577.23	11.02	577.16	11.04	577.14	11.18	577.00	11.42	576.76	11.55	576.63	11.40	576.78	11.11	577.07	
MW036M	11.11	577.41	10.92	577.60	10.74	577.78	10.62	577.91	11.10	577.42	10.93	577.59	11.13	577.39	11.19	577.33	11.36	577.16	11.69	576.82	11.83	576.68	11.42	577.09	11.17	577.35	
MW036S	10.55	577.70	10.37	577.88	10.16	578.09	10.02	578.23	10.52	577.73	10.36	577.89	10.54	577.71	10.60	577.65	10.78	577.47	11.11	577.14	11.27	576.98	10.90	577.35	10.64	577.61	
MW038M	7.91	578.23	7.66	578.48	7.49	578.65	7.36	578.78	8.05	578.09	7.96	578.18	8.22	577.92	8.32	577.82	8.60	577.54	9.00	577.14	9.16	576.98	8.53	577.61	8.32	577.82	
MW038S	9.54	578.29	9.23	578.60	9.09	578.74	8.99	578.84	9.74	578.09	9.65	578.18	9.90	577.93	10.20	577.63	10.28	577.55	10.72	577.10	10.90	576.92	10.21	577.62	9.92	577.91	
MW120D	8.68	580.11	8.53	580.26	8.35	580.44	8.23	580.56	8.00	580.79	8.21	580.58	7.98	580.81	8.13	580.66	8.01	580.78	8.25	580.54	8.15	580.64	8.22	580.57	8.32	580.47	
MW120M	11.40	577.51	11.33	577.59	11.26	577.66	11.15	577.77	11.33	577.59	11.16	577.76	11.28	577.64	11.25	577.67	11.38	577.54	11.52	577.39	11.69	577.22	11.89	577.02	11.65	577.26	
MW120S	10.52	578.00	10.55	577.97	10.60	577.92	10.47	578.05	10.58	577.94	10.41	578.11	10.60	577.92	10.62	577.90	10.68	577.84	10.78	577.74	10.98	577.54	10.99	577.53	10.80	577.72	
EW-2	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	-
EW-8	6.60	577.50	5.97	578.13	4.74	579.37	5.61	578.50	8.18	575.92	8.13	575.97	8.37	575.73	8.48	575.62	8.68	575.42	9.19	574.91	9.39	574.71	6.99	577.11	6.40	577.70	
EW-9	8.51	574.85	9.87	573.49	NM	-	9.40	573.96	9.73	573.63	9.76	573.60	9.81	573.55	9.81	573.55	9.90	573.46	10.21	573.15	10.45	572.91	10.20	573.16	9.62	573.74	
Wells Outside Pump Down Program Area																											
MW004M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	-
MW004S	3.72	585.02	3.71	585.03	3.91	584.83	3.85	584.89	3.92	584.82	3.96	584.78	4.30	584.44	4.62	584.12	4.84	583.90	4.91	583.83	5.09	583.65	5.15	583.59	5.20	583.54	
MW032M	5.48	582.83	5.41	582.90	5.58	582.73	5.56	582.75	5.41	582.90	5.48	582.83	5.66	582.65	5.89	582.42	6.02	582.29	4.90	583.42	6.13	582.18	6.13	582.18	6.14	582.17	
MW032S	3.90	584.59	3.98	584.51	4.15	584.34	4.17	584.32	4.10	584.39	4.14	584.35	4.46	584.03	4.80	583.69	4.99	583.50	6.02	582.47	5.11	583.38	5.14	583.35	5.09	583.40	
MW033M	2.38	585.02	2.38	585.02	2.52	584.88	2.55	584.85	2.51	584.89	2.58	584.82	2.95	584.44	3.30	584.09	3.50	583.89	3.52	583.87	3.72	583.67	4.27	583.12	3.84	583.55	
MW033S	2.59	584.73	2.61	584.71	2.78	584.54	2.74	584.58	2.77	584.55	2.83	584.49	3.17	584.15	3.52	583.80	3.72	583.60	3.73	583.59	3.94	583.38	4.03	583.29	4.03	583.29	
MW039M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	-
MW039S	1.10	585.10	1.17	585.03	1.37	584.83	1.30	584.90	1.36	584.84	1.42	584.78	1.76	584.44	2.06	584.14	2.29	583.91	2.33	583.87	2.51	583.69	2.57	583.63	2.66	583.54	
MW035M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	-
MW035S	5.55	582.10	5.63	582.02	5.71	581.94	5.70	581.95	5.73	581.92	5.81	581.84	5.99	581.66	6.42	581.23	6.93	580.72	6.77	580.88	7.20	580.45	7.14	580.51	7.27	580.38	
MW037M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	-
MW037S	4.60	582.47	4.76	582.31	4.85	582.22	4.81	582.26	4.89	582.18	5.00	582.07	5.21	581.86	5.72	581.35	6.35	580.72	6.12	580.95	6.63	580.43	6.57	580.49	6.72	580.34	
SG4	7.65	579.80	7.15	580.30	7.29	580.16	7.15	580.30	6.90	580.55	NM	-	6.90	580.55	6.89	580.56	6.90	580.55	7.11	580.34	7.10	580.35	7.05	580.40	6.08	581.37	
Target Elevation Calc SV		577.72		577.																							


Attachment 4. 2023 Pump Down Program Groundwater Elevation Monitoring
 Tyco Fire Products LP, Marinette, Wisconsin

Target Elevation	577.9
------------------	-------

Well ID	July 13, 2023		July 18, 2023		July 25, 2023		July 31, 2023		August 4, 2023		August 9, 2023		August 15, 2023		August 22, 2023		August 29, 2023		September 5, 2023		September 13, 2023		September 19, 2023		September 26, 2023		
	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW	Corrected Groundwater Elevation (for equivalent fresh water)	DTW
Wells Inside Former Salt Vault																											
MW001M	9.87	577.27	10.11	577.03	9.40	577.74	9.26	577.88	9.94	577.20	9.92	577.22	10.24	576.90	10.37	576.77	10.61	576.53	10.71	576.43	10.96	576.18	11.05	576.09	10.66	576.48	
MW001S	10.10	577.11	10.32	576.89	9.62	577.59	9.49	577.72	10.18	577.03	10.14	577.07	10.50	576.71	10.64	576.57	10.88	576.33	10.94	576.27	11.22	575.99	11.28	575.93	10.95	576.26	
MW002M-R	13.33	577.07	13.43	576.97	12.70	577.71	12.63	577.78	13.32	577.08	13.28	577.12	13.56	576.84	13.70	576.70	13.94	576.46	14.03	576.37	14.24	576.16	14.32	576.08	14.01	576.39	
MW002S-R	13.15	577.13	13.36	576.92	12.72	577.56	12.50	577.78	13.21	577.07	13.18	577.10	13.52	576.76	13.61	576.67	13.89	576.39	13.99	576.29	14.19	576.09	14.26	576.02	13.93	576.35	
MW031M	10.71	577.25	10.86	577.10	10.16	577.80	10.01	577.95	10.64	577.32	10.64	577.32	10.98	576.98	11.12	576.84	11.40	576.55	11.49	576.46	11.70	576.25	11.76	576.19	11.39	576.56	
MW031S	11.85	577.02	12.01	576.86	11.29	577.58	11.10	577.77	11.87	577.00	11.86	577.01	12.17	576.70	12.32	576.55	12.66	576.21	12.69	576.18	12.87	576.00	12.97	575.90	12.56	576.31	
MW113S	13.05	577.21	13.28	576.98	12.63	577.63	12.44	577.82	13.12	577.14	13.07	577.19	13.43	576.83	13.52	576.74	13.78	576.48	13.88	576.38	14.06	576.20	14.16	576.10	13.83	576.43	
MW113M	11.14	579.09	11.33	578.90	10.96	579.27	10.85	579.38	11.21	579.02	11.18	579.05	11.33	578.90	11.44	578.79	11.59	578.64	11.72	578.51	11.87	578.36	11.97	578.26	11.79	578.44	
MW115P	11.31	577.76	11.69	577.38	11.25	577.82	11.08	577.99	11.48	577.59	11.48	577.59	11.51	577.26	11.97	577.10	12.14	576.93	12.36	576.71	12.55	576.52	12.65	576.42	12.40	576.67	
MW115S	11.95	577.01	12.14	576.82	11.40	577.56	11.26	577.70	11.98	576.98	11.95	577.01	12.29	576.67	12.39	576.57	12.76	576.20	12.79	576.17	13.02	575.94	13.08	575.88	12.70	576.26	
MW116P	11.45	578.40	11.57	578.28	11.66	578.19	11.69	578.16	11.63	578.22	11.62	578.23	11.77	578.08	11.86	577.99	11.86	577.99	12.01	577.84	12.24	577.61	12.32	577.53	12.43	577.42	
MW116S	12.83	577.00	13.05	576.78	12.39	577.44	12.11	577.72	12.89	576.94	12.85	576.98	13.20	576.63	13.28	576.55	13.72	576.11	13.70	576.13	13.85	575.98	14.01	575.82	13.63	576.20	
MW119D	13.41	575.31	12.79	575.93	12.22	576.50	11.60	577.12	11.33	577.39	11.89	576.83	11.93	576.79	11.32	577.40	10.83	577.89	11.33	577.39	9.83	578.89	9.51	579.21	9.36	579.36	
EW-3	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	
EW-10	9.94	577.11	10.14	576.91	9.43	577.62	9.32	577.73	9.97	577.08	9.92	577.13	10.28	576.77	10.45	576.60	10.62	576.43	10.75	576.30	10.99	576.06	11.04	576.01	10.70	576.35	
EW-11	8.68	578.00	8.93	577.75	8.42	578.26	8.21	578.47	8.78	577.90	8.80	577.88	9.07	577.61	9.16	577.52	9.42	577.26	9.53	577.15	9.73	576.95	9.80	576.88	9.51	577.17	
EW-13	8.08	577.03	8.14	576.97	7.57	577.54	7.38	577.73	7.96	577.15	7.91	577.20	8.29	576.82	8.49	576.62	8.68	576.43	8.82	576.29	9.06	576.05	9.10	576.01	8.71	576.40	
EW-14	9.02	577.05	9.20	576.87	8.48	577.60	8.27	577.81	9.02	577.05	8.97	577.11	9.32	576.75	9.49	576.58	9.80	576.27	8.94	577.14	10.12	575.95	10.15	575.92	9.76	576.31	
Wells Inside Former 8th Street Slip																											
MW034M	11.03	577.19	11.03	577.19	10.57	577.65	10.76	577.46	10.85	577.37	10.68	577.54	10.74	577.48	10.77	577.45	10.68	577.54	10.70	577.52	10.72	577.50	11.02	577.20	10.14	578.08	
MW034S	11.15	577.03	11.15	577.03	10.74	577.44	10.81	577.37	10.96	577.22	10.77	577.41	10.85	577.33	10.90	577.28	10.77	577.41	10.74	577.44	10.84	577.34	11.10	577.08	10.39	577.79	
MW036M	11.26	577.26	11.19	577.33	11.05	577.47	11.01	577.51	11.09	577.43	10.95	577.57	10.95	577.57	10.98	577.54	10.90	577.62	10.90	577.62	10.97	577.55	11.01	577.51	10.90	577.62	
MW036S	10.72	577.53	10.66	577.59	10.50	577.75	10.43	577.82	10.53	577.72	10.32	577.93	10.43	577.82	10.42	577.83	10.33	577.92	10.34	577.91	10.42	577.83	10.48	577.77	10.34	577.91	
MW038M	8.39	577.75	8.28	577.86	8.21	577.93	8.12	578.02	8.12	578.02	8.01	578.13	8.09	578.05	8.08	578.06	7.93	578.21	8.00	578.14	8.08	578.06	8.08	578.06	8.10	578.04	
MW038S	10.04	577.79	9.92	577.91	9.86	577.97	9.75	578.08	9.80	578.03	9.64	578.19	9.73	578.10	9.70	578.13	9.62	578.21	9.63	578.20	9.74	578.09	9.78	578.05	9.76	578.07	
MW120D	8.22	580.57	8.22	580.57	8.13	580.66	8.32	580.47	8.18	580.61	8.21	580.58	8.21	580.58	8.00	580.79	8.25	580.54	8.04	580.75	8.27	580.52	8.27	580.52	8.12	580.67	
MW120M	11.68	577.23	11.72	577.19	11.55	577.36	11.53	577.38	11.59	577.32	11.42	577.49	11.46	577.45	11.58	577.33	11.45	577.46	11.44	577.47	11.48	577.43	11.56	577.35	11.41	577.50	
MW120S	10.79	577.73	10.90	577.62	10.88	577.64	10.70	577.82	10.74	577.78	10.60	577.92	10.65	577.87	10.71	577.81	10.63	577.89	10.68	577.84	10.69	577.83	10.77	577.75	10.78	577.74	
EW-2	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	
EW-8	6.62	577.48	6.44	577.66	6.35	577.75	6.28	577.82	6.28	577.82	6.81	577.29	6.19	577.91	6.21	577.89	6.17	577.93	6.05	578.05	6.22	577.88	7.55	576.55	6.23	577.87	
EW-9	9.68	573.68	9.69	573.67	9.14	574.22	9.49	573.87	9.19	574.17	9.58	573.78	8.99	574.37	9.11	574.25	8.93	574.43	8.73	574.63	9.01	574.35	9.72	573.64	5.62	577.75	
Wells Outside Pump Down Program Area																											
MW004M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	
MW004S	5.03	583.71	5.20	583.54	4.29	584.45	5.38	583.36	5.24	583.50	5.30	583.44	5.14	583.60	5.27	583.47	5.38	583.36	5.58	583.16	5.60	583.14	5.78	582.96	5.92	582.82	
MW032M	6.03	582.28	6.25	582.06	6.17	582.14	6.32	582.99	6.12	582.19	6.22	582.09	6.02	582.29	6.21	582.10	6.25	582.06	6.42	581.89	6.41	581.90	6.59	581.72	6.62	581.69	
MW032S	4.98	583.51	5.21	583.28	5.19	583.30	6.28	582.20	5.05	583.44	5.20	583.29	5.00	583.49	5.26	583.23	5.26	583.23	5.52	582.97	5.45	583.04	5.67	582.82	5.86	582.63	
MW033M	3.68	583.71	3.87	583.52	3.93	583.46	4.22	583.17	4.11	583.28	4.13	583.26	3.95	583.44	4.17	583.22	4.21	583.18	4.42	582.97	4.48	582.91	4.65	582.74	4.78	582.61	
MW033S	3.87	583.45	4.05	583.27	4.15	583.17	4.05	583.27	3.84	583.48	3.95	583.37	3.76	583.56	3.96	583.36	4.02	583.30	4.25	583.07	4.29	583.03	4.68	582.64	4.61	582.71	
MW039M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	
MW039S	2.46	583.74	2.63	583.57	2.72	583.48	2.81	583.39	2.67	583.53	2.72	583.48	2.56	583.64	2.68	583.52	2.80	583.40	3.01	583.19	3.02	583.18	3.22	582.98	3.35	582.85	
MW035M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	
MW035S	6.69	580.96	7.34	580.31	7.08	580.57	7.44	580.21	6.38	581.27	7.05	580.60	6.09	581.56	6.59	581.06	6.89	580.76	7.54	580.11	7.38	580.27	7.80	579.85	7.98	579.67	
MW037M	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	NM	-	
MW037S	6.05	581.02	6.78	580.28	6.55	580.52	6.99	580.07	5.69	581.38	6.48	580.59	6.37	580.70	5.94	581.13	6.25	580.82	6.99	580.07	6.82	580.24	7.24	579.82	7.45	579.61	
SG4	6.17	581.28	7.20	580.25	7.07	580.38	6.90	580.55	5.20	582.25	7.07	580.38	7.90	579.55	7.96	579.49	7.30	580.15	6.90	580.55	7.20	580.25	7.90	579.55	7.10	580.35	
Target Elevation Calc SV																											

Attachment 5 2023 PDP System Hydrographs

January through September 2023 Water Levels Pump Down Program System Hydrographs



- | | |
|--|---|
| <ul style="list-style-type: none"> MW036S (8SS-PDP Transducer) 8SS Manual Water Level Measurement Average Elevation MW115S (SV-PDP Transducer) River (SW001-PDP Transducer) | <ul style="list-style-type: none"> MW120S (8SS-PDP Transducer) MW002S (SV-PDP Transducer) SV Manual Water Level Measurement Average Elevation SG4 Manual Staff Gauge Measurement |
|--|---|

Attachment 6
MW105 Monitoring Well Nest Abandonment,
Installation, and Development Logs

Notice: Completion of this report is required by chs. 160, 281, 283, 289, 291-293, 295, and 299, Wis. Stats., and chs. NR 141 and 812, Wis. Adm. Code. In accordance with chs. 281, 289, 291-293, 295, and 299, Wis. Stats., failure to file this form may result in a forfeiture of between \$10-25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on this form is not intended to be used for any other purpose. Return form to the appropriate DNR office and bureau. See instructions on reverse for more information.

Verification Only of Fill and Seal

Route to DNR Bureau:

Drinking Water Watershed/Wastewater Remediation/Redevelopment

Waste Management Other: _____

1. Well Location Information				2. Facility / Owner Information			
County Marinette	WI Unique Well # of Removed Well VV568	Hicap # MW-105D	Boring	Facility Name Tyco Fire Products LP	Facility ID (FID or PWS)		
Latitude / Longitude (see instructions) 45.09803 N 87.61693 W		Format Code <input checked="" type="checkbox"/> DD <input type="checkbox"/> DDM	Method Code <input type="checkbox"/> GPS008 <input type="checkbox"/> SCR002 <input type="checkbox"/> OTH001	License/Permit/Monitoring #			
1/4 / 1/4 or Gov't Lot #	Section 10	Township 31 N	Range 27 N	Original Well Owner Tyco Fire Products LP		Present Well Owner Tyco Fire Products LP	
Well Street Address One Stanton Street			Mailing Address of Present Owner One Stanton Street				
Well City, Village or Town City of Marinette		Well ZIP Code 54143			City of Present Owner Marinette		
Subdivision Name		Lot #		State WI		ZIP Code 54143	

3. Filled & Sealed Well / Drillhole / Borehole Information		4. Pump, Liner, Screen, Casing & Sealing Material			
<input checked="" type="checkbox"/> Monitoring Well	Original Construction Date (mm/dd/yyyy) 05/24/2011	Pump and piping removed?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
<input type="checkbox"/> Water Well	If a Well Construction Report is available, please attach.	Liner(s) removed?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
<input type="checkbox"/> Borehole / Drillhole		Liner(s) perforated?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
Construction Type:		Screen removed?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A
<input type="checkbox"/> Drilled	<input type="checkbox"/> Driven (Sandpoint)	Casing left in place?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
<input checked="" type="checkbox"/> Other (specify):	Rotosonic	Was casing cut off below surface?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
Formation Type:		Did sealing material rise to surface?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
<input checked="" type="checkbox"/> Unconsolidated Formation	<input checked="" type="checkbox"/> Bedrock	Did material settle after 24 hours?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A
Total Well Depth From Ground Surface (ft.) 42	Casing Diameter (in.) 2.0	If yes, was hole retopped?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
Lower Drillhole Diameter (in.) 2.0	Casing Depth (ft.) 42	If bentonite chips were used, were they hydrated with water from a known safe source?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
Was well annular space grouted?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown	Required Method of Placing Sealing Material			
If yes, to what depth (feet)? 34	Depth to Water (feet) 0.5	<input type="checkbox"/> Conductor Pipe-Gravity <input checked="" type="checkbox"/> Conductor Pipe-Pumped			
5. Material Used to Fill Well / Drillhole		<input type="checkbox"/> Screened & Poured (Bentonite Chips) <input type="checkbox"/> Other (Explain): _____			
Asphalt Patch	From (ft.) Surface	To (ft.) 0.5	No. Yards, Sacks, Sealant or Volume (circle one) <1 bag	Mx Ratio or Mud Weight	
Cement / Sand Slurry	0.5	42	15 gallons	47 / 1	

6. Comments

7. Supervision of Work				DNR Use Only	
Name of Person or Firm Doing Filling & Sealing Horizon Construction and Exploration, LLC	License #	Date of Filling & Sealing or Verification (mm/dd/yyyy) 07/25/2022	Date Received	Noted By	
Street or Route 764 Tower Drive	City Fredonia	State WI	ZIP Code 53021	Telephone Number (262) 692-3348	Comments
Signature of Person Doing Work <i>[Signature]</i>				Date Signed 7/29/22	

Notice: Completion of this report is required by chs. 160, 281, 283, 289, 291-293, 295, and 299, Wis. Stats., and chs. NR 141 and 812, Wis. Adm. Code. In accordance with chs. 281, 289, 291-293, 295, and 299, Wis. Stats., failure to file this form may result in a forfeiture of between \$10-25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on this form is not intended to be used for any other purpose. Return form to the appropriate DNR office and bureau. See instructions on reverse for more information.

Verification Only of Fill and Seal

Route to DNR Bureau:

Drinking Water Watershed/Wastewater Remediation/Redevelopment

Waste Management Other: _____

1. Well Location Information				2. Facility / Owner Information			
County Marinette	WI Unique Well # of Removed Well VV567	Hicap # MW-105M	Boring	Facility Name Tyco Fire Products LP	Facility ID (FID or PWS)		
Latitude / Longitude (see instructions) 45.09803 N 87.61693 W		Format Code <input checked="" type="checkbox"/> DD <input type="checkbox"/> DDM	Method Code <input type="checkbox"/> GPS008 <input type="checkbox"/> SCR002 <input type="checkbox"/> OTH001	License/Permit/Monitoring #			
1/4 1/4 or Gov't Lot #	Section 10	Township 31 N	Range 27 E <input checked="" type="checkbox"/> W	Original Well Owner Tyco Fire Products LP			
Well Street Address One Stanton Street				Present Well Owner Tyco Fire Products LP			
Well City, Village or Town City of Marinette				Mailing Address of Present Owner One Stanton Street			
Subdivision Name				City of Present Owner Marinette		State WI	ZIP Code 54143

Reason for Removal from Service Construction	WI Unique Well # of Replacement Well
--	--------------------------------------

3. Filled & Sealed Well / Drillhole / Borehole Information		4. Pump, Liner, Screen, Casing & Sealing Material			
<input checked="" type="checkbox"/> Monitoring Well	Original Construction Date (mm/dd/yyyy) 05/24/2011	Pump and piping removed?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
<input type="checkbox"/> Water Well	If a Well Construction Report is available, please attach.	Liner(s) removed?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
<input type="checkbox"/> Borehole / Drillhole		Liner(s) perforated?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
Construction Type:		Screen removed?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A
<input type="checkbox"/> Drilled	<input type="checkbox"/> Driven (Sandpoint)	Casing left in place?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
<input checked="" type="checkbox"/> Other (specify): <u>Rotosonic</u>		Was casing cut off below surface?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
Formation Type:		Did sealing material rise to surface?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
<input checked="" type="checkbox"/> Unconsolidated Formation	<input type="checkbox"/> Bedrock	Did material settle after 24 hours?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A
Total Well Depth From Ground Surface (ft.) 30	Casing Diameter (in.) 2.0	If yes, was hole retopped?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
Lower Drillhole Diameter (in.) 2.0	Casing Depth (ft.) 30	If bentonite chips were used, were they hydrated with water from a known safe source?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> N/A
Was well annular space grouted?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown	Required Method of Placing Sealing Material			
If yes, to what depth (feet)? 22	Depth to Water (feet) 0.5	<input type="checkbox"/> Conductor Pipe-Gravity <input checked="" type="checkbox"/> Conductor Pipe-Pumped			
5. Material Used to Fill Well / Drillhole		<input type="checkbox"/> Screened & Poured (Bentonite Chips) <input type="checkbox"/> Other (Explain): _____			
		Sealing Materials			
		<input type="checkbox"/> Neat Cement Grout <input type="checkbox"/> Concrete			
		<input checked="" type="checkbox"/> Sand-Cement (Concrete) Grout <input type="checkbox"/> Bentonite Chips			
		For Monitoring Wells and Monitoring Well Boreholes Only:			
		<input type="checkbox"/> Bentonite Chips <input checked="" type="checkbox"/> Bentonite - Cement Grout			
		<input type="checkbox"/> Granular Bentonite <input checked="" type="checkbox"/> Bentonite - Sand Slurry			

Material	From (ft.)	To (ft.)	No. Yards, Sacks, Sealant or Volume (circle one)	Mix Ratio or Mud Weight
Asphalt Patch	Surface	0.5	<1 bag	
Cement / Sand Slurry	0.5	30	10 gallons	47 / 1

6. Comments

7. Supervision of Work				DNR Use Only	
Name of Person or Firm Doing Filling & Sealing Horizon Construction and Exploration, LLC	License #	Date of Filling & Sealing or Verification (mm/dd/yyyy) 07/25/2022	Date Received	Noted By	
Street or Route 764 Tower Drive	City Fredonia	State WI	ZIP Code 53021	Telephone Number (262) 692-3348	Comments
Signature of Person Doing Work <i>[Signature]</i>				Date Signed 7/29/22	

Notice: Completion of this report is required by chs. 160, 281, 283, 289, 291-293, 295, and 299, Wis. Stats., and chs. NR 141 and 812, Wis. Adm. Code. In accordance with chs. 281, 289, 291-293, 295, and 299, Wis. Stats., failure to file this form may result in a forfeiture of between \$10-25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on this form is not intended to be used for any other purpose. Return form to the appropriate DNR office and bureau. See instructions on reverse for more information.

Verification Only of Fill and Seal

Route to DNR Bureau:


Drinking Water Watershed/Wastewater Remediation/Redevelopment
 Waste Management Other: _____

1. Well Location Information				2. Facility / Owner Information			
County Marinette		WI Unique Well # of Removed Well VV556		Hicap # MW-105S		Boring	
Latitude / Longitude (see instructions) 45.09803 N 87.61693 W				Format Code <input checked="" type="checkbox"/> DD <input type="checkbox"/> DDM		Method Code <input type="checkbox"/> GPS008 <input type="checkbox"/> SCR002 <input type="checkbox"/> OTH001	
Facility Name Tyco Fire Products LP		Facility ID (FID or PWS)		License/Permit/Monitoring #		Original Well Owner Tyco Fire Products LP	
Present Well Owner Tyco Fire Products LP		Mailing Address of Present Owner One Stanton Street		City of Present Owner Marinette		State ZIP Code WI 54143	
Well Street Address One Stanton Street		Well City, Village or Town City of Marinette		Well ZIP Code 54143		Subdivision Name	
Reason for Removal from Service Construction		WI Unique Well # of Replacement Well		Construction Type: <input type="checkbox"/> Drilled <input type="checkbox"/> Driven (Sandpoint) <input type="checkbox"/> Dug <input checked="" type="checkbox"/> Other (specify): <u>Rotosonic</u>		Formation Type: <input checked="" type="checkbox"/> Unconsolidated Formation <input type="checkbox"/> Bedrock	


3. Filled & Sealed Well / Drillhole / Borehole Information				4. Pump, Liner, Screen, Casing & Sealing Material			
<input checked="" type="checkbox"/> Monitoring Well		Original Construction Date (mm/dd/yyyy) 05/24/2011		Pump and piping removed? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		Liner(s) removed? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
<input type="checkbox"/> Water Well		If a Well Construction Report is available, please attach.		Liner(s) perforated? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		Screen removed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A	
<input type="checkbox"/> Borehole / Drillhole				Casing left in place? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		Was casing cut off below surface? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Construction Type: <input type="checkbox"/> Drilled <input type="checkbox"/> Driven (Sandpoint) <input type="checkbox"/> Dug <input checked="" type="checkbox"/> Other (specify): <u>Rotosonic</u>				Did sealing material rise to surface? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		Did material settle after 24 hours? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A	
Formation Type: <input checked="" type="checkbox"/> Unconsolidated Formation <input type="checkbox"/> Bedrock				If yes, was hole retopped? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		If bentonite chips were used, were they hydrated with water from a known safe source? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Total Well Depth From Ground Surface (ft.) 15		Casing Diameter (in.) 2.0		Required Method of Placing Sealing Material <input type="checkbox"/> Conductor Pipe-Gravity <input checked="" type="checkbox"/> Conductor Pipe-Pumped <input type="checkbox"/> Screened & Poured (Bentonite Chips) <input type="checkbox"/> Other (Explain): _____			
Lower Drillhole Diameter (in.) 2.0		Casing Depth (ft.) 15		Sealing Materials <input type="checkbox"/> Neat Cement Grout <input type="checkbox"/> Concrete <input checked="" type="checkbox"/> Sand-Cement (Concrete) Grout <input type="checkbox"/> Bentonite Chips			
Was well annular space grouted? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Unknown		Depth to Water (feet) 0.5		For Monitoring Wells and Monitoring Well Boreholes Only: <input type="checkbox"/> Bentonite Chips <input checked="" type="checkbox"/> Bentonite - Cement Grout <input type="checkbox"/> Granular Bentonite <input checked="" type="checkbox"/> Bentonite - Sand Slurry			

5. Material Used to Fill Well / Drillhole	From (ft)	To (ft)	No Yards, Sacks Sealant or Volume (circle one)	Mix Ratio or Mud Weight
Asphalt Patch	Surface	0.5	<1 bag	
Cement / Sand Slurry	0.5	15	5 gallons	47 / 1

6. Comments

7. Supervision of Work				DNR Use Only	
Name of Person or Firm Doing Filling & Sealing Horizon Construction and Exploration, LLC		License #	Date of Filling & Sealing or Verification (mm/dd/yyyy) 07/25/2022	Date Received	Noted By
Street or Route 764 Tower Drive		Telephone Number (262) 892-3348		Comments	
City Fredonia	State WI	ZIP Code 53021	Signature of Person Doing Work 	Date Signed 7/29/22	

Facility/Project Name Tyco Fire Protection Products LP		Local Grid Location of Well ft. <input type="checkbox"/> N. <input type="checkbox"/> E. <input type="checkbox"/> S. <input type="checkbox"/> W.		Well Name MW-105D-R	
Facility License, Permit or Monitoring No.		Local Grid Origin <input type="checkbox"/> (estimated: <input type="checkbox"/>) or Well Location <input type="checkbox"/>		Wis. Unique Well No. <u>WD 402</u> DNR Well ID No. _____	
Facility ID		Lat. _____ " Long. _____ "		Date Well Installed <u>07</u> / <u>26</u> / <u>2023</u> m m d d y y y y	
Type of Well Well Code <u>12</u> / <u>PZ</u>		St. Plane _____ ft. N, _____ ft. E. S/C/N		Well Installed By: Name (first, last) and Firm Adam Sweet Horizon Construction & Exploration	
Distance from Waste/Source _____ ft.		Section Location of Waste/Source 1/4 of _____ 1/4 of Sec. _____, T. _____ N, R. _____ <input type="checkbox"/> E <input type="checkbox"/> W		Location of Well Relative to Waste/Source u <input type="checkbox"/> Upgradient s <input type="checkbox"/> Sidegradient d <input type="checkbox"/> Downgradient n <input type="checkbox"/> Not Known	
Enf. Stds. Apply <input type="checkbox"/>		Gov. Lot Number _____			

<p>A. Protective pipe, top elevation _____ ft. MSL</p> <p>B. Well casing, top elevation _____ ft. MSL</p> <p>C. Land surface elevation _____ ft. MSL</p> <p>D. Surface seal, bottom _____ ft. MSL or <u>1.5</u> ft.</p> <div style="border: 1px solid black; padding: 5px;"> <p>12. USCS classification of soil near screen: GP <input type="checkbox"/> GM <input type="checkbox"/> GC <input type="checkbox"/> GW <input type="checkbox"/> SW <input type="checkbox"/> SP <input type="checkbox"/> SM <input type="checkbox"/> SC <input type="checkbox"/> ML <input type="checkbox"/> MH <input type="checkbox"/> CL <input type="checkbox"/> CH <input type="checkbox"/> Bedrock <input type="checkbox"/></p> <p>13. Sieve analysis performed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>14. Drilling method used: Rotary <input type="checkbox"/> 50 Hollow Stem Auger <input checked="" type="checkbox"/> 41 Roto Sonic _____ Other <input type="checkbox"/></p> <p>15. Drilling fluid used: Water <input checked="" type="checkbox"/> 02 Air <input type="checkbox"/> 01 Drilling Mud <input type="checkbox"/> 03 None <input type="checkbox"/> 99</p> <p>16. Drilling additives used? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Describe _____</p> <p>17. Source of water (attach analysis, if required): City of Marinette Municipal Water</p> </div> <p>E. Bentonite seal, top _____ ft. MSL or <u>1.5</u> ft.</p> <p>F. Fine sand, top _____ ft. MSL or <u>34.0</u> ft.</p> <p>G. Filter pack, top _____ ft. MSL or <u>35.0</u> ft.</p> <p>H. Screen joint, top _____ ft. MSL or <u>37.0</u> ft.</p> <p>I. Well bottom _____ ft. MSL or <u>42.0</u> ft.</p> <p>J. Filter pack, bottom _____ ft. MSL or <u>42.0</u> ft.</p> <p>K. Borehole, bottom _____ ft. MSL or <u>42.0</u> ft.</p> <p>L. Borehole, diameter <u>6.00</u> in.</p> <p>M. O.D. well casing <u>2.375</u> in.</p> <p>N. I.D. well casing <u>2.067</u> in.</p>	 <p>1. Cap and lock? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>2. Protective cover pipe: a. Inside diameter: _____ in. b. Length: _____ ft. c. Material: Steel <input checked="" type="checkbox"/> 04 Other <input type="checkbox"/> d. Additional protection? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If yes, describe: _____</p> <p>3. Surface seal: Bentonite <input type="checkbox"/> 30 Concrete <input checked="" type="checkbox"/> 01 Other <input type="checkbox"/></p> <p>4. Material between well casing and protective pipe: Bentonite <input checked="" type="checkbox"/> 30 Cement Grout _____ Other <input type="checkbox"/></p> <p>5. Annular space seal: a. Granular/Chipped Bentonite <input checked="" type="checkbox"/> 33 b. _____ Lbs/gal mud weight . . . Bentonite-sand slurry <input type="checkbox"/> 35 c. _____ Lbs/gal mud weight Bentonite slurry <input checked="" type="checkbox"/> 31 d. _____ % Bentonite Bentonite-cement grout <input checked="" type="checkbox"/> 50 e. <u>32</u> Ft³ volume added for any of the above f. How installed: Tremie <input type="checkbox"/> 01 Tremie pumped <input checked="" type="checkbox"/> 02 Gravity <input type="checkbox"/> 08</p> <p>6. Bentonite seal: a. Bentonite granules <input checked="" type="checkbox"/> 33 b. <input type="checkbox"/> 1/4 in. <input checked="" type="checkbox"/> 3/8 in. <input type="checkbox"/> 1/2 in. Bentonite chips <input checked="" type="checkbox"/> 32 c. _____ Other <input type="checkbox"/></p> <p>7. Fine sand material: Manufacturer, product name & mesh size a. Red Flint #15 b. Volume added <u>1.0</u> ft³</p> <p>8. Filter pack material: Manufacturer, product name & mesh size a. Red Flint #40 b. Volume added <u>7.0</u> ft³</p> <p>9. Well casing: Flush threaded PVC schedule 40 <input checked="" type="checkbox"/> 23 Flush threaded PVC schedule 80 <input type="checkbox"/> 24 Other <input type="checkbox"/></p> <p>10. Screen material: PVC schedule 40 a. Screen type: Factory cut <input checked="" type="checkbox"/> 11 Continuous slot <input type="checkbox"/> 01 Other <input type="checkbox"/> b. Manufacturer <u>Johnson Screens</u> c. Slot size: <u>0.010</u> in. d. Slotted length: <u>5</u> ft.</p> <p>11. Backfill material (below filter pack): None <input checked="" type="checkbox"/> 14 Other <input type="checkbox"/></p>
---	--

I hereby certify that the information on this form is true and correct to the best of my knowledge.

Signature _____ Firm
Endpoint Solutions Corporation

Please complete both Forms 4400-113A and 4400-113B and return them to the appropriate DNR office and bureau. Completion of these reports is required by chs. 160, 281, 283, 289, 291, 292, 293, 295, and 299, Wis. Stats., and ch. NR 141, Wis. Adm. Code. In accordance with chs. 281, 289, 291, 292, 293, 295, and 299, Wis. Stats., failure to file these forms may result in a forfeiture of between \$10 and \$25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on these forms is not intended to be used for any other purpose. NOTE: See the instructions for more information, including where the completed forms should be sent.

Facility/Project Name Tyco Fire Protection Products LP	Local Grid Location of Well ft. <input type="checkbox"/> N. <input type="checkbox"/> E. <input type="checkbox"/> S. <input type="checkbox"/> W.		Well Name MW-105M-R	
Facility License, Permit or Monitoring No.	Local Grid Origin <input type="checkbox"/> (estimated: <input type="checkbox"/>) or Well Location <input type="checkbox"/>		Wis. Unique Well No. WD 4 0 1	DNR Well ID No.
Facility ID	St. Plane _____ ft. N, _____ ft. E. S/C/N		Date Well Installed 07 / 26 / 2023 m m d d y y y y	
Type of Well Well Code 12 / PZ	Section Location of Waste/Source 1/4 of _____ 1/4 of Sec. _____, T. _____ N, R. _____ <input type="checkbox"/> E <input type="checkbox"/> W		Well Installed By: Name (first, last) and Firm Adam Sweet	
Distance from Waste/Source _____ ft.	Enf. Stds. Apply <input type="checkbox"/>	Location of Well Relative to Waste/Source u <input type="checkbox"/> Upgradient s <input type="checkbox"/> Sidegradient d <input type="checkbox"/> Downgradient n <input type="checkbox"/> Not Known	Gov. Lot Number _____	
		Horizon Construction & Exploration		

- A. Protective pipe, top elevation _____ ft. MSL
- B. Well casing, top elevation _____ ft. MSL
- C. Land surface elevation _____ ft. MSL
- D. Surface seal, bottom _____ ft. MSL or _____ 1.5 ft.

12. USCS classification of soil near screen:
 GP GM GC GW SW SP
 SM SC ML MH CL CH
 Bedrock

13. Sieve analysis performed? Yes No


14. Drilling method used: Rotary 5 0
 Hollow Stem Auger 4 1
 Other

15. Drilling fluid used: Water 0 2 Air 0 1
 Drilling Mud 0 3 None 9 9

16. Drilling additives used? Yes No

Describe _____

17. Source of water (attach analysis, if required):



- 1. Cap and lock? Yes No
- 2. Protective cover pipe:
 - a. Inside diameter: _____ 8 in.
 - b. Length: _____ 2 ft.
 - c. Material: Steel 0 4
Other
 - d. Additional protection? Yes No
If yes, describe: _____
- 3. Surface seal: Bentonite 3 0
Concrete 0 1
Other
- 4. Material between well casing and protective pipe: Bentonite 3 0
Other
- 5. Annular space seal:
 - a. Granular/Chipped Bentonite 3 3
 - b. _____ Lbs/gal mud weight . . . Bentonite-sand slurry 3 5
 - c. _____ Lbs/gal mud weight Bentonite slurry 3 1
 - d. _____ % Bentonite Bentonite-cement grout 5 0
 - e. _____ 20 Ft³ volume added for any of the above
 - f. How installed: Tremie 0 1
Tremie pumped 0 2
Gravity 0 8
- 6. Bentonite seal:
 - a. Bentonite granules 3 3
 - b. 1/4 in. 3/8 in. 1/2 in. Bentonite chips 3 2
 - c. _____ Other
- 7. Fine sand material: Manufacturer, product name & mesh size
 a. Red Flint #15
 b. Volume added _____ 1.0 ft³
- 8. Filter pack material: Manufacturer, product name & mesh size
 a. Red Flint #40
 b. Volume added _____ 12.0 ft³
- 9. Well casing: Flush threaded PVC schedule 40 2 3
 Flush threaded PVC schedule 80 2 4
 Other
- 10. Screen material: PVC schedule 40
 a. Screen type: Factory cut 1 1
 Continuous slot 0 1
 Other
- b. Manufacturer Johnson Screens
- c. Slot size: _____ 0.010 in.
- d. Slotted length: _____ 5 ft.
- 11. Backfill material (below filter pack): None 1 4
 Other

- E. Bentonite seal, top _____ ft. MSL or _____ 1.5 ft.
- F. Fine sand, top _____ ft. MSL or _____ 22.0 ft.
- G. Filter pack, top _____ ft. MSL or _____ 23.0 ft.
- H. Screen joint, top _____ ft. MSL or _____ 25.0 ft.
- I. Well bottom _____ ft. MSL or _____ 30.0 ft.
- J. Filter pack, bottom _____ ft. MSL or _____ 30.5 ft.
- K. Borehole, bottom _____ ft. MSL or _____ 30.5 ft.
- L. Borehole, diameter _____ 8.25 in.
- M. O.D. well casing _____ 2.375 in.
- N. I.D. well casing _____ 2.067 in.

I hereby certify that the information on this form is true and correct to the best of my knowledge.

Signature _____ Firm
Endpoint Solutions Corporation

Please complete both Forms 4400-113A and 4400-113B and return them to the appropriate DNR office and bureau. Completion of these reports is required by chs. 160, 281, 283, 289, 291, 292, 293, 295, and 299, Wis. Stats., and ch. NR 141, Wis. Adm. Code. In accordance with chs. 281, 289, 291, 292, 293, 295, and 299, Wis. Stats., failure to file these forms may result in a forfeiture of between \$10 and \$25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on these forms is not intended to be used for any other purpose. NOTE: See the instructions for more information, including where the completed forms should be sent.

Facility/Project Name Tyco Fire Protection Products LP		Local Grid Location of Well ft. <input type="checkbox"/> N. <input type="checkbox"/> S. <input type="checkbox"/> E. <input type="checkbox"/> W.		Well Name MW-105S-R	
Facility License, Permit or Monitoring No.		Local Grid Origin <input type="checkbox"/> (estimated: <input type="checkbox"/>) or Well Location <input type="checkbox"/>		Wis. Unique Well No. <u>WD 400</u> DNR Well ID No. _____	
Facility ID		St. Plane _____ ft. N, _____ ft. E. S/C/N		Date Well Installed <u>07 / 26 / 2023</u> m m d d y y y y	
Type of Well Well Code <u>11</u> / MW		Section Location of Waste/Source 1/4 of _____ 1/4 of Sec. _____, T. _____ N, R. <input type="checkbox"/> E <input type="checkbox"/> W		Well Installed By: Name (first, last) and Firm Adam Sweet	
Distance from Waste/Source _____ ft.		Location of Well Relative to Waste/Source u <input type="checkbox"/> Upgradient s <input type="checkbox"/> Sidegradient d <input type="checkbox"/> Downgradient n <input type="checkbox"/> Not Known		Horizon Construction & Exploration	
Enf. Stds. Apply <input type="checkbox"/>		Gov. Lot Number _____			

- A. Protective pipe, top elevation _____ ft. MSL
- B. Well casing, top elevation _____ ft. MSL
- C. Land surface elevation _____ ft. MSL
- D. Surface seal, bottom _____ ft. MSL or 1.5 ft.

12. USCS classification of soil near screen:
 GP GM GC GW SW SP
 SM SC ML MH CL CH
 Bedrock

13. Sieve analysis performed? Yes No


14. Drilling method used: Rotary 5 0
 Hollow Stem Auger 4 1
 Other

15. Drilling fluid used: Water 0 2 Air 0 1
 Drilling Mud 0 3 None 9 9

16. Drilling additives used? Yes No

Describe _____

17. Source of water (attach analysis, if required):



- 1. Cap and lock? Yes No
- 2. Protective cover pipe:
 - a. Inside diameter: _____ 8 in.
 - b. Length: _____ 2 ft.
 - c. Material: Steel 0 4
Other
 - d. Additional protection? Yes No
If yes, describe: _____
- 3. Surface seal: Bentonite 3 0
Concrete 0 1
Other
- 4. Material between well casing and protective pipe: Bentonite 3 0
Other
- 5. Annular space seal:
 - a. Granular/Chipped Bentonite 3 3
 - b. _____ Lbs/gal mud weight . . . Bentonite-sand slurry 3 5
 - c. _____ Lbs/gal mud weight Bentonite slurry 3 1
 - d. _____ % Bentonite Bentonite-cement grout 5 0
 - e. 1.5 Ft³ volume added for any of the above
 - f. How installed: Tremie 0 1
Tremie pumped 0 2
Gravity 0 8
- 6. Bentonite seal:
 - a. Bentonite granules 3 3
 - b. 1/4 in. 3/8 in. 1/2 in. Bentonite chips 3 2
 - c. _____ Other
- 7. Fine sand material: Manufacturer, product name & mesh size
 - a. Red Flint #15
 - b. Volume added 1.0 ft³
- 8. Filter pack material: Manufacturer, product name & mesh size
 - a. Red Flint #40
 - b. Volume added 11.5 ft³
- 9. Well casing: Flush threaded PVC schedule 40 2 3
 Flush threaded PVC schedule 80 2 4
 Other
- 10. Screen material: PVC schedule 40
 - a. Screen type: Factory cut 1 1
 Continuous slot 0 1
 Other
 - b. Manufacturer Johnson Screens
 - c. Slot size: 0.010 in.
 - d. Slotted length: 10 ft.
- 11. Backfill material (below filter pack): None 1 4
 Other

I hereby certify that the information on this form is true and correct to the best of my knowledge.

Signature _____ Firm
Endpoint Solutions Corporation

Please complete both Forms 4400-113A and 4400-113B and return them to the appropriate DNR office and bureau. Completion of these reports is required by chs. 160, 281, 283, 289, 291, 292, 293, 295, and 299, Wis. Stats., and ch. NR 141, Wis. Adm. Code. In accordance with chs. 281, 289, 291, 292, 293, 295, and 299, Wis. Stats., failure to file these forms may result in a forfeiture of between \$10 and \$25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on these forms is not intended to be used for any other purpose. NOTE: See the instructions for more information, including where the completed forms should be sent.

Route to: Watershed/Wastewater Waste Management
Remediation/Redevelopment Other

Facility/Project Name Tyco Fire Protection Products LP	County Name Marinette	Well Name MW-105D-R	
Facility License, Permit or Monitoring Number	County Code 38	Wis. Unique Well Number WD 402	DNR Well ID Number _____

1. Can this well be purged dry? Yes No

2. Well development method
- surged with bailer and bailed 41
 - surged with bailer and pumped 61
 - surged with block and bailed 42
 - surged with block and pumped 62
 - surged with block, bailed and pumped 70
 - compressed air 20
 - bailed only 10
 - pumped only 51
 - pumped slowly 50
 - Other _____ _____

3. Time spent developing well _____ 60 min.

4. Depth of well (from top of well casing) _____ 40.8 ft.

5. Inside diameter of well _____ 2.00 in.

6. Volume of water in filter pack and well casing _____ 34.8 gal.

7. Volume of water removed from well _____ 500 gal.

8. Volume of water added (if any) _____ gal.

9. Source of water added _____

10. Analysis performed on water added? Yes No
(If yes, attach results)

17. Additional comments on development:

Well was purged dry three times.

11. Depth to Water Before Development After Development

(from top of well casing) a. _____ 148 ft. _____ 4011 ft.

Date b. 07/27/2023 07/27/2023
m m d d y y y y m m d d y y y y

Time c. 14:18 a.m. 16:35 a.m.
 p.m. p.m.

12. Sediment in well bottom _____ 4.0 inches _____ 0.0 inches

13. Water clarity Clear 10 Turbid 20
Turbid 15 Turbid 25
(Describe) (Describe)
Brown / Very turbid Slightly Gray and turbid

Fill in if drilling fluids were used and well is at solid waste facility:

14. Total suspended _____ mg/l _____ mg/l
solids

15. COD _____ mg/l _____ mg/l

16. Well developed by: Name (first, last) and Firm

First Name: Ryan Last Name: Johnson

Firm: Endpoint Solutions Corporation

Name and Address of Facility Contact /Owner/Responsible Party
First Last
Name: _____ Name: _____
Facility/Firm: _____
Street: _____
City/State/Zip: _____

I hereby certify that the above information is true and correct to the best of my knowledge.

Signature: _____

Print Name: Ryan Johnson

Firm: Endpoint Solutions Corporation

Route to: Watershed/Wastewater Waste Management
Remediation/Redevelopment Other

Facility/Project Name Tyco Fire Protection Products LP	County Name Marinette	Well Name MW-105M-R	
Facility License, Permit or Monitoring Number	County Code 38	Wis. Unique Well Number WD401	DNR Well ID Number _____

1. Can this well be purged dry? Yes No

2. Well development method
- surged with bailer and bailed 41
 - surged with bailer and pumped 61
 - surged with block and bailed 42
 - surged with block and pumped 62
 - surged with block, bailed and pumped 70
 - compressed air 20
 - bailed only 10
 - pumped only 51
 - pumped slowly 50
 - Other _____ _____

3. Time spent developing well _____ 70 min.

4. Depth of well (from top of well casing) _____ 29.6 ft.

5. Inside diameter of well _____ 2.00 in.

6. Volume of water in filter pack and well casing _____ 250 gal.

7. Volume of water removed from well _____ 420 gal.

8. Volume of water added (if any) _____ gal.

9. Source of water added _____

10. Analysis performed on water added? Yes No
(If yes, attach results)

17. Additional comments on development:

Well was purged dry three times.

11. Depth to Water Before Development After Development

(from top of well casing) a. _____ 149 ft. _____ 2907 ft.

Date b. 07/27/2023 07/27/2023
m m d d y y y y m m d d y y y y

Time c. 14:12 a.m. 16:30 a.m.
 p.m. p.m.

12. Sediment in well bottom _____ 4.0 inches _____ 0.0 inches

13. Water clarity Clear 10 Clear 20
Turbid 15 Turbid 25
(Describe) (Describe)
Black / Very turbid Slightly Gray and turbid

Fill in if drilling fluids were used and well is at solid waste facility:

14. Total suspended _____ mg/l _____ mg/l
solids

15. COD _____ mg/l _____ mg/l

16. Well developed by: Name (first, last) and Firm

First Name: Ryan Last Name: Johnson

Firm: Endpoint Solutions Corporation

Name and Address of Facility Contact /Owner/Responsible Party
First Last
Name: _____ Name: _____
Facility/Firm: _____
Street: _____
City/State/Zip: _____

I hereby certify that the above information is true and correct to the best of my knowledge.

Signature: _____

Print Name: Ryan Johnson

Firm: Endpoint Solutions Corporation

Route to: Watershed/Wastewater Waste Management
Remediation/Redevelopment Other

Facility/Project Name Tyco Fire Protection Products LP	County Name Marinette	Well Name MW-105S-R	
Facility License, Permit or Monitoring Number	County Code 38	Wis. Unique Well Number WD400	DNR Well ID Number _____

1. Can this well be purged dry? Yes No

2. Well development method
- surged with bailer and bailed 41
 - surged with bailer and pumped 61
 - surged with block and bailed 42
 - surged with block and pumped 62
 - surged with block, bailed and pumped 70
 - compressed air 20
 - bailed only 10
 - pumped only 51
 - pumped slowly 50
 - Other _____

3. Time spent developing well _____ 35 min.

4. Depth of well (from top of well casing) _____ 14.6 ft.

5. Inside diameter of well _____ 2.00 in.

6. Volume of water in filter pack and well casing _____ 122 gal.

7. Volume of water removed from well _____ 350 gal.

8. Volume of water added (if any) _____ gal.

9. Source of water added _____

10. Analysis performed on water added? Yes No
(If yes, attach results)

17. Additional comments on development:

11. Depth to Water Before Development After Development

(from top of well casing) a. _____ 0.53 ft. _____ 0.85 ft.

Date b. 07/27/2023 07/27/2023
m m d d y y y y m m d d y y y y

Time c. 14:05 a.m. 14:49 a.m.
 p.m. p.m.

12. Sediment in well bottom _____ 5.5 inches _____ 0.0 inches

13. Water clarity Clear 10 Turbid 20
Turbid 15 Turbid 25
(Describe) (Describe)
Black / Very turbid Clear

Fill in if drilling fluids were used and well is at solid waste facility:

14. Total suspended _____ mg/l _____ mg/l
solids

15. COD _____ mg/l _____ mg/l

16. Well developed by: Name (first, last) and Firm

First Name: Ryan Last Name: Johnson

Firm: Endpoint Solutions Corporation

Name and Address of Facility Contact /Owner/Responsible Party
First Last
Name: _____ Name: _____
Facility/Firm: _____
Street: _____
City/State/Zip: _____

I hereby certify that the above information is true and correct to the best of my knowledge.

Signature: _____

Print Name: Ryan Johnson

Firm: Endpoint Solutions Corporation

Attachment 7
Coal Dock Area Paving Waste Characterization
Laboratory Report and Soil Management Photo Log

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

ANALYTICAL REPORT

PREPARED FOR

Attn: Mr. Kirk Kapfhammer
Endpoint Solutions Corp
6871 S. Lover's Lane
Franklin, Wisconsin 53132

Generated 9/5/2023 7:19:38 AM

JOB DESCRIPTION

Tyco Fire Products LP RUSH

JOB NUMBER

500-238644-2

Eurofins Chicago

Job Notes

The test results in this report meet all NELAP requirements for parameters for which accreditation is required or available. Any exceptions to the NELAP requirements are noted in this report. Pursuant to NELAP, this report may not be reproduced, except in full, without the written approval of the laboratory. This report is confidential and is intended for the sole use of Eurofins Environment Testing North Central, LLC and its client. All questions regarding this report should be directed to the Eurofins Environment Testing North Central, LLC Project Manager who has signed this report.

Results relate only to the items tested and the sample(s) as received by the laboratory. The results, detection limits (LOD) and Quantitation Limits (LOQ) have been adjusted for sample dilutions and/or solids content.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Chicago Project Manager.

Authorization



Generated
9/5/2023 7:19:38 AM

Authorized for release by
Sandie Fredrick, Project Manager II
Sandra.Fredrick@et.eurofinsus.com
(920)261-1660



Table of Contents

Cover Page	1
Table of Contents	3
Case Narrative	4
Detection Summary	5
Method Summary	6
Sample Summary	7
Client Sample Results	8
Definitions	10
QC Association	11
QC Sample Results	12
Chronicle	13
Certification Summary	14
Chain of Custody	15
Receipt Checklists	16
Field Data Sheets	18

Case Narrative

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Job ID: 500-238644-2

Laboratory: Eurofins Chicago

Narrative

Job Narrative
500-238644-2

Receipt

The samples were received on 8/25/2023 9:50 AM. Unless otherwise noted below, the samples arrived in good condition, and, where required, properly preserved and on ice. The temperature of the cooler at receipt time was 0.8°C

Metals

No additional analytical or quality issues were noted, other than those described above or in the Definitions/ Glossary page.

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

Detection Summary

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Client Sample ID: Coal Dock WC

Lab Sample ID: 500-238644-1

No Detections.

Client Sample ID: Coal Dock WC Dup1

Lab Sample ID: 500-238644-2

No Detections.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

This Detection Summary does not include radiochemical test results.

Eurofins Chicago

Method Summary

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Method	Method Description	Protocol	Laboratory
6010D	Metals (ICP)	SW846	EET DEN
1311	TCLP Extraction	SW846	EET DEN
3010A	Preparation, Total Metals	SW846	EET DEN

Protocol References:

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET DEN = Eurofins Denver, 4955 Yarrow Street, Arvada, CO 80002, TEL (303)736-0100



Sample Summary

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

<u>Lab Sample ID</u>	<u>Client Sample ID</u>	<u>Matrix</u>	<u>Collected</u>	<u>Received</u>
500-238644-1	Coal Dock WC	Solid	08/22/23 13:00	08/25/23 09:50
500-238644-2	Coal Dock WC Dup1	Solid	08/22/23 13:00	08/25/23 09:50

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

Client Sample Results

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Client Sample ID: Coal Dock WC

Lab Sample ID: 500-238644-1

Date Collected: 08/22/23 13:00

Matrix: Solid

Date Received: 08/25/23 09:50

Method: SW846 6010D - Metals (ICP) - TCLP

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Arsenic	<0.022		0.075	0.022	mg/L		08/30/23 14:35	09/01/23 07:52	1

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

Client Sample Results

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Client Sample ID: Coal Dock WC Dup1

Lab Sample ID: 500-238644-2

Date Collected: 08/22/23 13:00

Matrix: Solid

Date Received: 08/25/23 09:50

Method: SW846 6010D - Metals (ICP) - TCLP

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Arsenic	<0.022		0.075	0.022	mg/L		08/30/23 14:35	09/01/23 07:56	1

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

Definitions/Glossary

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
α	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

QC Association Summary

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Metals

Leach Batch: 624507

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-238644-1	Coal Dock WC	TCLP	Solid	1311	
500-238644-2	Coal Dock WC Dup1	TCLP	Solid	1311	
LB 280-624507/1-B	Method Blank	TCLP	Solid	1311	
LCS 280-624507/2-B	Lab Control Sample	TCLP	Solid	1311	

Prep Batch: 624684

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-238644-1	Coal Dock WC	TCLP	Solid	3010A	624507
500-238644-2	Coal Dock WC Dup1	TCLP	Solid	3010A	624507
LB 280-624507/1-B	Method Blank	TCLP	Solid	3010A	624507
LCS 280-624507/2-B	Lab Control Sample	TCLP	Solid	3010A	624507

Analysis Batch: 624993

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-238644-1	Coal Dock WC	TCLP	Solid	6010D	624684
500-238644-2	Coal Dock WC Dup1	TCLP	Solid	6010D	624684
LB 280-624507/1-B	Method Blank	TCLP	Solid	6010D	624684
LCS 280-624507/2-B	Lab Control Sample	TCLP	Solid	6010D	624684

QC Sample Results

Client: Endpoint Solutions Corp
 Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Method: 6010D - Metals (ICP)

Lab Sample ID: LB 280-624507/1-B
Matrix: Solid
Analysis Batch: 624993

Client Sample ID: Method Blank
Prep Type: TCLP
Prep Batch: 624684

Analyte	LB Result	LB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Arsenic	<0.022		0.075	0.022	mg/L		08/30/23 14:35	09/01/23 07:23	1

Lab Sample ID: LCS 280-624507/2-B
Matrix: Solid
Analysis Batch: 624993

Client Sample ID: Lab Control Sample
Prep Type: TCLP
Prep Batch: 624684

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Arsenic	8.00	7.69		mg/L		96	80 - 118

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

Lab Chronicle

Client: Endpoint Solutions Corp
Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Client Sample ID: Coal Dock WC

Lab Sample ID: 500-238644-1

Date Collected: 08/22/23 13:00

Matrix: Solid

Date Received: 08/25/23 09:50

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Analyst	Lab	Prepared or Analyzed
TCLP	Leach	1311			624507	DFB1	EET DEN	08/28/23 16:24
TCLP	Prep	3010A			624684	MSM	EET DEN	08/30/23 14:35
TCLP	Analysis	6010D		1	624993	BN	EET DEN	09/01/23 07:52

Client Sample ID: Coal Dock WC Dup1

Lab Sample ID: 500-238644-2

Date Collected: 08/22/23 13:00

Matrix: Solid

Date Received: 08/25/23 09:50

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Analyst	Lab	Prepared or Analyzed
TCLP	Leach	1311			624507	DFB1	EET DEN	08/28/23 16:24
TCLP	Prep	3010A			624684	MSM	EET DEN	08/30/23 14:35
TCLP	Analysis	6010D		1	624993	BN	EET DEN	09/01/23 07:56

Laboratory References:

EET DEN = Eurofins Denver, 4955 Yarrow Street, Arvada, CO 80002, TEL (303)736-0100

Accreditation/Certification Summary

Client: Endpoint Solutions Corp
 Project/Site: Tyco Fire Products LP RUSH

Job ID: 500-238644-2

Laboratory: Eurofins Denver

All accreditations/certifications held by this laboratory are listed. Not all accreditations/certifications are applicable to this report.

Authority	Program	Identification Number	Expiration Date
A2LA	Dept. of Defense ELAP	2907.01	10-31-23
A2LA	ISO/IEC 17025	2907.01	10-31-23
Alabama	State Program	40730	09-30-12 *
Alaska (UST)	State	18-001	02-10-24
Arizona	State	AZ0713	12-20-23
Arkansas DEQ	State	19-047-0	05-31-23 *
California	State	2513	01-09-24
Connecticut	State	PH-0686	09-30-24
Florida	NELAP	E87667-57	06-30-23 *
Georgia	State	4025-011	01-08-24
Illinois	NELAP	2000172019-1	04-30-24
Iowa	State	370	12-01-24
Kansas	NELAP	E-10166	04-30-24
Kentucky (WW)	State	KY98047	12-31-23
Louisiana	NELAP	30785	06-30-14 *
Louisiana	NELAP	30785	06-30-23 *
Louisiana (All)	NELAP	30785	06-30-24
Minnesota	NELAP	1788752	12-31-23
Nevada	State	CO000262020-1	07-31-24
New Hampshire	NELAP	2053	04-28-24
New Jersey	NELAP	230001	06-30-24
New York	NELAP	59923	03-31-24
North Carolina (WW/SW)	State	358	12-31-23
North Dakota	State	R-034	01-08-24
Oregon	NELAP	4025-019	01-08-24
Pennsylvania	NELAP	013	07-31-24
South Carolina	State	72002001	01-08-24
Texas	NELAP	TX104704183-08-TX	09-30-09 *
Texas	NELAP	T104704183-21-19	09-30-23
USDA	US Federal Programs	P330-20-00065	12-19-25
Utah	NELAP	QUAN5	06-30-13 *
Utah	NELAP	CO000262019-11	07-31-23 *
Virginia	NELAP	12037	06-14-23 *
Washington	State	C583-19	08-03-23 *
West Virginia DEP	State	354	11-30-23
Wyoming (UST)	A2LA	2907.01	10-31-22 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

Login Sample Receipt Checklist

Client: Endpoint Solutions Corp

Job Number: 500-238644-2

Login Number: 238644

List Source: Eurofins Chicago

List Number: 1

Creator: Hernandez, Stephanie

Question	Answer	Comment
Radioactivity wasn't checked or is \leq background as measured by a survey meter.	True	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	0.8
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <math><6\text{mm}</math> (1/4").	N/A	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

Login Sample Receipt Checklist

Client: Endpoint Solutions Corp

Job Number: 500-238644-2

Login Number: 238644

List Number: 2

Creator: Martinez, Anthony

List Source: Eurofins Denver

List Creation: 08/26/23 10:57 AM

Question	Answer	Comment
Radioactivity wasn't checked or is \leq background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	N/A	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <math><6\text{mm}</math> (1/4").	N/A	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	



Tracking #: 618071978415

Job: _____

SO / PO / FO / (SAT) / 2-Day / Ground / UPS / CDO / Courier
GSL / OnTrac / Goldstreak / USPS / Other _____

Use this form to record Sample Custody Seal, Cooler Custody Seal, Temperature & corrected Temperature & other observations. File in the job folder with the COC.

Therm. ID: ED6 Corr. Factor: (+/-) - °C
 Ice / Wet / Gel _____ Other _____
 Cooler Custody Seal: 2340375
 Cooler ID: _____
 Temp Observed: 8.9 °C Corrected: 8.9 °C
 From: Temp Blank Sample

Opening/Processing The Shipment	Yes	No	NA
Cooler compromised/tampered with?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Cooler Temperature is acceptable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Frozen samples show signs of thaw?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Initials: <u>[Signature]</u> Date: <u>8.26.23</u>			

Unpacking/Labeling The Samples	Yes	No	NA
Containers are not broken or leaking?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Samples compromised/tampered with?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
COC is complete w/o discrepancies	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sample custody seal?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Sample containers have legible labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sample date/times are provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Appropriate containers are used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sample bottles are completely filled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sample preservatives verified?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Is the Field Sampler's name on COC?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Samples w/o discrepancies?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Zero headspace?*	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Alkalinity has no headspace?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Perchlorate has headspace? (Methods 314, 331, 6850)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Multiphasic samples are not present?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

*Containers requiring zero headspace have no headspace, or bubble < 6 mm (1/4")

Initials: [Signature] Date: 8.26.23

Notes: Cooler out of temp. Cooling agent provided, however not enough to cool the sample to an acceptable temp of 6 deg or below. No temp blank.

[Signature] 8.26.23

Trizma Lot #(s): _____

Ammonium Acetate Lot #(s): _____

Login Completion	Yes	No	NA
Receipt Temperature on COC?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
NCM Filed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Log Release checked in TALS?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

Initials: [Signature] Date: 8.26.23

PROJECT PHOTOGRAPHS

JCI: 2023 Outfall 001 Stormwater Separation



Photo: 1

Date: 09-14-2023

Description:

Waste soil containment from Coal Dock stockpiled near the Salt Vault. Stockpile area, approximately 50% area filled with soil. All soil piles are covered & tarped at the end of each day.

Street sweeping around stockpile completed end of day 9/14/2023.

Location:

Salt Vault

Photograph Taken By:

Tyrone Lee

Direction:

Southwest



Photo: 2

Date: 09-14-2023

Description:

End of day soil stockpile covered with tarps, tarps weighed down, and area secured. 700-1,000 CY soil stockpiled.

Location:

Salt Vault

Photograph Taken By:

Tyrone Lee

Direction:

Southwest

PROJECT PHOTOGRAPHS

JCI: 2023 Outfall 001 Stormwater Separation



Photo: 3

Date: 09-14-2023

Description:

End of day soil stockpile covered with tarps, tarps weighed down, and area secured. Estimated 700-1,000 CY in stockpile containment.

Location:

Salt Vault

Photograph Taken By:

Tyrone Lee

Direction:

Southeast



Photo: 4

Date: 09-18-2023

Description:

Soil containment pile. Properly covered at end of day. 50x35x10ft. Approx. 1,000-1,200 CY of soil.

Location:

Salt Vault

Photograph Taken By:

Owen Martzke

Direction:

West

PROJECT PHOTOGRAPHS

JCI: 2023 Outfall 001 Stormwater Separation



Photo: 5

Date: 09-19-2023

Description:

Soil containment pile. Properly covered end of day. No soil added or removed. 50x35x10ft Approx. 1,000-1,200 CY of soil.

Location:

Salt Vault

Photograph Taken By:

Owen Martzke

Direction:

West



Photo: 6

Date: 09-20-2023

Description:

Soil containment pile. No soil added or removed. Properly covered. 50x35x10ft

Location:

Salt Vault

Photograph Taken By:

Owen Martzke

Direction:

West

PROJECT PHOTOGRAPHS

JCI: 2023 Outfall 001 Stormwater Separation



Photo: 7

Date: 09-21-2023

Description:
Begin removal of Soil Containment Pile, loading into roll off boxes.

Location:
Salt Vault

Photograph Taken By:
Owen Martzke

Direction:
Southwest



Photo: 8

Date: 09-21-2023

Description:
Soil Containment Pile Cleanup. Properly covered. 25x35x10ft
Approx. 300 CY remaining to be loaded into roll off boxes.

Location:
Salt Vault

Photograph Taken By:
Owen Martzke

Direction:
East

PROJECT PHOTOGRAPHS

JCI: 2023 Outfall 001 Stormwater Separation



Photo: 9

Date: 09-22-2023

Description:
Soil containment pile - empty.
58 roll off containers filled and transported for disposal.

Location:
Salt Vault

Photograph Taken By:
Owen Martzke

Direction:
West



Photo: 10

Date: 09-22-2023

Description:
Soil containment pile - empty.
Entrance bermed with silt sock and street sweeper cleaned remaining dirt around the stockpile area as necessary.

Location:
Salt Vault

Photograph Taken By:
Owen Martzke

Direction:
West