

Linda Hanefeld
Remediation and Redevelopment Team Supervisor
Wisconsin Department of Natural Resources
South Central Region
3911 Fish Hatchery Rd
Fitchburg WI 53711

Subject:

Bi-Monthly Progress Report, Madison-Kipp Corporation (MKC) Site, 201 Waubesa Street, Madison, Wisconsin.

Dear Ms. Hanefeld:

On behalf of MKC, this Bi-Monthly Progress Report provides a summary of the activities completed from April 27 through May 13, 2013 as part of the MKC site located at 201 Waubesa Street in Madison, Wisconsin (site).

Tasks Completed – April 27 through May 13, 2013

The following tasks were completed during the period of April 27 through May 13, 2013 and are presented in chronological order.

- Reporting activities related to the *In-Situ Chemical Oxidation Groundwater Pilot Test Work Plan* and the *Implementation Summary and Recommendations -- In-Situ Chemical Oxidation Groundwater Pilot Test* are on-going.
- Field activities related to the *Underground Storage Tank Site Investigation Work Plan* were completed April 29, 2013.
- Activities related to installation of the off-site bedrock monitoring well located southeast of the site per the recommendations of the *Site Investigation and Interim Actions Report – February 2012 through January 2013* were completed May 6, 2013.
- ARCADIS participated in a meeting with the residences of 241, 249, 253, and 257 Waubesa Street and the Wisconsin Department of Natural Resources (WDNR) to discuss implementation of the *Addendum to the Final Revised Work Plan for Polychlorinated Biphenyl Recommended Activities* (Addendum). The WDNR and United States Environmental Protection Agency approved the

ARCADIS U.S., Inc.
126 North Jefferson Street
Suite 400
Milwaukee
Wisconsin 53202
Tel 414 276 7742
Fax 414 276 7603
www.arcadis-us.com

ENVIRONMENT

Date:

May 15, 2013

Contact:

Jennine Trask

Phone:

414.277.6203

Email:

Jennine.Trask@arcadis-us.com

Our ref:

WI001283.0006

Addendum in a letter dated March 12, 2013. Field coordination for the Addendum is on-going.

- The installation of a permanent soil vapor extraction (SVE) system was completed May 13, 2013.
- The SVE system was intermittently down due to a high water level in the moisture separator during the period of April 25 through 29, 2013. All water generated during SVE maintenance was processed at the MKC process water treatment facility on site. The temporary SVE system, in operation since March 2012, was shut down April 29, 2013 to facilitate the permanent SVE system installation. The permanent SVE system was started on May 13, 2013. Data collected during the weekly and monthly Operation, Maintenance, and Monitoring (OM&M) is included in Attachment A. The emission tables are also included in Attachment A. A review of the tables indicated the emissions rates are several orders of magnitude lower than the NR445 Emission Threshold Values. A new carbon vessel has been installed on site with the permanent SVE system. ARCADIS will monitor the need for carbon change-out for this new vessel. The vapor phase carbon from the temporary system will be transported off site for disposal during the week of May 13, 2013.

Tasks In-Progress

The following tasks are scheduled to be completed from May 14, 2013 through May 29, 2013.


- Reporting activities related to the *Underground Storage Tank Site Investigation Work Plan* are on-going.
- Quarterly vapor sampling activities per the recommendations of the *Site Investigation and Interim Actions Report – February 2012 through January 2013* will be performed, weather dependent.
- Preparation of a documentation report related to the *Final Revised Work Plan for Polychlorinated Biphenyl Recommended Activities* is on-going.
- Field coordination for the *Addendum to the Final Revised Work Plan for Polychlorinated Biphenyl Recommended Activities* is ongoing.

- Reporting activities related to the *In-Situ Chemical Oxidation Groundwater Pilot Test Work Plan* and the *Implementation Summary and Recommendations -- In-Situ Chemical Oxidation Groundwater Pilot Test* are on-going.
- Perform weekly and monthly SVE system OM&M activities.
- Participate in bi-weekly conference calls with the WDNR.


If you have any questions or require any additional information, please contact us at 414.276.7742.

Sincerely,

ARCADIS U.S., Inc.



Christopher D. Kubacki, PE
Senior Engineer



Jennine L. Trask, PE
Project Manager

Attachment:

Attachment A – SVE Summary Tables

Copies:

David Crass – Michael Best
Mark Meunier – Madison Kipp
Bob Nauta – RJN Environmental Services (electronic)
Steve Tinker – Wisconsin Department of Justice (electronic)
Mike Schmoller – WDNR (electronic)

Table 1. Phase I SVE System Analytical Data, Madison-Kipp Corporation, Madison, Wisconsin.

Sample Location Sample Date	Effluent			Influent	Effluent	Influent	Effluent	Influent	Effluent
	3/9/2012	3/10/2012	3/11/2012	3/16/2012	3/16/2012	3/23/2012	3/23/2012	3/30/2012	3/30/2012
1,1-Dichloroethene	<0.15	<0.3	<0.3	<2.1	<0.03	<1.5	<0.045	<1.5	<0.12
1,2,4-Trimethylbenzene	<0.26	<0.52	<0.52	<3.6	0.17 J	<2.6	0.079 J	5.7 J	2.4
1,2-Dichloroethane	<0.16	<0.31	<0.31	<2.2	<0.031	<1.6	<0.047	<1.6	<0.12
1,3,5-Trimethylbenzene	<0.26	<0.51	<0.51	<3.6	0.069 J	<2.6	<0.077	<2.6	0.69 J
1,4-Dichlorobenzene	<0.22	<0.44	<0.44	<3.1	0.049 J	<2.2	<0.066	<2.2	<0.18
Benzene	<0.09	<0.18	<0.18	<1.3	0.71	<0.9	0.69	<0.9	0.57 J
Chloroethane	<0.08	<0.16	<0.16	<1.1	<0.016	<0.8	<0.024	<0.8	0.56 J
Chloroform	<0.16	<0.31	<0.31	<2.2	<0.031	<1.6	<0.047	<1.6	<0.12
Chloromethane	5.2	0.86 J	<0.13	<0.91	0.30 J	<0.65	0.65 J	<0.65	0.87 J
cis-1,2-Dichloroethene	<0.07	<0.14	<0.14	78	0.5	190	14	150	17
Dichlorodifluoromethane	<0.19	0.94 J	0.56 J	<2.6	0.55	<1.9	0.44 J	<1.9	0.73 J
Ethylbenzene	<0.11	<0.22	<0.22	<1.5	0.084 J	<1.1	<0.033	2.2 J	0.66 J
Methylene Chloride	<0.065	<0.13	<0.13	<0.91	0.26 J B	<0.65	0.50 J	<0.65	0.62 J
Styrene	<0.15	<0.3	<0.3	<2.1	<0.03	<1.5	<0.045	<1.5	<0.12
Tetrachloroethene	<0.055	<0.11	<0.11	1,500	14	1,900	38	890	98
Toluene	0.23 J	0.32 J	0.22 J	<1.3	0.33	1.0 J	0.14 J	6.1 J	2.7
Trichloroethene	<0.15	<0.3	<0.3	76	0.2	130	1.2	100	4.4
Trichlorofluoromethane	<0.17	<0.34	<0.34	<2.4	0.21	<1.7	0.18 J	<1.7	<0.14
Vinyl chloride	<0.15	10	13	16	18	37	33	34	31
Xylene (total)	<0.11	<0.22	<0.22	<1.5	0.53	<1.1	0.17 J	10	3.5
Xylene, o-	<0.11	<0.22	<0.22	<1.5	0.17 J	<1.1	0.052 J	3.1 J	1.1

Only detected constituents are noted. Constituent concentrations are reported as ppbv.

Between March 9 and October 16, 2012, the system operated with the dilution air valve 50 percent open to maintain system operation within maximum range of blower vacuum. On October 16, 2012, the blower was replaced and modified to allow more efficient system performance and operation with the dilution air valve fully closed.

Influent sampling began on 3/16/12 to evaluate the effectiveness of carbon treatment.

System sampling occurred daily for the first three days of startup, weekly for the next three weeks, and monthly thereafter.

System flow and vacuum variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

< Constituent not detected above noted laboratory detection limit.

-- Not monitored or sampled.

B Compound was found in the blank and sample.

Bold Constituent detected above laboratory detection limit.

J Constituent concentration is an approximate value.

ppbv Parts per billion by volume.

Table 1. Phase I SVE System Analytical Data, Madison-Kipp Corporation, Madison, Wisconsin.

Sample Location	Influent	Effluent	Influent	Effluent	Influent	Effluent	Influent	Effluent
Sample Date	4/11/2012	4/11/2012	5/9/2012	5/9/2012	6/14/2012	6/12/2012	7/10/2012	7/10/2012
1,1-Dichloroethene	<4	0.16 J	<4	<1.2	<5	<1.4	<7.3	<0.4
1,2,4-Trimethylbenzene	<0.98	<0.021	<4	<1.2	<5	<1.4	<7.3	2
1,2-Dichloroethane	<0.84	<0.018	<4	<1.2	<5	<1.4	<7.3	1.2
1,3,5-Trimethylbenzene	<0.89	<0.019	<4	<1.2	<5	<1.4	<7.3	0.62
1,4-Dichlorobenzene	<0.84	<0.018	<4	<1.2	<5	<1.4	<7.3	1.5
Benzene	11	0.15 J	<4	<1.2	<5	<1.4	<7.3	0.41
Chloroethane	<1.5	<0.033	<10	<3	<13	<3.5	<18	<1
Chloroform	<1.1	0.037 J	<4	<1.2	<5	<1.4	<7.3	0.67
Chloromethane	<1.6	0.6	<10	<3	<13	<3.5	<18	1.1
cis-1,2-Dichloroethene	240	19	170	230	150	180	190	65
Dichlorodifluoromethane	<0.94	0.47 J	<10	<3	<13	<3.5	<18	<1
Ethylbenzene	<0.7	<0.015	<4	<1.2	<5	<1.4	<7.3	1.1
Methylene Chloride	2.5 J B	0.16 J B	<10	<3	<13	<3.5	<18	1.4
Styrene	<0.52	<0.011	<4	<1.2	<5	<1.4	<7.3	0.84
Tetrachloroethene	700	0.16 J	440	36	580	<1.4	650	<0.4
Toluene	1.2 J	<0.014	<4	2	<5	2.2	<7.3	12
Trichloroethene	110	0.061 J	80	3	71	8.7	96	3.4
Trichlorofluoromethane	<0.98	0.12 J	<4	<1.2	<5	<1.4	<7.3	<0.4
Vinyl chloride	8.7 J	7.6	<4	3	<5	<1.4	<7.3	2.4
Xylene (total)	<0.75	<0.016	<4	<1.2	<5	1.4	<7.3	4.1
Xylene, o-	<0.75	<0.016	<4	<1.2	<5	<1.4	<7.3	1.1

Only detected constituents are noted. Constituent concentrations are reported as ppbv.

Between March 9 and October 16, 2012, the system operated with the dilution air valve 50 percent open to maintain system operation within maximum range of blower vacuum. On October 16, 2012, the blower was replaced and modified to allow more efficient system performance and operation with the dilution air valve fully closed.

Influent sampling began on 3/16/12 to evaluate the effectiveness of carbon treatment.

System sampling occurred daily for the first three days of startup, weekly for the next three weeks, and monthly thereafter.

System flow and vacuum variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

< Constituent not detected above noted laboratory detection limit.

-- Not monitored or sampled.

B Compound was found in the blank and sample.

Bold Constituent detected above laboratory detection limit.

J Constituent concentration is an approximate value.

ppbv Parts per billion by volume.

Table 1. Phase I SVE System Analytical Data, Madison-Kipp Corporation, Madison, Wisconsin.

Sample Location Sample Date	Influent	Effluent	Influent	Effluent	Influent	Effluent	Influent	Effluent
	8/14/2012	8/14/2012	9/12/2012	9/16/2012	10/16/2012	10/16/2012	11/14/2012	11/14/2012
1,1-Dichloroethene	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
1,2,4-Trimethylbenzene	<2	3.4	<2.4	<0.75	<12	<0.4	<0.8	<1.2
1,2-Dichloroethane	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
1,3,5-Trimethylbenzene	<2	1.3	<2.4	<0.75	<12	<0.4	<0.8	<1.2
1,4-Dichlorobenzene	<2	2	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Benzene	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Chloroethane	<5	<2.5	<6	<1.9	<29	<1	<2	<3
Chloroform	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Chloromethane	<5	<2.5	<6	<1.9	<29	<1	<2	<3
cis-1,2-Dichloroethene	51	120	84	110	400	42	20	32
Dichlorodifluoromethane	<5	<2.5	<6	<1.9	<29	<1	<2	<3
Ethylbenzene	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Methylene Chloride	<5	<2.5	<6	<1.9	<29	<1	<2	<3
Styrene	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Tetrachloroethene	250	<1	290	1.9	1,500	41	150	170
Toluene	<2	1.2	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Trichloroethene	27	7.6	38	7.9	160	5.1	13	11
Trichlorofluoromethane	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Vinyl chloride	<2	1.6	<2.4	1.8	20	0.74	<0.8	4.3
Xylene (total)	<2	2.5	<2.4	<0.75	<12	<0.4	<0.8	<1.2
Xylene, o-	<2	<1	<2.4	<0.75	<12	<0.4	<0.8	<1.2

Only detected constituents are noted. Constituent concentrations are reported as ppbv.

Between March 9 and October 16, 2012, the system operated with the dilution air valve 50 percent open to maintain system operation within maximum range of blower vacuum. On October 16, 2012, the blower was replaced and modified to allow more efficient system performance and operation with the dilution air valve fully closed.

Influent sampling began on 3/16/12 to evaluate the effectiveness of carbon treatment.

System sampling occurred daily for the first three days of startup, weekly for the next three weeks, and monthly thereafter.

System flow and vacuum variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

< Constituent not detected above noted laboratory detection limit.

-- Not monitored or sampled.

B Compound was found in the blank and sample.

Bold Constituent detected above laboratory detection limit.

J Constituent concentration is an approximate value.

ppbv Parts per billion by volume.

Table 1. Phase I SVE System Analytical Data, Madison-Kipp Corporation, Madison, Wisconsin.

Sample Location Sample Date	Influent	Effluent	Influent	Effluent	Influent	Effluent	Influent	Effluent
	12/18/2012	12/18/2012	1/16/2013	1/16/2013	2/15/2013	2/15/2013	3/13/2013	3/13/2013
1,1-Dichloroethene	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
1,2,4-Trimethylbenzene	<9.1	0.26	<2.6	<0.3	<6	<0.2	<4	<0.8
1,2-Dichloroethane	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
1,3,5-Trimethylbenzene	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
1,4-Dichlorobenzene	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
Benzene	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
Chloroethane	<23	<0.5	<6.6	<0.75	<15	<0.5	<10	<2
Chloroform	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
Chloromethane	<23	<0.5	<6.6	<0.75	<15	0.57	<10	<2
cis-1,2-Dichloroethene	380	33	250	27	95	23	94	25
Dichlorodifluoromethane	<23	0.54	<6.6	<0.75	<15	0.67	<10	<2
Ethylbenzene	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
Methylene Chloride	<23	<0.5	<6.6	<0.75	<15	<0.5	<10	<2
Styrene	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
Tetrachloroethene	1,200	36	460	42	260	4.5	200	11
Toluene	<9.1	2	<2.6	1.8	<6	0.38	<4	5.4
Trichloroethene	140	3.9	74	4.7	36	0.82	29	1.3
Trichlorofluoromethane	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8
Vinyl chloride	12	5.9	3.1	4.2	<6	4.5	<4	2.7
Xylene (total)	<9.1	0.37	<2.6	<0.3	6.9	<0.2	<4	<0.8
Xylene, o-	<9.1	<0.2	<2.6	<0.3	<6	<0.2	<4	<0.8

Only detected constituents are noted. Constituent concentrations are reported as ppbv.

Between March 9 and October 16, 2012, the system operated with the dilution air valve 50 percent open to maintain system operation within maximum range of blower vacuum. On October 16, 2012, the blower was replaced and modified to allow more efficient system performance and operation with the dilution air valve fully closed.

Influent sampling began on 3/16/12 to evaluate the effectiveness of carbon treatment.

System sampling occurred daily for the first three days of startup, weekly for the next three weeks, and monthly thereafter.

System flow and vacuum variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

< Constituent not detected above noted laboratory detection limit.

-- Not monitored or sampled.

B Compound was found in the blank and sample.

Bold Constituent detected above laboratory detection limit.

J Constituent concentration is an approximate value.

ppbv Parts per billion by volume.

Table 1. Phase I SVE System Analytical Data, Madison-Kipp Corporation, Madison, Wisconsin.

Sample Location Sample Date	Influent	Effluent
	4/23/2013	4/23/2013
1,1-Dichloroethene	<1	<0.32
1,2,4-Trimethylbenzene	<1	<0.32
1,2-Dichloroethane	<1	<0.32
1,3,5-Trimethylbenzene	<1	<0.32
1,4-Dichlorobenzene	<1	<0.32
Benzene	<1	<0.32
Chloroethane	<2.5	<0.8
Chloroform	<1	<0.32
Chloromethane	<2.5	<0.8
cis-1,2-Dichloroethene	170	61
Dichlorodifluoromethane	<2.5	<0.8
Ethylbenzene	<1	<0.32
Methylene Chloride	<2.5	<0.8
Styrene	<1	<0.32
Tetrachloroethene	190	0.61
Toluene	<1	<0.32
Trichloroethene	48	1.3
Trichlorofluoromethane	<1	<0.32
Vinyl chloride	<1	0.64
Xylene (total)	<1	<0.32
Xylene, o-	<1	<0.32

Only detected constituents are noted. Constituent concentrations are reported as ppbv.

Between March 9 and October 16, 2012, the system operated with the dilution air valve 50 percent open to maintain system operation within maximum range of blower vacuum. On October 16, 2012, the blower was replaced and modified to allow more efficient system performance and operation with the dilution air valve fully closed.

Influent sampling began on 3/16/12 to evaluate the effectiveness of carbon treatment.

System sampling occurred daily for the first three days of startup, weekly for the next three weeks, and monthly thereafter.

System flow and vacuum variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

< Constituent not detected above noted laboratory detection limit.

-- Not monitored or sampled.

B Compound was found in the blank and sample.

Bold Constituent detected above laboratory detection limit.

J Constituent concentration is an approximate value.

ppbv Parts per billion by volume.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-1	03/09/12	-6.5	-88.4	20	109.7 ¹
SVE-1	03/09/12	-5.5	-74.8	30	47.4 ²
SVE-1	03/10/12	-6	-81.6	30	27.3
SVE-1	03/11/12	-6	-81.6	30	25.1
SVE-1	03/16/12	-5.5	-74.8	20	15.9
SVE-1	03/23/12	-6	-81.6	25	--
SVE-1	03/23/12	-6	-81.6	25	13.5
SVE-1 ³	03/29/12	-3	-40.8	20	--
SVE-1 ⁴	03/29/12	-4	-54.4	30	--
SVE-1	03/30/12	-5	-68.0	25	14.8
SVE-1	04/11/12	-5	-68.0	25	14.1
SVE-1	04/16/12	-5	-68.0	25	--
SVE-1	04/23/12	-5	-68.0	100	--
SVE-1	04/30/12	-5	-68.0	30	--
SVE-1	05/07/12	-5	-68.0	10	--
SVE-1	05/09/12	-5	-68.0	30	4.3
SVE-1	05/14/12	-5	-68.0	30	--
SVE-1	05/21/12	-5	-68.0	10	--
SVE-1	05/30/12	-4	-54.4	20	--
SVE-1	06/04/12	-5	-68.0	30	--
SVE-1	06/11/12	-5	-68.0	30	--
SVE-1	06/12/12	-4.5	-61.2	28	6
SVE-1	06/14/12	-3.5	-47.6	22	--
SVE-1	06/18/12	-2	-27.2	20	--
SVE-1	06/25/12	-2	-27.2	10	--
SVE-1	07/02/12	-2	-27.2	20	--
SVE-1	07/09/12	-2	-27.2	20	--
SVE-1	07/10/12	-2	-27.2	18	12.6
SVE-1	07/16/12	-2	-27.2	20	--
SVE-1	07/23/12	-2	-27.2	20	--
SVE-1	07/30/12	-2	-27.2	20	--
SVE-1	08/06/12	-2	-27.2	20	--
SVE-1	08/14/12	-2	-27.2	19	34.69
SVE-1	08/20/12	-2	-27.2	20	--
SVE-1	08/27/12	-2	-27.2	20	--
SVE-1	09/04/12	-1	-13.6	20	--
SVE-1	09/10/12	-2	-27.2	20	--
SVE-1	09/12/12	-2	-27.2	12	1.02
SVE-1	09/17/12	-2	-27.2	20	--
SVE-1	09/24/12	-2	-27.2	20	--
SVE-1	10/01/12	-2	-27.2	20	--
SVE-1	10/08/12	-2	-27.2	20	--
SVE-1	10/16/12	-3.75	-51.0	30	0
SVE-1	10/22/12	-4	-54.4	30	--
SVE-1	10/29/12	-4	-54.4	30	--
SVE-1	11/05/12	-4	-54.4	30	--
SVE-1	11/12/12	-4	-54.4	25	--
SVE-1	11/14/12	-4	-54.4	30	0
SVE-1	11/19/12	-4	-54.4	20	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-1	11/26/12	-4	-54.4	20	--
SVE-1	12/03/12	-4	-54.4	40	--
SVE-1	12/10/12	-4	-54.4	20	--
SVE-1	12/14/12	-3.5	-47.6	40	--
SVE-1	12/17/12	-3.5	-47.6	40	--
SVE-1	12/18/12	-3.5	-47.6	35	0.2
SVE-1	01/02/13	--	--	60	--
SVE-1	01/07/13	--	--	--	--
SVE-1	01/16/13	-10	-136.0	0	NM
SVE-1	01/21/13	-6.5	-88.4	30	--
SVE-1	01/28/13	-5.5	-74.8	40	--
SVE-1	02/04/13	-2.5	-34.0	50	--
SVE-1	02/11/13	-3	-40.8	20	--
SVE-1	02/15/13	-5	-68.0	--	9.7
SVE-1	02/18/13	-8.5	-115.6	20	--
SVE-1	02/22/13	-6	-81.6	20	--
SVE-1	02/24/13	-5	-68.0	20	--
SVE-1	03/04/13	-7	-95.2	15	--
SVE-1	03/13/13	-6	-81.6	<20	12.1
SVE-1	03/18/13	-5	-68.0	20	--
SVE-1	03/25/13	-5	-68.0	20	--
SVE-1	04/01/13	-6	-81.6	20	--
SVE-1	04/02/13	-5	-68.0	10	--
SVE-1	04/04/13	-5	-68.0	10	--
SVE-1	04/09/13	-6	-81.6	16	--
SVE-1	04/15/13	-6	-81.6	10	--
SVE-1	04/16/13	-7	-95.2	10	--
SVE-1	04/18/13	-8	-108.8	10	--
SVE-1	04/19/13	-8	-108.8	7	--
SVE-1	04/21/13	-5	-68.0	8	--
SVE-1	04/22/13	-5	-68.0	7.5	1.3
SVE-2	03/09/12	-3	-40.8	40	105.8 ¹
SVE-2	03/09/12	-4	-54.4	60	11.5 ²
SVE-2	03/10/12	-3.5	-47.6	55	10.3
SVE-2	03/11/12	-3.5	-47.6	50	8.2
SVE-2	03/16/12	-3.5	-47.6	50	5.3
SVE-2	03/23/12	-3.25	-44.2	40	--
SVE-2	03/23/12	-3.25	-44.2	40	6.1
SVE-2 ³	03/29/12	-1.5	-20.4	25	--
SVE-2 ⁴	03/29/12	-2.5	-34.0	37	--
SVE-2	03/30/12	-3	-40.8	40	6.9
SVE-2	04/11/12	-2.5	-34.0	35	6.3
SVE-2	04/16/12	-2.5	-34.0	40	--
SVE-2	04/23/12	-2.5	-34.0	120	--
SVE-2	04/30/12	-3	-40.8	40	--
SVE-2	05/07/12	-2.5	-34.0	30	--
SVE-2	05/09/12	-3	-40.8	35	2.6
SVE-2	05/14/12	-3	-40.8	50	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-2	05/21/12	-2.5	-34.0	45	--
SVE-2	05/30/12	-2.5	-34.0	40	--
SVE-2	06/04/12	-3	-40.8	45	--
SVE-2	06/11/12	-2.5	-34.0	45	--
SVE-2	06/12/12	-2.5	-34.0	40	6.6
SVE-2	06/14/12	-3.5	-47.6	25	--
SVE-2	06/18/12	-1	-13.6	20	--
SVE-2	06/25/12	-1	-13.6	20	--
SVE-2	07/02/12	<-1 ⁵	NM	20	--
SVE-2	07/09/12	-1	-13.6	20	--
SVE-2	07/10/12	-1	-13.6	20	8.8
SVE-2	07/16/12	<-1 ⁵	NM	10	--
SVE-2	07/23/12	<-1 ⁵	NM	20	--
SVE-2	07/30/12	-1	-13.6	10	--
SVE-2	08/06/12	<-1 ⁵	NM	20	--
SVE-2	08/14/12	--	-8.4	19	32.36
SVE-2	08/20/12	--	-8.0	20	--
SVE-2	08/27/12	--	-7.0	20	--
SVE-2	09/04/12	--	-6.0	20	--
SVE-2	09/10/12	--	-6.0	20	--
SVE-2	09/12/12	--	-6.5	20	22.26
SVE-2	09/17/12	--	-5.5	20	--
SVE-2	09/24/12	--	-9.0	20	--
SVE-2	10/01/12	--	-8.0	20	--
SVE-2	10/08/12	--	-9.0	20	--
SVE-2	10/16/12	--	>-15.0 ⁷	50	1.6
SVE-2	10/22/12	<-2 ⁵	NM	50	--
SVE-2	10/29/12	<-2 ⁵	NM	50	--
SVE-2	11/05/12	<-2 ⁵	NM	50	--
SVE-2	11/12/12	<-2 ⁵	NM	45	--
SVE-2	11/14/12	<-2 ⁵	NM	55	1.2
SVE-2	11/19/12	<-1 ⁵	NM	60	--
SVE-2	11/26/12	<-1 ⁵	NM	50	--
SVE-2	12/03/12	<-1 ⁵	NM	50	--
SVE-2	12/10/12	<-2 ⁵	NM	60	--
SVE-2	12/14/12	<-2 ⁵	NM	50	--
SVE-2	12/17/12	<-2 ⁵	NM	50	--
SVE-2	12/18/12	<-2 ⁵	NM	50	2.7
SVE-2	01/02/13	--	--	60	--
SVE-2	01/07/13	<-2 ⁵	NM	55	--
SVE-2	01/16/13	<-2 ⁵	NM	60	0.3
SVE-2	01/21/13	-6	-81.6	20	--
SVE-2	01/28/13	-7	-95.2	20	--
SVE-2	02/04/13	-2.5	-34.0	50	--
SVE-2	02/11/13	<-2 ⁵	NM	15	--
SVE-2	02/15/13	-2	-27.2	40	12

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-2	02/18/13	-2	-27.2	35	--
SVE-2	02/22/13	-4	-54.4	35	--
SVE-2 ⁸	02/24/13	-3	-40.8	70	--
SVE-2	03/04/13	-2.5	-34.0	30	--
SVE-2	03/13/13	-3	-40.8	45	10.6
SVE-2	03/18/13	-3	-40.8	48	--
SVE-2	03/25/13	-3	-40.8	35	--
SVE-2	04/01/13	-3	-40.8	50	--
SVE-2	04/02/13	-3	-40.8	20	--
SVE-2	04/04/13	-2	-27.2	20	--
SVE-2	04/09/13	-4	-54.4	20	--
SVE-2	04/15/13	-3	-40.8	20	--
SVE-2	04/16/13	-3	-40.8	20	--
SVE-2	04/18/13	-5	-68.0	15	--
SVE-2	04/19/13	-5	-68.0	18	--
SVE-2	04/21/13	-3	-40.8	15	--
SVE-2	04/22/13	-3	-40.8	15	2.2
SVE-3	03/09/12	-2.25	-30.6	60	85.3 ¹
SVE-3	03/09/12	-3	-40.8	85	5.92 ²
SVE-3	03/10/12	-2.5	-34.0	80	6.1
SVE-3	03/11/12	-2.5	-34.0	75	4.5
SVE-3	03/16/12	-2.5	-34.0	60	1.6
SVE-3	03/23/12	-3	-40.8	60	--
SVE-3	03/23/12	-3	-40.8	60	4.4
SVE-3 ³	03/29/12	-2	-27.2	30	--
SVE-3 ⁴	03/29/12	-2.5	-34.0	50	--
SVE-3	03/30/12	-4	-54.4	50	6.1
SVE-3	04/11/12	-3	-40.8	50	4.9
SVE-3	04/16/12	-2.5	-34.0	50	--
SVE-3	04/23/12	-2.5	-34.0	140	--
SVE-3	04/30/12	-2.6	-35.3	50	--
SVE-3	05/07/12	-3	-40.8	50	--
SVE-3	05/09/12	-3	-40.8	40	5.9
SVE-3	05/14/12	-3	-40.8	50	--
SVE-3	05/21/12	-3	-40.8	50	--
SVE-3	05/30/12	-3.5	-47.6	50	--
SVE-3	06/04/12	-3	-40.8	50	--
SVE-3	06/11/12	-2.5	-34.0	50	--
SVE-3	06/12/12	-2.25	-30.6	50	9.3
SVE-3	06/14/12	-2	-27.2	40	--
SVE-3	06/18/12	-1	-13.6	20	--
SVE-3	06/25/12	-1	-13.6	25	--
SVE-3	07/02/12	-1	-13.6	20	--
SVE-3	07/09/12	-1	-13.6	20	--
SVE-3	07/10/12	-1	-13.6	21	7.6
SVE-3	07/16/12	-1	-13.6	20	--
SVE-3	07/23/12	<-1 ⁵	NM	20	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-3	07/30/12	-1	-13.6	20	--
SVE-3	08/06/12	<-1 ⁵	NM	25	--
SVE-3	08/14/12	--	-9.8	21	33.73
SVE-3	08/20/12	--	-10.5	30	--
SVE-3	08/27/12	--	-9.0	20	--
SVE-3	09/04/12	--	-8.0	20	--
SVE-3	09/10/12	--	-9.0	20	--
SVE-3	09/12/12	--	-7.0	20	0.88
SVE-3	09/17/12	--	-6.5	20	--
SVE-3	09/24/12	--	-15.0	20	--
SVE-3	10/01/12	--	-7.0	20	--
SVE-3	10/08/12	--	>-15.0 ⁷	20	--
SVE-3	10/16/12	--	>-15.0 ⁷	55	0.2
SVE-3	10/22/12	<-2 ⁵	NM	50	--
SVE-3	10/29/12	<-2 ⁵	NM	55	--
SVE-3	11/05/12	<-2 ⁵	NM	50	--
SVE-3	11/12/12	<-2 ⁵	NM	50	--
SVE-3	11/14/12	<-2 ⁵	NM	50	0.5
SVE-3	11/19/12	<-2 ⁵	NM	50	--
SVE-3	11/26/12	<-2 ⁵	NM	50	--
SVE-3	12/03/12	<-2 ⁵	NM	40	--
SVE-3	12/10/12	<-2 ⁵	NM	50	--
SVE-3	12/14/12	<-2 ⁵	NM	40	--
SVE-3	12/17/12	<-2 ⁵	NM	45	--
SVE-3	12/18/12	<-2 ⁵	NM	40	2.8
SVE-3	01/02/13	--	--	70	--
SVE-3	01/07/13	<-2 ⁵	NM	60	--
SVE-3	01/16/13	-4	-54.4	40	0
SVE-3	01/21/13	-6	-81.6	30	--
SVE-3	01/28/13	-11	-149.5	10	--
SVE-3	02/04/13	-10	-136.0	10	--
SVE-3	02/11/13	-3	-40.8	20	--
SVE-3	02/15/13	-3	-40.8	30	15.6
SVE-3	02/18/13	-2.5	-34.0	30	--
SVE-3	02/22/13	-4	-54.4	30	--
SVE-3 ⁸	02/24/13	-5	-68.0	50	--
SVE-3	03/04/13	-3	-40.8	35	--
SVE-3	03/13/13	-4	-54.4	40	14.5
SVE-3	03/18/13	-3.5	-47.6	35	--
SVE-3	03/25/13	-3	-40.8	30	--
SVE-3	04/01/13	-3	-40.8	40	--
SVE-3	04/02/13	-3	-40.8	20	--
SVE-3	04/04/13	-3	-40.8	15	--
SVE-3	04/09/13	-7	-95.2	10	--
SVE-3	04/15/13	-5	-68.0	10	--
SVE-3	04/16/13	-5	-68.0	10	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-3	04/18/13	-8	-108.8	8	--
SVE-3	04/19/13	-5	-68.0	7	--
SVE-3	04/21/13	-4	-54.4	10	--
SVE-3	04/22/13	-4	-54.4	9	1.7
SVE-4	03/09/12	-6.5	-88.4	32.5	105.1 ¹
SVE-4	03/09/12	-6.5	-88.4	32	5.1 ²
SVE-4	03/10/12	-6.5	-88.4	30	2.1
SVE-4	03/11/12	-6.5	-88.4	28	5.2
SVE-4	03/16/12	-7	-95.2	28	3.1
SVE-4	03/23/12	-8	-108.8	27	--
SVE-4	03/23/12	-7	-95.2	27	9.7
SVE-4 ³	03/29/12	-3.5	-47.6	25	--
SVE-4 ⁴	03/29/12	-4.5	-61.2	30	--
SVE-4	03/30/12	-7	-95.2	25	10.3
SVE-4	04/11/12	-4	-54.4	20	10
SVE-4	04/16/12	-7.5	-102.0	17	--
SVE-4	04/23/12	-7.5	-102.0	20	--
SVE-4	04/30/12	-7.6	-103.3	27	--
SVE-4	05/07/12	-7	-95.2	18	--
SVE-4	05/09/12	-7	-95.2	18	9.4
SVE-4	05/14/12	-7	-95.2	20	--
SVE-4	05/21/12	-7	-95.2	30	--
SVE-4	05/30/12	-7	-95.2	33	--
SVE-4	06/04/12	-7	-95.2	30	--
SVE-4	06/11/12	-7	-95.2	30	--
SVE-4	06/12/12	-7	-95.2	23	8.3
SVE-4	06/14/12	-5.75	-78.2	23	--
SVE-4	06/18/12	-4	-54.4	17	--
SVE-4	06/25/12	-4	-54.4	18	--
SVE-4	07/02/12	-4	-54.4	18	--
SVE-4	07/09/12	-4	-54.4	20	--
SVE-4	07/10/12	-4.2	-57.1	22	9.8
SVE-4	07/16/12	-5	-68.0	20	--
SVE-4	07/23/12	-4	-54.4	18	--
SVE-4	07/30/12	-4	-54.4	18	--
SVE-4	08/06/12	-4	-54.4	18	--
SVE-4	08/14/12	-4.2	-57.1	27	32.28 ⁶
SVE-4	08/20/12	-4	-54.4	18	--
SVE-4	08/27/12	-4	-54.4	18	--
SVE-4	09/04/12	-4	-54.4	20	--
SVE-4	09/10/12	-4	-54.4	20	--
SVE-4	09/12/12	-4	-54.4	17	1.58
SVE-4	09/17/12	-4	-54.4	20	--
SVE-4	09/24/12	-3.5	-47.6	15	--
SVE-4	10/01/12	-4	-54.4	15	--
SVE-4	10/08/12	-3	-40.8	20	--
SVE-4	10/16/12	-5	-68.0	27	1.4
SVE-4	10/22/12	-5	-68.0	25	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-4	10/29/12	-5	-68.0	25	--
SVE-4	11/05/12	-6	-81.6	25	--
SVE-4	11/12/12	-5.5	-74.8	25	--
SVE-4	11/14/12	-6	-81.6	22	0
SVE-4	11/19/12	-6	-81.6	22	--
SVE-4	11/26/12	-6	-81.6	25	--
SVE-4	12/03/12	-6	-81.6	22	--
SVE-4	12/10/12	-7	-95.2	22	--
SVE-4	12/14/12	-6	-81.6	25	--
SVE-4	12/17/12	-6	-81.6	25	--
SVE-4	12/18/12	-6	-81.6	24	5
SVE-4	01/02/13	--	--	25	--
SVE-4	01/07/13	-4	-54.4	15	--
SVE-4	01/16/13	-7.5	-102.0	20	0.3
SVE-4	01/21/13	-6	-81.6	17	--
SVE-4	01/28/13	-11	-149.5	8	--
SVE-4	02/04/13	-10	-136.0	0	--
SVE-4	02/11/13	-7	-95.2	0	--
SVE-4	02/15/13	-5	-68.0	16	11.2
SVE-4	02/18/13	-7	-95.2	15	--
SVE-4	02/22/13	-7	-95.2	15	--
SVE-4	02/24/13	-7	-95.2	0	--
SVE-4	03/04/13	-7	-95.2	20	--
SVE-4	03/13/13	-8	-108.8	20	9.8
SVE-4	03/18/13	-8	-108.8	18	--
SVE-4	03/25/13	-7	-95.2	20	--
SVE-4	04/01/13	-8.5	-115.6	8	--
SVE-4	04/02/13	-8	-108.8	22	--
SVE-4	04/04/13	-7	-95.2	20	--
SVE-4	04/09/13	-9	-122.4	20	--
SVE-4	04/15/13	-7	-95.2	30	--
SVE-4	04/16/13	-7	-95.2	25	--
SVE-4	04/18/13	-8	-108.8	25	--
SVE-4	04/19/13	-8	-108.8	25	--
SVE-4	04/21/13	-7	-95.2	25	--
SVE-4	04/22/13	-7	-95.2	25	2.6
SVE-5	03/09/12	-6.5	-88.4	35	47.2 ¹
SVE-5	03/09/12	-6.5	-88.4	34	15.0 ²
SVE-5	03/10/12	-6.5	-88.4	33	10.8
SVE-5	03/11/12	-6.5	-88.4	32	3.6
SVE-5	03/16/12	-6	-81.6	34	2.9
SVE-5	03/23/12	-7	-95.2	32	--
SVE-5	03/23/12	-6	-81.6	32	3
SVE-5 ³	03/29/12	-4.5	-61.2	30	--
SVE-5 ⁴	03/29/12	-5.5	-74.8	37	--
SVE-5	03/30/12	-7	-95.2	35	2.8
SVE-5	04/11/12	-6	-81.6	27	3.3
SVE-5	04/16/12	-6	-81.6	27	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-5	04/23/12	-6	-81.6	25	--
SVE-5	04/30/12	-7	-95.2	38	--
SVE-5	05/07/12	-6	-81.6	26	--
SVE-5	05/09/12	-6	-81.6	27	1
SVE-5	05/14/12	-6	-81.6	27	--
SVE-5	05/21/12	-6	-81.6	28	--
SVE-5	05/30/12	-6	-81.6	38	--
SVE-5	06/04/12	-6	-81.6	35	--
SVE-5	06/11/12	-6	-81.6	35	--
SVE-5	06/12/12	-5.25	-71.4	30	3.6
SVE-5	06/14/12	-5	-68.0	29	--
SVE-5	06/18/12	-4	-54.4	22	--
SVE-5	06/25/12	-4	-54.4	22	--
SVE-5	07/02/12	-4	-54.4	22	--
SVE-5	07/09/12	-4	-54.4	22	--
SVE-5	07/10/12	-3.2	-43.5	30	5.3
SVE-5	07/16/12	-4	-54.4	25	--
SVE-5	07/23/12	-4	-54.4	20	--
SVE-5	07/30/12	-5	-68.0	15	--
SVE-5	08/06/12	-4	-54.4	20	--
SVE-5	08/14/12	-4	-54.4	29	28.95 ⁶
SVE-5	08/20/12	-5	-68.0	20	--
SVE-5	08/27/12	-4	-54.4	23	--
SVE-5	09/04/12	-5	-68.0	25	--
SVE-5	09/10/12	-5	-68.0	23	--
SVE-5	09/12/12	-3.75	-51.0	23	1.33
SVE-5	09/17/12	-3	-40.8	25	--
SVE-5	09/24/12	-3	-40.8	25	--
SVE-5	10/01/12	-3	-40.8	25	--
SVE-5	10/08/12	-2	-27.2	25	--
SVE-5	10/16/12	-5.5	-74.8	27	0.6
SVE-5	10/22/12	-6	-81.6	25	--
SVE-5	10/29/12	-6	-81.6	25	--
SVE-5	11/05/12	-6	-81.6	25	--
SVE-5	11/12/12	-5.5	-74.8	22	--
SVE-5	11/14/12	-6	-81.6	20	0.2
SVE-5	11/19/12	-5	-68.0	25	--
SVE-5	11/26/12	-5	-68.0	27	--
SVE-5	12/03/12	-5	-68.0	27	--
SVE-5	12/10/12	-5	-68.0	25	--
SVE-5	12/14/12	-5.5	-74.8	28	--
SVE-5	12/17/12	-6	-81.6	25	--
SVE-5	12/18/12	-6	-81.6	28	0.8
SVE-5	01/02/13	--	--	25	--
SVE-5	01/07/13	-6	-81.6	30	--
SVE-5	01/16/13	-5	-68.0	24	0
SVE-5	01/21/13	-5	-68.0	18	--
SVE-5	01/28/13	-11	-149.5	NM	--
SVE-5	02/04/13	-1	-13.6	50	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-5	02/11/13	-5	-68.0	20	--
SVE-5	02/15/13	-4.5	-61.2	25	10.1
SVE-5	02/18/13	-6	-81.6	22	--
SVE-5	02/22/13	-5.5	-74.8	31	--
SVE-5	02/24/13	-5	-68.0	15	--
SVE-5	03/04/13	-5	-68.0	30	--
SVE-5	03/13/13	-6	-81.6	24	8.9
SVE-5	03/18/13	-6	-81.6	32	--
SVE-5	03/25/13	-5	-68.0	28	--
SVE-5	04/01/13	-8	-108.8	15	--
SVE-5	04/02/13	-8	-108.8	30	--
SVE-5	04/04/13	-6	-81.6	25	--
SVE-5	04/09/13	-8	-108.8	30	--
SVE-5	04/15/13	-6	-81.6	32	--
SVE-5	04/16/13	-6	-81.6	30	--
SVE-5	04/18/13	-7	-95.2	35	--
SVE-5	04/19/13	-6	-81.6	35	--
SVE-5	04/21/13	-6	-81.6	32	--
SVE-5	04/22/13	-6	-81.6	35	1.8
SVE-6	03/09/12	-8.5	-115.6	19	37.5 ¹
SVE-6	03/09/12	-8	-108.8	19	3.7 ²
SVE-6	03/10/12	-8	-108.8	20	1.3
SVE-6	03/11/12	-8	-108.8	20	2.8
SVE-6	03/16/12	-7.5	-102.0	16	1.9
SVE-6	03/23/12	-9	-122.4	--	--
SVE-6	03/23/12	-9	-122.4	17	2.2
SVE-6 ³	03/29/12	-6	-81.6	23	--
SVE-6 ⁴	03/29/12	-7	-95.2	24	--
SVE-6	03/30/12	-9	-122.4	17	2
SVE-6	04/11/12	-7	-95.2	17	2.3
SVE-6	04/16/12	-8	-108.8	5	--
SVE-6	04/23/12	-7.5	-102.0	19	--
SVE-6	04/30/12	-9	-122.4	25	--
SVE-6	05/07/12	-6	-81.6	18	--
SVE-6	05/09/12	-6	-81.6	13	0.5
SVE-6	05/14/12	-7	-95.2	15	--
SVE-6	05/21/12	-7	-95.2	25	--
SVE-6	05/30/12	-7	-95.2	24	--
SVE-6	06/04/12	-7	-95.2	20	--
SVE-6	06/11/12	-7	-95.2	20	--
SVE-6	06/17/12	-5	-68.0	15	--
SVE-6	06/23/12	-6	-81.6	15	--
SVE-6	06/12/12	-6.75	-91.8	16	3.1
SVE-6	06/12/12	-6	-81.6	15	--
SVE-6	06/12/12	-6	-81.6	16	--
SVE-6	06/14/12	-6	-81.6	19	--
SVE-6	06/18/12	-5	-68.0	15	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-6	06/25/12	-5	-68.0	15	--
SVE-6	07/02/12	-5	-68.0	15	--
SVE-6	07/09/12	-5	-68.0	15	--
SVE-6	07/10/12	-4.6	-62.6	21	3.9
SVE-6	07/16/12	-5	-68.0	15	--
SVE-6	07/23/12	-5	-68.0	15	--
SVE-6	07/30/12	-5	-68.0	13	--
SVE-6	08/06/12	-5	-68.0	12	--
SVE-6	08/14/12	-5	-68.0	18	24.71 ⁶
SVE-6	08/20/12	-5	-68.0	12	--
SVE-6	08/27/12	-5	-68.0	8	--
SVE-6	09/04/12	-4	-54.4	12	--
SVE-6	09/10/12	-4	-54.4	12	--
SVE-6	09/12/12	-4.75	-64.6	10	0.79
SVE-6	09/17/12	-4	-54.4	12	--
SVE-6	09/24/12	-4	-54.4	22	--
SVE-6	10/01/12	-4	-54.4	25	--
SVE-6	10/08/12	-3	-40.8	20	--
SVE-6	10/16/12	-6	-81.6	20	0
SVE-6	10/22/12	-6	-81.6	20	--
SVE-6	10/29/12	-6	-81.6	20	--
SVE-6	11/05/12	-6	-81.6	20	--
SVE-6	11/12/12	-6	-81.6	20	--
SVE-6	11/14/12	-6	-81.6	18	0
SVE-6	11/19/12	-6	-81.6	17	--
SVE-6	11/26/12	-6	-81.6	25	--
SVE-6	12/03/12	-5	-68.0	25	--
SVE-6	12/10/12	-6	-81.6	17	--
SVE-6	12/14/12	-7	-95.2	22	--
SVE-6	12/17/12	-7	-95.2	20	--
SVE-6	12/18/12	-7	-95.2	19	0.3
SVE-6	01/02/13	--	--	20	--
SVE-6	01/07/13	-5	-68.0	22.5	--
SVE-6	01/16/13	-6.5	-88.4	25	0
SVE-6	01/21/13	-10	-136.0	10	--
SVE-6	01/28/13	-6	-81.6	30	--
SVE-6	02/04/13	-4	-54.4	0	--
SVE-6	02/11/13	-6	-81.6	15	--
SVE-6	02/15/13	-7.5	-102.0	23	8.7
SVE-6	02/18/13	-6	-81.6	15	--
SVE-6	02/22/13	-7	-95.2	26	--
SVE-6	02/24/13	-8	-108.8	10	--
SVE-6	03/04/13	-5	-68.0	18	--
SVE-6	03/13/13	-8	-108.8	25	7.7
SVE-6	03/18/13	-6	-81.6	25	--
SVE-6	03/25/13	-6	-81.6	25	--
SVE-6	04/01/13	-8	-108.8	15	--
SVE-6	04/02/13	-8	-108.8	30	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-6	04/04/13	-5	-68.0	25	--
SVE-6	04/09/13	-7	-95.2	25	--
SVE-6	04/15/13	-6	-81.6	28	--
SVE-6	04/16/13	-5	-68.0	30	--
SVE-6	04/18/13	-6	-81.6	32	--
SVE-6	04/19/13	-6	-81.6	28	--
SVE-6	04/21/13	-5	-68.0	30	--
SVE-6	04/22/13	-5	-68.0	30	1.3
SVE-7	03/09/12	-6	-81.6	40	96.2 ¹
SVE-7	03/09/12	-5.5	-74.8	30	11.8 ²
SVE-7	03/10/12	-5.5	-74.8	30	10.5
SVE-7	03/11/12	-5.25	-71.4	30	7.3
SVE-7	03/16/12	-5.5	-74.8	30	3.6
SVE-7	03/23/12	-6	-81.6	35	--
SVE-7	03/23/12	-6	-81.6	35	3.4
SVE-7 ³	03/29/12	-3.5	-47.6	20	--
SVE-7 ⁴	03/29/12	-4	-54.4	30	--
SVE-7	03/30/12	-5	-68.0	30	3
SVE-7	04/11/12	-4	-54.4	25	7
SVE-7	04/16/12	-5	-68.0	25	--
SVE-7	04/23/12	-5	-68.0	120	--
SVE-7	04/30/12	-5	-68.0	30	--
SVE-7	05/07/12	-5	-68.0	25	--
SVE-7	05/09/12	-5	-68.0	30	0.6
SVE-7	05/14/12	-5	-68.0	30	--
SVE-7	05/21/12	-5	-68.0	40	--
SVE-7	05/30/12	-4	-54.4	30	--
SVE-7	06/04/12	-5	-68.0	40	--
SVE-7	06/11/12	-4	-54.4	40	--
SVE-7	06/12/12	-4.5	-61.2	35	4
SVE-7	06/14/12	-3.5	-47.6	25	--
SVE-7	06/18/12	-2.5	-34.0	20	--
SVE-7	06/25/12	-2	-27.2	15	--
SVE-7	07/02/12	-2	-27.2	20	--
SVE-7	07/09/12	-1	-13.6	20	--
SVE-7	07/10/12	-2.4	-32.4	16	4.9
SVE-7	07/16/12	-1	-13.6	10	--
SVE-7	07/23/12	-1	-13.6	20	--
SVE-7	07/30/12	-1	-13.6	20	--
SVE-7	08/06/12	-2	-27.2	20	--
SVE-7	08/14/12	-2.3	-31.3	20	25.27 ⁶
SVE-7	08/20/12	-2	-27.2	20	--
SVE-7	08/27/12	-1	-13.6	20	--
SVE-7	09/04/12	-1	-13.6	20	--
SVE-7	09/10/12	-1	-13.6	20	--
SVE-7	09/12/12	-2	-27.2	12	1.12
SVE-7	09/17/12	-1	-13.6	20	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-7	09/24/12	-2	-27.2	20	--
SVE-7	10/01/12	-2	-27.2	20	--
SVE-7	10/08/12	-2	-27.2	20	--
SVE-7	10/16/12	-3.5	-47.6	40	0.7
SVE-7	10/22/12	-3.5	-47.6	30	--
SVE-7	10/29/12	-2	-27.2	45	--
SVE-7	11/05/12	-3	-40.8	40	--
SVE-7	11/12/12	-3	-40.8	40	--
SVE-7	11/14/12	-3.5	-47.6	30	0.3
SVE-7	11/19/12	-4	-54.4	30	--
SVE-7	11/26/12	-4	-54.4	35	--
SVE-7	12/03/12	-4	-54.4	30	--
SVE-7	12/10/12	-4	-54.4	30	--
SVE-7	12/14/12	-4	-54.4	30	--
SVE-7	12/17/12	-4	-54.4	30	--
SVE-7	12/18/12	-4	-54.4	30	0.5
SVE-7	01/02/13	--	--	50	--
SVE-7	01/07/13	-3	-40.8	40	--
SVE-7	01/16/13	-4.5	-61.2	30	0
SVE-7	01/21/13	-7	-95.2	15	--
SVE-7	01/28/13	-12	-163.1	10	--
SVE-7	02/04/13	-5	-68.0	30	--
SVE-7	02/11/13	-4	-54.4	10	--
SVE-7	02/15/13	-5	-68.0	NM	9.7
SVE-7	02/18/13	-5	-68.0	20	--
SVE-7	02/22/13	-4.5	-61.2	20	--
SVE-7 ⁸	02/24/13	-5	-68.0	60	--
SVE-7	03/04/13	-3.5	-47.6	20	--
SVE-7	03/13/13	-6	-81.6	25	9.2
SVE-7	03/18/13	-5	-68.0	20	--
SVE-7	03/25/13	-5	-68.0	30	--
SVE-7	04/01/13	-6	-81.6	20	--
SVE-7	04/02/13	-5	-68.0	10	--
SVE-7	04/04/13	-5	-68.0	10	--
SVE-7	04/09/13	-5	-68.0	10	--
SVE-7	04/15/13	-6	-81.6	10	--
SVE-7	04/16/13	-6	-81.6	10	--
SVE-7	04/18/13	-10	-136.0	8	--
SVE-7	04/19/13	-9	-122.4	10	--
SVE-7	04/21/13	-5	-68.0	8	--
SVE-7	04/22/13	-5	-68.0	10	1.9
SVE-8	03/09/12	-7	-95.2	30	34.2 ¹
SVE-8	03/09/12	-7	-95.2	30	7.2 ²
SVE-8	03/10/12	-7	-95.2	31	4.3
SVE-8	03/11/12	-6.5	-88.4	33	6.7
SVE-8	03/16/12	-6.5	-88.4	32	2.4
SVE-8	03/23/12	-7	-95.2	35	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-8	03/23/12	-7	-95.2	35	2.5
SVE-8 ³	03/29/12	-5	-68.0	29	--
SVE-8 ⁴	03/29/12	-5.5	-74.8	35	--
SVE-8	03/30/12	-6	-81.6	37	2.9
SVE-8	04/11/12	-6	-81.6	27	2
SVE-8	04/16/12	-6	-81.6	25	--
SVE-8	04/23/12	-6	-81.6	25	--
SVE-8	04/30/12	-6	-81.6	40	--
SVE-8	05/07/12	-6	-81.6	25	--
SVE-8	05/09/12	-6	-81.6	27	0.5
SVE-8	05/14/12	-6	-81.6	27	--
SVE-8	05/21/12	-6	-81.6	38	--
SVE-8	05/30/12	-6	-81.6	38	--
SVE-8	06/04/12	-7	-95.2	35	--
SVE-8	06/11/12	-6	-81.6	35	--
SVE-8	06/12/12	-5.5	-74.8	28	3.4
SVE-8	06/14/12	-5	-68.0	27	--
SVE-8	06/18/12	-3	-40.8	18	--
SVE-8	06/25/12	-4	-54.4	20	--
SVE-8	07/02/12	-4	-54.4	18	--
SVE-8	07/09/12	-4	-54.4	20	--
SVE-8	07/10/12	-3.9	-53.0	24	4.3
SVE-8	07/16/12	-4	-54.4	22	--
SVE-8	07/23/12	-4	-54.4	20	--
SVE-8	07/30/12	-4	-54.4	20	--
SVE-8	08/06/12	-4	-54.4	18	--
SVE-8	08/14/12	-4	-54.4	27	23.24 ⁶
SVE-8	08/20/12	-4	-54.4	25	--
SVE-8	08/27/12	-4	-54.4	22	--
SVE-8	09/04/12	-4	-54.4	22	--
SVE-8	09/10/12	-4	-54.4	25	--
SVE-8	09/12/12	-4	-54.4	21	1.95
SVE-8	09/17/12	-4	-54.4	22	--
SVE-8	09/24/12	-3	-40.8	22	--
SVE-8	10/01/12	-3	-40.8	25	--
SVE-8	10/08/12	-3	-40.8	22	--
SVE-8	10/16/12	-5	-68.0	40	0
SVE-8	10/22/12	-5	-68.0	30	--
SVE-8	10/29/12	-5	-68.0	32	--
SVE-8	11/05/12	-5	-68.0	30	--
SVE-8	11/12/12	-5	-68.0	30	--
SVE-8	11/14/12	-5	-68.0	30	0
SVE-8	11/19/12	-5	-68.0	30	--
SVE-8	11/26/12	-5	-68.0	32	--
SVE-8	12/03/12	-5	-68.0	30	--
SVE-8	12/10/12	-5	-68.0	30	--
SVE-8	12/14/12	-5.5	-74.8	30	--
SVE-8	12/17/12	-5.5	-74.8	30	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-8	12/18/12	-5	-68.0	30	0.9
SVE-8	01/02/13	--	--	22	--
SVE-8	01/07/13	-9	-122.4	8	--
SVE-8	01/16/13	-3	-40.8	18	0
SVE-8	01/21/13	-9.5	-129.2	18	--
SVE-8	01/28/13	-10	-136.0	10	--
SVE-8	02/04/13	-10	-136.0	0	--
SVE-8	02/11/13	-6	-81.6	0	--
SVE-8	02/15/13	-8	-108.8	10	6.8
SVE-8	02/18/13	-7	-95.2	10	--
SVE-8	02/22/13	-1.5	-20.4	17	--
SVE-8	02/24/13	-9	-122.4	0	--
SVE-8	03/04/13	-7	-95.2	15	--
SVE-8	03/13/13	-8	-108.8	18	6.2
SVE-8	03/18/13	-8	-108.8	NM	--
SVE-8	03/25/13	-7	-95.2	NM	--
SVE-8	04/01/13	-7.5	-102.0	20	--
SVE-8	04/02/13	-7	-95.2	35	--
SVE-8	04/04/13	-6	-81.6	35	--
SVE-8	04/09/13	-9	-122.4	11	--
SVE-8	04/15/13	-7	-95.2	15	--
SVE-8	04/16/13	-6	-81.6	25	--
SVE-8	04/18/13	-8	-108.8	8	--
SVE-8	04/19/13	-8	-108.8	20	--
SVE-8	04/21/13	-6	-81.6	25	--
SVE-8	04/22/13	-6	-81.6	25	1.3
SVE-9	03/09/12	-9.5	-129.2	13	196.1 ¹
SVE-9	03/09/12	-9	-122.4	15	172.1 ²
SVE-9	03/10/12	-9	-122.4	15	144.5
SVE-9	03/11/12	-9	-122.4	15	131.2
SVE-9	03/16/12	-9	-122.4	15	26.3
SVE-9	03/23/12	-9.5	-129.2	17	--
SVE-9	03/23/12	-10	-136.0	17	29.7
SVE-9 ³	03/29/12	-7	-95.2	13	--
SVE-9 ⁴	03/29/12	-8.5	-115.6	17	--
SVE-9	03/30/12	-9	-122.4	17	30.6
SVE-9	04/11/12	-8.5	-115.6	13	5
SVE-9	04/16/12	-9	-122.4	7	--
SVE-9	04/23/12	-9	-122.4	4	--
SVE-9	04/30/12	-9	-122.4	22	--
SVE-9	05/07/12	-9	-122.4	8	--
SVE-9	05/09/12	-8	-108.8	13	4.3
SVE-9	05/14/12	-8	-108.8	10	--
SVE-9	05/21/12	-8	-108.8	25	--
SVE-9	05/30/12	-8	-108.8	25	--
SVE-9	06/04/12	-8	-108.8	22	--
SVE-9	06/11/12	-8	-108.8	22	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-9	06/12/12	-8	-108.8	18	6.9
SVE-9	06/14/12	-7.25	-98.6	17	--
SVE-9	06/18/12	-6	-81.6	12	--
SVE-9	06/25/12	-6	-81.6	14	--
SVE-9	07/02/12	-6	-81.6	12	--
SVE-9	07/09/12	-6	-81.6	15	--
SVE-9	07/10/12	-5.5	-74.8	17	12
SVE-9	07/16/12	-6	-81.6	15	--
SVE-9	07/23/12	-6	-81.6	15	--
SVE-9	07/30/12	-6	-81.6	13	--
SVE-9	08/06/12	-6	-81.6	12	--
SVE-9	08/14/12	-5.7	-77.5	20	28.9 ⁶
SVE-9	08/20/12	-6	-81.6	15	--
SVE-9	08/27/12	-5	-68.0	15	--
SVE-9	09/04/12	-5	-68.0	15	--
SVE-9	09/10/12	-5	-68.0	15	--
SVE-9	09/12/12	-5.5	-74.8	14	1.76
SVE-9	09/17/12	-5	-68.0	12	--
SVE-9	09/24/12	-5	-68.0	12	--
SVE-9	10/01/12	-5	-68.0	12	--
SVE-9	10/08/12	-5	-68.0	12	--
SVE-9	10/16/12	-7	-95.2	20	0.2
SVE-9	10/22/12	-7	-95.2	15	--
SVE-9	10/29/12	-7	-95.2	20	--
SVE-9	11/05/12	-7	-95.2	20	--
SVE-9	11/12/12	-7	-95.2	20	--
SVE-9	11/14/12	-7	-95.2	17	0.6
SVE-9	11/19/12	-7	-95.2	17	--
SVE-9	11/26/12	-7	-95.2	17	--
SVE-9	12/03/12	-7	-95.2	15	--
SVE-9	12/10/12	-7	-95.2	17	--
SVE-9	12/14/12	-8	-108.8	18	--
SVE-9	12/17/12	-7	-95.2	20	--
SVE-9	12/18/12	-8	-108.8	17	2.7
SVE-9	01/02/13	--	--	10	--
SVE-9	01/07/13	-11	-149.5	0	--
SVE-9	01/16/13	-10	-136.0	8	0
SVE-9	01/21/13	-10.5	-142.7	NM	--
SVE-9	01/28/13	-5	-68.0	NM	--
SVE-9	02/04/13	-12	-163.1	0	--
SVE-9	02/11/13	-7	-95.2	0	--
SVE-9	02/15/13	-7	-95.2	17	11.7
SVE-9	02/18/13	-6	-81.6	NM	--
SVE-9	02/22/13	-8.5	-115.6	9	--
SVE-9	02/24/13	-10	-136.0	10	--
SVE-9	03/04/13	-8	-108.8	10	--
SVE-9	03/13/13	-7	-95.2	18	8.6
SVE-9	03/18/13	-8	-108.8	24	--
SVE-9	03/25/13	-7	-95.2	25	--

Footnotes on Page 16.

Table 2. Extraction Well Manifold Monitoring Data, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Well ID	Date	System Manifold			
		Vacuum (in Hg)	Vacuum (in H ₂ O)	Flow Rate (cfm)	VOCs (ppm)
SVE-9	04/01/13	-9	-122.4	18	--
SVE-9	04/02/13	-9	-122.4	25	--
SVE-9	04/04/13	-8	-108.8	23	--
SVE-9	04/09/13	-10	-136.0	23	--
SVE-9	04/15/13	-9	-122.4	18	--
SVE-9	04/16/13	-8	-108.8	25	--
SVE-9	04/18/13	-9	-122.4	22	--
SVE-9	04/19/13	-9	-122.4	20	--
SVE-9	04/21/13	-8	-108.8	20	--
SVE-9	04/22/13	-8	-108.8	20	2.7

Start system at 1:15 pm on March 9, 2012.

Vacuum measured with inline vacuum gauge in units of in Hg. Vacuum converted to in H₂O for comparison.

Extraction well flow rate measured with inline air flow meter.

VOCs measured with a PID (calibrated to 100 ppm isobutylene).

System flow and vacuum variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

- 1 Vacuum measured at well head at 12:55 pm.
- 2 Vacuum measured at well head at 5:30 pm.
- 3 System restarted with make-up air valve open 100 percent to reduce backpressure on blower.
- 4 Make-up air valve closed to 50 percent open to continue operation of system consistent with previous settings.
- 5 Vacuum measured at well head indicates influence is still being achieved at this well.
- 6 PID results were analyzed from tedlar bag approximately four hours after collection due to instrument malfunction.
- 7 Gauge reading above calibrated range.
- 8 Influent flow inconsistent with previous readings.
- <-1 or <-2 Vacuum reading below minimum gauge reading of 1 or 2 inches of mercury, respectively.
- Not monitored.
- cfm Cubic feet per minute.
- in Hg Inches of mercury.
- in H₂O Inches of water column.
- NM Not measurable.
- PID Photoionization detector.
- ppm Parts per million.
- VOCs Volatile organic compounds reported as isobutylene.

Table 3. Estimate of Post-Carbon Emissions, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Date	Total VOC Concentration ¹	System Flow Rate	Emission Rate ²
	µg/m ³	cfm	lb/hr
3/9/2012 ³	16.03	450	--
3/10/2012	43.89	450	7.39E-05
3/11/2012	47.07	450	7.93E-05
3/16/2012	154.42	450	2.60E-04
3/23/2012	418.29	450	7.05E-04
3/30/2012 ⁴	887.68	450	1.50E-03
4/11/2012	101.77	450	1.71E-04
5/9/2012	1,250.95	450	2.11E-03
6/12/2012	775.20	450	1.31E-03
7/10/2012	400.50	450	6.75E-04
8/14/2012	598.85	450	1.01E-03
9/16/2012	516.30	450	8.70E-04
10/16/2012 ^{5, 7}	496.55	450	8.36E-04
11/14/2012 ^{6, 7}	1,455.85	275	1.50E-03
12/18/2012 ⁷	425.55	275	4.38E-04
1/16/2013	445.88	275	4.59E-04
2/15/2013	149.37	275	1.54E-04
3/13/2013	242.85	275	2.50E-04
4/23/2013	267.45	275	2.75E-04

Average Emission Rate = 7.03E-04 lb/hr

NR 445 Emission Threshold = 5.7 lb/hr

¹ Total VOC concentration was based on the sum of all detected analyte concentrations in post-carbon effluent samples for dates shown. When compounds are not detected above the laboratory reporting limit, emissions are calculated using 1/2 the reporting limit.

² Emission rates were determined using the following equation:

$$\text{Emission Rate} = \text{Conc.} * \text{Flow Rate} * 60 \text{ min/hr} * (1 \text{ m}^3/35.31 \text{ ft}^3) * (1 \text{ lb}/4.54 \times 10^8 \text{ } \mu\text{g})$$

³ Phase I SVE system began operation on 3/9/12.

⁴ System was shut down between 3/24/12 and 3/29/12.

⁵ System was shut down between 10/13/12 and 10/16/12.

⁶ System was shut down between 11/13/12 and 11/14/12.

⁷ System flow rate optimized 10/16/12 by closing make-up air valve.

System flow variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

cfm Cubic feet per minute.

lb/hr Pounds per hour.

µg/m³ Micrograms per cubic meter.

VOC Volatile organic compound.

Table 4. Estimate of Post-Carbon Emissions of cis-1,2-Dichloroethene, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Date	Total cis-1,2-DCE Concentration ¹	System Flow Rate	Emission Rate ²	Percent of NR 445 Emission Threshold ⁵
	µg/m ³	cfm	lb/hr	%
3/9/2012 ³	0.14	450	--	--
3/10/2012	0.28	450	4.72E-07	2.84E-07
3/11/2012	0.28	450	4.72E-07	2.84E-07
3/16/2012	2.0	450	3.37E-06	2.03E-06
3/23/2012	57	450	9.60E-05	5.78E-05
3/30/2012 ⁴	69	450	1.16E-04	7.00E-05
4/11/2012	75	450	1.26E-04	7.61E-05
5/9/2012	930	450	1.57E-03	9.44E-04
6/12/2012	720	450	1.21E-03	7.31E-04
7/10/2012	260	450	4.38E-04	2.64E-04
8/14/2012	460	450	7.75E-04	4.67E-04
9/16/2012	420	450	7.07E-04	4.26E-04
10/16/2012 ^{6,8}	170	450	2.86E-04	1.72E-04
11/14/2012 ^{7,8}	130	275	1.34E-04	8.06E-05
12/18/2012 ⁸	130	275	1.34E-04	8.06E-05
1/16/2013	110	275	1.13E-04	6.82E-05
2/15/2013	90	275	9.26E-05	5.58E-05
3/13/2013	100	275	1.03E-04	6.20E-05
4/23/2013	240	275	2.47E-04	1.49E-04

Average Emission Rate = 3.42E-04 lb/hr

NR 445 Emission Threshold = 166 lb/hr

¹ VOC concentration was based on the detected analyte concentration in post-carbon effluent samples for dates shown. When compound was not detected above the laboratory reporting limit, emissions were calculated using 1/2 the reporting limit.

² Emission rates were determined using the following equation:

$$\text{Emission Rate} = \text{Conc.} * \text{Flow Rate} * 60 \text{ min/hr} * (1 \text{ m}^3/35.31 \text{ ft}^3) * (1 \text{ lb}/4.54 \times 10^8 \text{ } \mu\text{g})$$

³ Phase I SVE system began operation on 3/9/12.

⁴ System was shut down between 3/24/12 and 3/29/12.

⁵ Post-carbon emissions presented as a percentage of the threshold level using the following equation:

$$\text{Percent of Threshold} = (\text{Emission rate} / \text{NR 445 Emission Threshold}) * 100$$

⁶ System was shut down between 10/13/12 and 10/16/12.

⁷ System was shut down between 11/13/12 and 11/14/12.

⁸ System flow rate optimized 10/16/12 by closing make-up air valve.

System flow variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

lb/hr Pounds per hour.
 µg/m³ Micrograms per cubic meter.
 cis-1,2-DCE cis-1,2-Dichloroethene

Table 5. Estimate of Post-Carbon Emissions of Tetrachloroethene, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Date	Total PCE Concentration ¹	System Flow Rate	Emission Rate ²	Percent of NR 445 Emission Threshold ⁵
	µg/m ³	cfm	lb/hr	%
3/9/2012 ³	0.19	450	--	--
3/10/2012	0.38	450	6.32E-07	1.78E-06
3/11/2012	0.38	450	6.32E-07	1.78E-06
3/16/2012	93	450	1.57E-04	4.42E-04
3/23/2012	260	450	4.38E-04	1.24E-03
3/30/2012 ⁴	660	450	1.11E-03	3.14E-03
4/11/2012	1.1	450	1.85E-06	5.23E-06
5/9/2012	240	450	4.04E-04	1.14E-03
6/12/2012	9.4	450	1.58E-05	4.47E-05
7/10/2012	2.7	450	4.55E-06	1.28E-05
8/14/2012	6.8	450	1.15E-05	3.24E-05
9/16/2012	13	450	2.19E-05	6.19E-05
10/16/2012 ^{6,8}	280	450	4.72E-04	1.33E-03
11/14/2012 ^{7,8}	1200	275	1.24E-03	3.49E-03
12/18/2012 ⁸	240	275	2.47E-04	6.98E-04
1/16/2013	280	275	2.88E-04	8.14E-04
2/15/2013	30	275	3.09E-05	8.72E-05
3/13/2013	74	275	7.62E-05	2.15E-04
4/23/2013	4.2	275	4.32E-06	1.22E-05

Average Emission Rate = 2.51E-04 lb/hr

NR 445 Emission Threshold = 35.4 lb/hr

¹ VOC concentration was based on the detected analyte concentration in post-carbon effluent samples for dates shown. When compound was not detected above the laboratory reporting limit, emissions were calculated using 1/2 the reporting limit.

² Emission rates were determined using the following equation:

$$\text{Emission Rate} = \text{Conc.} * \text{Flow Rate} * 60 \text{ min/hr} * (1 \text{ m}^3/35.31 \text{ ft}^3) * (1 \text{ lb}/4.54 \times 10^8 \text{ } \mu\text{g})$$

³ Phase I SVE system began operation on 3/9/12.

⁴ System was shut down between 3/24/12 and 3/29/12.

⁵ Post-carbon emissions presented as a percentage of the threshold level using the following equation:

$$\text{Percent of Threshold} = (\text{Emission rate} / \text{NR 445 Emission Threshold}) * 100$$

⁶ System was shut down between 10/13/12 and 10/16/12.

⁷ System was shut down between 11/13/12 and 11/14/12.

⁸ System flow rate optimized 10/16/12 by closing make-up air valve.

System flow variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

lb/hr Pounds per hour.
 µg/m³ Micrograms per cubic meter.
 PCE Tetrachloroethene.

Table 6. Estimate of Post-Carbon Emissions of Trichloroethene, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Date	Total TCE Concentration ¹	System Flow Rate ⁸	Emission Rate ²	Percent of NR 445 Emission Threshold ⁵
	µg/m ³	cfm	lb/hr	%
3/9/2012 ³	0.41	450	--	--
3/10/2012	0.80	450	1.35E-06	2.40E-06
3/11/2012	0.80	450	1.35E-06	2.40E-06
3/16/2012	1.1	450	1.85E-06	3.30E-06
3/23/2012	6.5	450	1.09E-05	1.95E-05
3/30/2012 ⁴	24	450	4.04E-05	7.21E-05
4/11/2012	0.3	450	5.56E-07	9.91E-07
5/9/2012	16	450	2.69E-05	4.80E-05
6/12/2012	47	450	7.92E-05	1.41E-04
7/10/2012	19	450	3.20E-05	5.70E-05
8/14/2012	41	450	6.91E-05	1.23E-04
9/16/2012	43	450	7.24E-05	1.29E-04
10/16/2012 ^{6,8}	27	450	4.55E-04	8.11E-04
11/14/2012 ^{7,8}	59	275	6.07E-04	1.08E-03
12/18/2012 ⁸	21	275	2.16E-04	3.85E-04
1/16/2013	25	275	2.57E-04	4.59E-04
2/15/2013	4	275	4.53E-05	8.07E-05
3/13/2013	7	275	7.20E-05	1.28E-04
4/23/2013	7	275	7.10E-05	1.27E-04

Average Emission Rate = 1.14E-04 lb/hr

NR 445 Emission Threshold = 56.1 lb/hr

¹ VOC concentration was based on the detected analyte concentration in post-carbon effluent samples for dates shown. When compound was not detected above the laboratory reporting limit, emissions were calculated using 1/2 the reporting limit.

² Emission rates were determined using the following equation:

$$\text{Emission Rate} = \text{Conc.} * \text{Flow Rate} * 60 \text{ min/hr} * (1 \text{ m}^3/35.31 \text{ ft}^3) * (1 \text{ lb}/4.54 \times 10^8 \text{ } \mu\text{g})$$

³ Phase I SVE system began operation on 3/9/12.

⁴ System was shut down between 3/24/12 and 3/29/12.

⁵ Post-carbon emissions presented as a percentage of the threshold level using the following equation:

$$\text{Percent of Threshold} = (\text{Emission rate} / \text{NR 445 Emission Threshold}) * 100$$

⁶ System was shut down between 10/13/12 and 10/16/12.

⁷ System was shut down between 11/13/12 and 11/14/12.

⁸ System flow rate optimized 10/16/12 by closing make-up air valve.

System flow variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

lb/hr Pounds per hour.
 µg/m³ Micrograms per cubic meter.
 TCE Trichloroethene.

Table 7. Estimate of Post-Carbon Emissions of Vinyl Chloride, Phase I SVE System, Madison-Kipp Corporation, Madison, Wisconsin.

Date	Total VC Concentration ¹	System Flow Rate ⁸	Emission Rate ²	Emission Rate ²	Percent of NR 445 Emission Threshold ⁵
	µg/m ³	cfm	lb/hr	lb/yr	%
3/9/2012 ³	0.19	450	--	--	--
3/10/2012	27	450	4.55E-05	0.398	0.05
3/11/2012	34	450	5.73E-05	0.502	0.06
3/16/2012	45	450	7.58E-05	0.664	0.08
3/23/2012	84	450	1.41E-04	1.239	0.15
3/30/2012 ⁴	79	450	1.33E-04	1.166	0.14
4/11/2012	19	450	3.20E-05	0.280	0.03
5/9/2012	7.7	450	1.30E-05	0.114	0.01
6/12/2012	3.5	450	5.89E-06	0.052	0.01
7/10/2012	6	450	1.01E-05	0.089	0.01
8/14/2012	4	450	6.74E-06	0.059	0.01
9/16/2012	5	450	7.58E-06	0.066	0.01
10/16/2012 ^{6,8}	2	450	3.20E-06	0.028	0.00
11/14/2012 ^{7,8}	11	275	1.13E-05	0.099	0.01
12/18/2012 ⁸	15	275	1.54E-05	0.135	0.02
1/16/2013	11	275	1.13E-05	0.099	0.01
2/15/2013	12	275	1.24E-05	0.108	0.01
3/13/2013	7	275	7.00E-06	0.061	0.01
4/23/2013	2	275	1.65E-06	0.014	0.00

Average Emission Rate = -- 0.287 lb/yr

NR 445 Emission Threshold = -- 830 lb/yr

¹ VOC concentration was based on the detected analyte concentration in post-carbon effluent samples for dates shown. When compound was not detected above the laboratory reporting limit, emissions were calculated using 1/2 the reporting limit.

² Emission rates were determined using the following equation:

$$\text{Emission Rate} = \text{Conc.} * \text{Flow Rate} * 60 \text{ min/hr} * (1 \text{ m}^3/35.31 \text{ ft}^3) * (1 \text{ lb}/4.54 \times 10^8 \text{ } \mu\text{g}) * 24 \text{ hr/day} * 365 \text{ days/yr}$$

³ Phase I SVE system began operation on 3/9/12.

⁴ System was shut down between 3/24/12 and 3/29/12.

⁵ Post-carbon emissions presented as a percentage of the threshold level using the following equation:

$$\text{Percent of Threshold} = (\text{Emission rate} / \text{NR 445 Emission Threshold}) * 100$$

⁶ System was shut down between 10/13/12 and 10/16/12.

⁷ System was shut down between 11/13/12 and 11/14/12.

⁸ System flow rate optimized 10/16/12 by closing make-up air valve.

System flow variable due to freezing conditions at the influent lines starting 1/7/2013. System flow balanced by opening make-up air valve.

- lb/yr Pounds per year.
- lb/hr Pounds per hour.
- µg/m³ Micrograms per cubic meter.
- VC Vinyl Chloride.