

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH
See Instructions on Reverse Side

JAN 5 1948

1. County Ozaukee { Town ☒ Bedarburg
Village ☐
City ☐ Check one and give name
2. Location N 1/4 of SE 1/4 Sec. 34 Twp. 10 N Range 2 E
Name of street and number of premise or Sec. Twp. and R. numbers
3. Owner ☒ or Agent ☐ Raymond Marquardt
Name of individual partnership or firm
4. Mail Address Bedarburg Wis.
Complete address required
5. From well to nearest: Building 15 ft; sewer 17 ft; drain 15 ft; septic tank 50 ft;
dry well or filter bed _____ ft; abandoned well _____ ft.
6. Well is intended to supply water for: Home

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)
<u>10</u>	<u>0</u>	<u>30</u>
<u>6</u>	<u>30</u>	<u>113</u>

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind	From (ft.)	To (ft.)
<u>6</u>	<u>Steel</u>	<u>0</u>	<u>76</u>

9. GROUT:

Kind	From (ft.)	To (ft.)
<u>Mud</u>	<u>0</u>	<u>30</u>

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
<u>Clay</u>	<u>0</u>	<u>33</u>
<u>Shell Sand</u>	<u>33</u>	<u>76</u>
<u>Limestone</u>	<u>76</u>	<u>113</u>

11. MISCELLANEOUS DATA:

Yield test: 4 Hrs. at 16 GPM.
Depth from surface to water: 25 ft.
Water-level when pumping: 30 ft.

Water sample sent to laboratory at

Madison on 8/4 1947

Signature Arthur Liebau
Registered Well Driller

Construction of the well was completed on Aug 4 1947

The well is terminated 8 inches
☒ above, below ☐ the permanent ground surface.

Was the well disinfected upon completion?

Yes ☒ No _____

Was the well sealed watertight upon completion?

Yes ☒ No _____

Thiensville Wis.
Complete Mail Address

