Wd. 6

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

See Instructions on Reverse Side

1. County Ozaukee — Town ☑ Village ☐ City ☐ Cedarburg (Check one and give name)

2. Location N.W. 1/4 of S.E. 1/4 of Sec 35 T10N R21E
Name of street and number of premise or Section, Town and Range numbers

3. Owner ☑ or Agent ☐ Henry Gilow
Name of individual, partnership or firm

4. Mail Address 232A S. Hilbert St Cedarburg Wis
Complete address required

5. From well to nearest: Building 15 ft; sewer 25 ft; drain 25 ft; septic tank 50 ft; dry well or filter bed 60 ft; abandoned well ____ ft.

6. Well is intended to supply water for: Home

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0	40			
6	40	89			

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6	19 ~~#~~ Well Casing	0	40

9. GROUT:

Kind	From (ft.)	To (ft.)
Cement	0	40

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
Sand and Gravel	0	18
Limestone	18	89

11. MISCELLANEOUS DATA:

Yield test: 4 Hrs. at 20 GPM.

Depth from surface to water-level: 20 ft.

Water-level when pumping: 28 ft.

Water sample was sent to the state laboratory at: Madison (City) on Feb. 7 1956

Construction of the well was completed on: February 6 1956

The well is terminated 8 inches ☑ above, below ☐ the permanent ground surface.

Was the well disinfected upon completion? Yes ✓ No ____

Was the well sealed watertight upon completion? Yes ✓ No ____

Signature Robert Demuth — Registered Well Driller

631 S. Wash Ave. Cedarburg Wis — Complete Mail Address

Please do not write in space below

Rec'd ____ No. ____

Ans'd ____

Interpretation ____

	10 ml	10 ml	10 ml	10 ml	10 ml
Gas—24 hrs.					
48 hrs.					
Confirm					
B. Coli					

Examiner ____

OZ6582