Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EP931

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JENNIE HOFSTAD			Phone #
Mailing Address: 7018 W PIONEER RD			
City: CEDARBURG	State: WI	Zip Code: 53012	
County: Ozaukee	Co. Permit #	Notification #	Completed: 04-27-1992

1. Well Location

Town of CEDARBURG

Fire # (if avail.)

Street Address or Road Name and Number: 7018 W PIONEER RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
GROTH DRILLING CO INC	639	

Latitude / Longitude in Decimal Degree (DD): 43.2796 °N -87.9976 °W

Method Code: GCD013

SE	SW	Section	Township	Range
or Govt Lot #		34	10 N	21 E

Well Plan Approval #

Address: W69 N949 WASHINGTON CEDARBURG WI 53012

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	178
6	178	191

Upper Enlarged Drillhole: Yes

Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				8. Geology Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	S	SANDY CLAY	Surface	5
		S	G	SAND @ STONES	5	25
		C		CLAY	25	175
		L		LIMESTONE	175	191

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97# ASTM, A-53 P.E. LTV	Surface	178
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

21 ft. below ground surface

10. Pump Test

Pumping level 65 ft. below surface

Pumping at 12 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRLG. MUD	Surface	178	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HG		04-30-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		95
Building Drain - Sanitary		25
Building Overhang		13
Clearwater Sump		65

Type	Qualifier	Distance
Downspout/Yard Hydrant		30
Foundation Drain to Clearwater		33
Other Contamination Sources		45
Sewer - Building Sanitary		38
Septic or Holding, or POWTS Tank		75

Comment:

Water Quality Text:

Water Quantity Text:

Difficulty Text:

Created On: 06-03-1992 Created by: HFRC LOAD Updated On: 07-15-2019 Updated by: PARCEL_MATCH