Well Construction Report
WISCONSIN UNIQUE WELL NUMBER IB697

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: OLSEN, LAYTON			Phone #
Mailing Address: 4684 LAKEFIELD RD			
City: CEDARBURG	State: WI	Zip Code: 53012	
County: Ozaukee	Co. Permit #	Notification #	Completed: 09-29-1995

Well Constructor (Business Name): GROTH DRILLING CO INC	Lic. #: 639	Facility ID # (Public Wells)	
Address: W69 N949 WASHINGTON CEDARBURG WI 53012		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 2.2	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CEDARBURG

Fire # (if avail.)

Street Address or Road Name and Number: 4684 LAKEFIELD RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 43.2957 °N -87.9685 °W
Method Code: GCD013

SE SE or Govt Lot #	Section: 26	Township: 10 N	Range: 21 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WATER

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	91
6	91	131

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				8. Geology Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S	G	SAND @ STONES	Surface	15
		C	S	SANDY CLAY	15	89
		L		LIMESTONE	89	131

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18 97 LB ASTM A 53 PE PUSAN PIPE	Surface	91
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
16 ft. below ground surface

10. Pump Test
Pumping level 25 ft. below surface
Pumping at 20 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ?
Capped ?

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	91	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HG		10-06-1995
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		150
Building Drain - Sanitary		31
Building Overhang		15
Clearwater Sump		18

Type	Qualifier	Distance
Foundation Drain to Clearwater		16
Wastewater Sump		43
Sewer - Building Sanitary		50
Septic or Holding, or POWTS Tank		100

Comment:

Water Quality Text:

Water Quantity Text:

Difficulty Text:

Created On: 11-24-1995 Created by: HFRC LOAD Updated On: 07-15-2019 Updated by: PARCEL_MATCH