Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AF462

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: STEVE ANDERAL			Phone #
Mailing Address: 221 W SILVER SPRING			
City: MILWAUKEE	State: WI	Zip Code: 53217	
County: Ozaukee	Co. Permit #	Notification #	Completed: 02-27-1988

Well Constructor (Business Name): GROTH DRILLING CO INC	Lic. #: 639	Facility ID # (Public Wells)	
Address: W69 N949 WASHINGTON CEDARBURG WI 53012		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.9	

3. Well serves # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ?
Hicap Property ?
Hicap Potable ?

1. Well Location
Town of CEDARBURG
Fire # (if avail.)
Street Address or Road Name and Number: 547 SARAH LN

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 43.2955 °N -87.9734 °W
Method Code: GCD013

SW	SE	Section	Township	Range
or Govt Lot #		26	10 N	21 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW HOME
Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	92
6	92	175

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				8. Geology Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	S	SANDY CLAY	Surface	65
		C	G	CLAY @ GRAVEL	65	80
		C		CLAY	80	91
		L		LIMESTONE	91	175

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97# ASTM A53 PE SUMITOMO	Surface	92
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	92	

9. Static Water Level
46 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 12 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HG		03-03-1988
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JG		03-03-1988

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		11	Foundation Drain to Clearwater		12
Clearwater Sump		15	Sewer - Building Sanitary		60
			Septic or Holding, or POWTS Tank		90

Comment:

Water Quality Text:

Water Quantity Text:

Difficulty Text:

Created On: 09-07-1989 Created by: HFRC LOAD Updated On: 07-15-2019 Updated by: PARCEL_MATCH