Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SJ206

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NEUBERGER, MIKE & TOBY			Phone #
Mailing Address: 409 LINDALE DR			
City: CEDARBURG	State: WI	Zip Code: 53012	
County: Ozaukee	Co. Permit #	Notification #	Completed: 05-05-2004

Well Constructor (Business Name): GROTH WATER WELLS INC	Lic. #: 639	Facility ID # (Public Wells)	
Address: W69 N949 WASHINGTON AVE CEDARBURG WI 53012		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.6	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CEDARBURG

Fire # (if avail.)

Street Address or Road Name and Number: 409 LINDALE DR

Subdivision Name	Lot #	Block #
CEDAR CREEK HTS	8	2

Latitude / Longitude in Decimal Degree (DD)				Method Code
43.2912 °N	-87.9691 °W			GCD013
NE NE or Govt Lot #	Section: 35	Township: 10 N	Range: 21 E	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	50
6	50	185

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
	Rotary - Air & Foam	
	Drill-Through Casing Hammer	
	Reverse Rotary	
	Cable-tool Bit ____in. dia...	
	Dual Rotary	
	Temp. Outer Casing ____in. dia	
	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				8. Geology Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	12
-	-	C	S	SANDY CLAY	12	27
-	-	L	-	LIMESTONE	27	185

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97# ASTM A53 WTC PE	Surface	50
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method HALLIBURTON SINGLE PLUG

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	50	7 S

9. Static Water Level
40 ft. below ground surface

10. Pump Test
Pumping level 80 ft. below surface
Pumping at 25 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JG		05-13-2004
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		58
Building Drain - Sanitary		43
Building Overhang		30
Clearwater Sump		50

Type	Qualifier	Distance
Foundation Drain to Clearwater		35
Wastewater Sump		50
Sewer - Building Sanitary		20
Septic or Holding, or POWTS Tank		30

Comment:

Water Quality Text:

Water Quantity Text:

Difficulty Text:

Created On: 08-16-2004 Created by: WELL CONST LOAD Updated On: 07-15-2019 Updated by: PARCEL_MATCH