Well Construction Report
WISCONSIN UNIQUE WELL NUMBER VC836

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BEHLING, GREG			Phone #
Mailing Address: 1090 W 19TH AVE			
City: OSHKOSH	State: WI	Zip Code: 54902	
County: Ozaukee	Co. Permit #:	Notification #: 41371602	Completed: 08-16-2011

Well Constructor (Business Name): JAMES H GROTH	Lic. #: 4935	Facility ID # (Public Wells):	
Address: 9197 EDGE O'WOODS DR CEDARBURG WI 53012		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CEDARBURG

Fire # (if avail.)

Street Address or Road Name and Number: 7421 WESTERN AVE

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 43.293 °N -88.0025 °W
Method Code: GCD013

NW or Govt Lot #	NW	Section: 34	Township: 10 N	Range: 21 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
RUSTED CASING & 13FT OF CASING

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	44
6	44	225

Upper Enlarged Drillhole / Lower Open Bedrock

- Yes / No — Rotary - Mud Circulation ..... — No
- No — Rotary - Air ..... — Yes
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				8. Geology Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	S	SANDY CLAY	Surface	28
-	-	L	-	LIMESTONE	28	225

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97# ASTM A-53 WHEATLAND PE	Surface	44
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
15 ft. below ground surface

10. Pump Test
Pumping level 50 ft. below surface
Pumping at 10 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	44	8 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JG		08-16-2011
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100
Building Drain - Sanitary		25
Building Overhang		9
Clearwater Sump		45

Type	Qualifier	Distance
Downspout/Yard Hydrant		15
Foundation Drain to Clearwater		21
Sewer - Building Sanitary		35
Septic or Holding, or POWTS Tank		50

Comment:

Water Quality Text:

Water Quantity Text:

Difficulty Text:

Created On: 09-08-2011 Created by: WELL CONST LOAD Updated On: 07-15-2019 Updated by: PARCEL_MATCH