

Lower Fox River and Green Bay TMDL & WMP Project Schedule

Define Goals of the TMDL and WMP (Task 1)

<i>Public Meeting #1 (Kick-off Meeting)</i>	January 23 2008
Project Scoping Call	August 20, 2008
Submit Final QAPP	September 22, 2008
<i>TMDL Kickoff Meeting</i>	October 2, 2008
Refine Geographic Coverage	October 31, 2008
Finalize Numeric Targets (WDNR and Oneida)	March 31, 2009

Perform Watershed Modeling Analysis (Task 2)

Calibration and Validation of SWAT	March 31, 2009
Loading Analysis Using SWAT (current scenario loading)	March 31, 2009

Implementation Planning for the TMDL and WMP (Task 3)

Define Restoration Goals	May 1, 2009
Finalize Restoration Scenarios (e.g., BMPs)	March 31, 2009
Cost Analysis of Restoration Scenarios	April 30, 2009
Identify Potentially Restorable Wetlands	June 1, 2009
Load Reduction Optimization Analysis (with SWAT)	June 1, 2009
<i>Public Meeting #2 (tentative)</i>	Summer 2009
Finalize Load and Wasteload Allocations	July 31, 2009

Prepare TMDL and WMP Reports (Task 4)

Outline for TMDL and WMP Reports	May 1, 2009
Draft TMDL and WMP Reports	August 31, 2009
EPA/WNDR/Oneida Comments on Draft Reports	September 30, 2009
Revised Draft TMDL and WMP Reports	October 15, 2009
Public Notice (60 day comment period begins)	November 1, 2009
<i>Public Meeting #3 (Public Comment Period)</i>	November / December 2009
Revised Final TMDL and WMP Reports	February 1, 2010
Final TMDL and WMP Reports Submitted to EPA	February 15, 2010