

Sellwood, Alyssa A - DNR

From: Sellwood, Alyssa A - DNR
Sent: Wednesday, December 8, 2021 10:40 AM
To: Jeffrey Howard Danko
Cc: Denice Karen Nelson; Scott D Wahl; Coleman, Matthew
Subject: RE: Upcoming Submittal Schedule Updates - Tyco Fire Products LP sites

Jeff – The DNR approves the changes to the submittal schedule proposed below for BRRTS 02-38-580694 and BRRTS 02-38-581955.

Please note that while the DNR approves the consolidation of documents and revised schedule, the technical analyses and content specified in the DNR's [September 14, 2021 Air Letter](#) and [October 27, 2021 Letter](#) for BRRTS 02-38-580694 and the [August 31, 2021 Letter](#) for BRRTS 02-38-581955 remain unchanged, as do the directions for bedrock sampling and reporting specified in the DNR's [August 31, 2021 Bedrock Letter](#), which is applicable to both sites.

JCI/Tyco may use the Wis. Adm. Code ch. NR 749 review fee for a Site Investigation Work Plan for the consolidated documents proposed below.

We are committed to service excellence.

Visit our survey at <http://dnr.wi.gov/customersurvey> to evaluate how I did.

Alyssa Sellwood, PE (WI)

Pronouns: she/her/hers
Complex Sites Project Manager – Remediation and Redevelopment Program
Wisconsin Department of Natural Resources
101 S. Webster St., Madison, WI 53703
Phone/Mobile: 608-622-8606
Alyssa.Sellwood@wisconsin.gov



dnr.wi.gov



From: Jeffrey Howard Danko <jeffrey.howard.danko@jci.com>
Sent: Monday, December 6, 2021 2:14 PM
To: Sellwood, Alyssa A - DNR <alyssa.sellwood@wisconsin.gov>
Cc: Denice Karen Nelson <denice.karen.nelson@jci.com>; Scott D Wahl <scott.wahl@jci.com>; Coleman, Matthew <Matthew.Coleman@arcadis.com>
Subject: Upcoming Submittal Schedule Updates - Tyco Fire Products LP sites

**CAUTION: This email originated from outside the organization.
Do not click links or open attachments unless you recognize the sender and know the content is safe.**

Alyssa:

Thank you for discussing updates to the upcoming submittal schedule for BRRTS project numbers 02-38-580694, 02-38-581955, & 02-38-583856. This email summarizes our understanding of the updated submittal schedule as we discussed on our November 22, 2021 conference call and highlights how it remains consistent with the original deadlines set by WDNR.

BRRTS No. 02-38-583856 - Land Applied Biosolids in the Porterfield Area

Original Upcoming Submittal Schedule:

10/29/2021: Initial Potable Well Sampling Plan

11/13/2021: Potable Well Long Term Monitoring Plan; Site Investigation Work Plan

Amended Submittal Schedule (based on discussions with WDNR related to background/historical document review and an email request sent 10/14/2021 and approved by WDNR 10/19/2021):

11/21/2021: Initial Potable Well Sampling Plan

12/27/2021: Potable Well Long Term Monitoring Plan; Site Investigation Work Plan

Updated Submittal Schedule:

No change, Tyco submitted a written response to the Initial Potable Well Sampling Plan on 11/22/2021 (11/21/2021 was a Sunday and WDNR provided verbal approval for a Monday delivery). Tyco will submit the Site Investigation Work Plan and a response to the Potable Well Long Term Monitoring Plan by 12/27/2021

BRRTS No. 02-38-581955 - Stanton Street PFAS Investigation:

Original Upcoming Submittal Schedule:

1/7/2022: Stanton Street Site Investigation Summary Report (60 days after receipt of final data)

3/8/2022: Stanton Street Site Investigation Work Plan (60 days after submittal of Stanton Street Site Investigation Summary Report)

Updated Submittal Schedule:

3/8/2022: Stanton Street Site Investigation Summary Report and Site Investigation Work Plan

Combines the two documents to be submitted as a comprehensive package instead of submitting separately.

BRRTS No. 02-38-580694 - FTC PFAS Investigation

Original Upcoming Submittal Schedule:

~2/4/2022: FTC Aerial Deposition Site Investigation Summary Report (60 days after receipt of final data)

1/1/2022: Potable Well Long Term Monitoring Plan for Expanded Site Investigation Area

1/31/2022: Implement Alternative Water Management Plan for Expanded Site Investigation Area

1/7/2022: FTC Site Investigation Work Plan

Updated Submittal Schedule:

1/1/2022: Potable Well Long Term Monitoring Plan for Expanded Site Investigation Area Response

1/31/2022: Implement Alternative Water Management Plan for Expanded Site Investigation Area

~2/4/2022: FTC Aerial Deposition Site Investigation Summary Report and Site Investigation Work Plan (60 days after receipt of final data from Aerial Deposition Site Investigation activities)

No change to Alternative Water Management Plan schedule; combines the FTC Aerial Deposition Site Investigation Summary Report and the FTC Site Investigation Work Plan to be submitted as a comprehensive package instead of submitting separately.

Please confirm the deadlines described above are agreeable to the WDNR.

Thank you for your consideration,

Jeffrey Danko
Director Remediation Programs
Johnson Controls
5757 N. Green Bay Avenue
Milwaukee, WI 53209
262.349.2528
jeffrey.howard.danko@jci.com